

NDB (BRICKS)			Month: November, Year: 2022														
	Year	Name of the Road (English)	Length	Name Of Contractor	Agreement	TOTAL Main Work Amount (Lac.)	Agreement	Date of Completion	Fund Allocation	Expenditure		Sub Base	Base	Surface	Actual Date of Completion	Completed or Not	Block Name
					Main Work		Date			Grand Total	Percentage		Grand Total	Grand Total			
1	2019-20	PMGSY Doctor Barik medicine shop to Koshkipur ward-2	0.435		0.00000	0.00000			0.00000	0.00000	0.000	0.00000	0.00000	0.00000		Administrative Approval	Araria
2	2019-20	Bairgachhi Thana to Manikpur mod	0.875		0.00000	0.00000			0.00000	0.00000	0.000	0.00000	0.00000	0.00000		Administrative Approval	Araria
3	2019-20	Uda khataghat PWD Domiya dhar to Bhuna tola East	0.850		0.00000	0.00000			0.00000	0.00000	0.000	0.00000	0.00000	0.00000		Administrative Approval	Jokihat
4	2019-20	Mohaniya Sadak to Mohaniya West tol	0.461		0.00000	0.00000			0.00000	0.00000	0.000	0.00000	0.00000	0.00000		Administrative Approval	Palasi
5	2019-20	PWD Abas Chowk to Bakra Tola	1.462	Bidyanand Gupta	1023.63424	1023.63424	03.12.2021	02.06.2023	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Araria
6	2019-20	Damaill chowk to mohanpur primary school	2.070	Bidyanand Gupta	1023.63424	1023.63424	03.12.2021	02.06.2023	74.75886	68.99125	6.740	2.00000	1.00000	0.00000		On-going	Araria
7	2019-20	Dumariya Hatiya to Harijan Tola	1.707	Bidyanand Gupta	1023.63424	1023.63424	03.12.2021	02.06.2023	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Kursakatta
8	2019-20	Pakki to Sanyasi Tola	1.540	Bidyanand Gupta	1023.63424	1023.63424	03.12.2021	03.12.2023	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Kursakatta
9	2019-20	Padariya Dom Sadak to Padariya pathan tola	1.630	Md Reza Alam	163.61013	163.61013	26.07.2021	25.07.2022	57.99830	0.00000	0.000	1.63000	1.63000	0.00000		On-going	Sikti
10	2019-20	Kadamkol Vilchan Rishideo tol to Hira Danga tol	0.746	Md Reza Alam	74.11529	74.11529	26.07.2021	25.07.2022	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Palasi
11	2019-20	PMGSY Dhampahar more to Singh tol	0.526	Md Reza Alam	56.17678	56.17678	26.07.2021	25.07.2022	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Palasi
12	2019-20	Dom Sadak Kathua to Kathua Ansari Tola	0.571	Md Reza Alam	57.70700	57.70700	26.07.2021	25.07.2022	40.38999	0.00000	0.000	0.57100	0.57100	0.00000		On-going	Sikti
13	2019-20	Jokihat uda PWD Ajhwa chowk to Singar Mohini tola	2.000	Md Reza Alam	212.29263	212.29263	26.07.2021	25.07.2022	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Jokihat

	Year	Name of the Road (English)	Length	Name Of Contractor	Agreement	TOTAL Main Work Amount (Lacs)	Agreement	Date of Completion	Fund Allocation	Expenditure		Sub Base	Base	Surface	Actual Date of Completion	Completed or Not	Block Name
					Main Work		Date			Grand Total	Percentage		Grand Total	Grand Total			
14	2019-20	T 02 to Primary School Bakhri Milik	2.400	Bidyanand Gupta	1023.63424	1023.63424	03.12.2021	02.06.2023	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Kursakatta
15	2019-20	Shop to Nepal Sima	1.700	Bidyanand Gupta	1023.63424	1023.63424	03.12.2021	02.06.2023	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Kursakatta
16	2019-20	Dom Sadak Kathua to Mangalwari Hat south Tola	0.900	Md Reza Alam	859.21570	859.21570	26.07.2021	25.07.2022	81.48976	81.48976	9.484	0.90000	0.90000	0.90000		On-going	Sikti
17	2019-20	Bhapatia Hat to Mushari Tola, Birbal Sahi Tola	2.088	Md Reza Alam	206.20138	206.20138	26.07.2021	25.07.2022	94.79939	94.79939	45.974	2.08800	2.08800	0.00000		On-going	Sikti
18	2020-21	Kursaklatta Pitch Road pul to East Bachud ke ghar tak	0.600	Md Reza Alam	52.80471	52.80471	06.01.2022	05.01.2023	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Araria
19	2020-21	PMGSY ke ant se ANWAR KE GHAR to Koshikipur west tola	1.150	Md Reza Alam	127.53799	127.53799	06.01.2022	05.01.2023	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Araria
20	2020-21	PWD Sadak to Sonapur	1.000	Md Reza Alam	99.52531	99.52531	06.01.2022	05.01.2023	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Araria
21	2020-21	Singh tol to Middle School Majlispur	1.100	Md Reza Alam	97.21991	97.21991	06.01.2022	05.01.2023	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Palasi
22	2020-21	Bagaewari to Jha tol	2.278	Md Reza Alam	186.27555	186.27555	06.01.2022	05.01.2023	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Palasi
23	2020-21	Bhangora More to Kachmoh Tola	1.340	Md Reza Alam	213.41299	213.41299	06.01.2022	05.01.2023	0.00000	0.00000	0.000	0.00000	0.00000	0.00000		On-going	Palasi
24	2020-21	Barmasia PMGSY Road to Barmasia Tola Tagharia	1.300	M/S R P Construction	119.77000	119.77000	06.01.2022	05.01.2023	49.39028	49.39028	41.238	1.30000	0.00000	0.00000		On-going	Sikti
25	2020-21	L043 to L066	1.400	M/S R P Construction	143.70071	143.70071	06.01.2022	05.01.2023	59.67191	59.67191	41.525	1.40000	1.40000	0.00000		On-going	Kursakatta
26	2020-21	L045 to Yadav Tola	2.400	M/S R P Construction	213.84849	213.84849	06.01.2022	05.01.2023	66.79613	66.79613	31.235	1.40000	1.40000	0.00000		On-going	Kursakatta

	Year	Name of the Road (English)	Length	Name Of Contractor	Agreement	TOTAL Main Work Amount (Lacs)	Agreement	Date of Completion	Fund Allocation	Expenditure		Sub Base	Base	Surface	Actual Date of Comple te	Comple ted or Not	Block Name
					Main Work		Date			Grand Total	Percenta ge		Grand Total	Grand Total			
27	2020-21	L034 to Naya Tola	2.800	M/S R P Construction	274.22955	274.22955	06.01.2022	05.01.2023	101.13801	101.13801	36.881	2.80000	2.00000	0.00000		On-going	Kursakatta
28	2020-21	L043 to Batwari Ward No-6	1.800	M/S R P Construction	176.84307	176.84307	06.01.2022	05.01.2023	23.86383	23.86383	13.494	1.80000	1.80000	0.00000		On-going	Kursakatta
29	2020-21	Prasadpur Fulpur PMGSY to Jogindra river	2.000	Sanjay Kumar Gupta	183.96000	183.96000	12.06.2021	11.06.2022	159.02160	159.02160	86.444	2.00000	2.00000	2.00000	09.06.2022	Complete	Jokihat
Total			41.129		9660.25263	9660.25263			809.31806	705.16216		17.889	14.789	2.9			