

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल छपरा 2**

पत्रांक 1966अनु०

छपरा/दिनांक 03/11/2022

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा-2

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
बिहार ग्रामीण पथ विकास अभिकरण (ब्रांडा),
बिहार, पटना।

विषय:-

मुख्यमंत्री ग्राम संपर्क योजनान्तर्गत (NDB) BRICS मद में आवंटन उपलब्ध कराने के संबंध में।

महाराज,

उपर्युक्त विषय के संबंध में कहना है कि मुख्यमंत्री ग्राम संपर्क योजनान्तर्गत (NDB) BRICS मद में 1 (एक) पथ पंचायत भवन अशोक नगर से बड़का गाँव ककरहट पथ का अधियाचना विहित प्रपत्र में तैयार कर मापपुस्त की छायाप्रति संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जा रही है। विदित है कि उक्त पथ में पुनरीक्षित प्राक्कलन की स्वीकृति की स्वीकृति विभागीय पत्रांक BRRDA(HQ) MMGSY (NDB)-442/2020 69 अनु० दिनांक 19.01.2021 (छायाप्रति संलग्न) के द्वारा प्राप्त है, जिसका Supplementary Agreement की छायाप्रति अधियाचना के साथ संलग्न कर समर्पित की जा रही है।

अतः अनुरोध है कि पत्र के साथ संलग्न अधियाचना प्रपत्र में अंकित राशि शीघ्र उपलब्ध कराने की कृपा की जाय ताकि संवेदक के विपत्र का भुगतान किया जा सकें।

अनु०:- यथोक्त।

विश्वसभाजन

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा 2.

Rural Works Department, Works Division, Chapra-2

MMGSY (NDB) BRICS Allotment Requisition Format

Sl. No.	Year	Name of Road	Package No.	Name of Contractor (In English)	Administrative Sanction			Amount of Agreement (In Laes)		Allotment Received (In Laes)	Total Expenditure as per MIS (In Laes)	Value of Measurement (In Laes)	Current Demand (In Laes) (11-9)	Remarks
					Length (In kms.)	Amount (In Laes)		Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13	14	
1	2018-19	Rasulpur Pandey Tola to Prathmik Vidyalaya Tak	MMGSY-NDB-BRRP-17-Chapter-2	Sandeep Kumar	0.500	33.547	31.79460	0.98740	30.95542	30.95542	30.95542	0.00000		
2	2018-19	PMGSY Path Umashankar Gate to Vishundev Singh Tola Tak	MMGSY-NDB-BRRP-17-Chapter-2	Sandeep Kumar	1.260	70.070	63.35240	5.20260	62.99997	62.99997	62.99997	0.00000		
3	2018-19	Vishunpura Khurd Pitch Sadak to Chitravaliya Tiwan Tola Tak	MMGSY-NDB-BRRP-17-Chapter-2	Sandeep Kumar	0.700	43.000	39.26250	3.24100	39.25964	39.22746	39.22746	0.00000		
4	2018-19	Aaswal Pradhanmantri to Anwar Bazar ewam Piyano Gawn hoe hue	MMGSY-NDB-BRRP-17-Chapter-2	Sandeep Kumar	0.890	50.400	45.78262	3.57988	45.21974	45.21974	45.21974	0.00000		
5	2018-19	Shankar Dih Bazar to Ashok Nagar Path me Ahir Tola se Paras Sthan Tak	MMGSY-NDB-BRRP-17-Chapter-2	Sandeep Kumar	1.065	67.070	60.28550	5.43180	0.00000	0.00000	0.00000	0.00000		
6	2018-19	Devarya Bazar to Swargiya Balaknath Paswan ke Ghar ewam Dhoobi Tola hoe hue Jalalpur Baidila Tak	MMGSY-NDB-BRRP-17-Chapter-2	Sandeep Kumar	0.720	47.440	44.93040	1.46200	44.27409	44.27409	44.27409	0.00000		
7	2018-19	PWD Sadak (Sikariya Paigambarpur) Aired Tower ke Pas to Saran Khas Tak	MMGSY-NDB-BRRP-17-Chapter-2	Sandeep Kumar	0.500	31.400	29.13405	1.59715	29.01096	29.01096	29.01096	0.00000		
8	2018-19	Eloma Mishrakhi Gandak Colony to Prithvi Nagar Ahir Tola	MMGSY-NDB-BRRP-17-Chapter-2	Sandeep Kumar	0.450	31.280	29.64850	0.89595	29.32129	29.32129	29.32129	0.00000		
9	2018-19	Harpur Kothi se Maraypur PMGSY to Ahir Tola Tak	MMGSY-NDB-BRRP-17-Chapter-2	Sandeep Kumar	0.880	47.870	43.11306	3.74400	43.05950	43.05941	43.05941	0.00000		
10	2018-19	Paigambarpur Sikariya Road me Aesul Haq Moir to Tajpur Muslim Tola	MMGSY-NDB-BRRP-17-Chapter-2	Sandeep Kumar	0.600	41.460	39.35840	1.17060	39.33382	39.33382	39.33382	0.00000		
11	2018-19	PMGSY Path par Jamaqura to Sasna Gawn Tak	MMGSY-NDB-BRRP-101-Chapter-2	Rabindra Kumar Singh	0.750	46.870	38.97335	2.63823	27.33771	27.33771	27.33771	0.00000		
12	2018-19	Gram Kerva Ramchwar Mahto ke Chur to Baidhnath Rai ke Ghar Tak	MMGSY-NDB-BRRP-101-Chapter-2	Rabindra Kumar Singh	0.680	48.020	40.29810	2.00027	38.93736	38.92932	38.92932	0.00000		

13	2018-19	Mahuli PMGSY Sadak to Rajput Tola cwm Inhar Tola hote hue Afjal Nahar Tak	MMGSY-NDB- BRRP-101- Chakra-2	Rabindra Kumar Singh	0.560	34.260	27.63486	2.56414	26.33831	26.33831	26.33831	0.00000	
14	2018-19	Gambhari Nahar to Chamar Tola hote hue PMGSY Path tak	MMGSY-NDB- BRRP-101- Chakra-2	Rabindra Kumar Singh	0.450	35.180	29.83447	0.90091	28.65433	28.64912	28.64912	0.00000	
15	2018-19	T01 Dhongadha PMGSY se Harijan Tola to Nuniya Tola	MMGSY-NDB- BRRP-129- Chakra-2	Shivcon E State Pvt. Ltd.	1.770	107.760	97.74307	7.71442	97.49163	97.49145	97.49145	0.00000	
16	2018-19	Bedauli PMGSY to Bhagwanpur Khas Tak	MMGSY-NDB- BRRP-129- Chakra-2	Shivcon E State Pvt. Ltd.	1.820	109.230	97.43994	9.48946	97.08170	97.08170	97.08170	0.00000	
17	2018-19	Chapiya Brahm Pichas Baba to Malmaiya Border Tak	MMGSY-NDB- BRRP-129- Chakra-2	Shivcon E State Pvt. Ltd.	1.460	90.350	81.58275	6.81965	54.80798	54.80695	54.80695	0.00000	
18	2018-19	Panchayat Bhawan Ashok Nagar to Barka Gawn Kakar Hut	MMGSY-NDB- BRRP-129- Chakra-2	Shivcon E State Pvt. Ltd.	4.180	241.450	239.09742	19.95211	193.40296	193.40296	193.40296	40.49421	MB No. 3203, Page No. 53 to 70
19	2018-19	Basahi Bhakhura Bhami PMGSY se Nahar ke Sindli Road to Rajauli Bhambar Tola	MMGSY-NDB- BRRP-129- Chakra-2	Shivcon E State Pvt. Ltd.	1.665	105.630	95.25115	8.10025	95.18403	95.18403	95.18403	0.00000	
20	2020-21	Gambhariya PMGSY Nahar pul se Nahar Bank to Salempur Tak	MMGSY-NDB- BRRP-260- Chakra-2	Rajeshwar Singh	8.320	585.160	480.80233	97.17533	475.12904	475.12904	475.12904	0.00000	
21	2020-21	Isuwapur Thasa to Pura ke Taraf Rajput Tola Tak	MMGSY-NDB- BRRP-260- Chakra-2	Rajeshwar Singh	0.760	62.270	56.87773	4.24371	51.37708	51.37707	51.37707	0.00000	
22	2020-21	Isuwapur Nevari PMGSY Path me Nathuni Rai ke Ghar to Vishupura PMGSY Path Tak	MMGSY-NDB- BRRP-260- Chakra-2	Rajeshwar Singh	0.670	47.190	37.93042	7.83702	36.56072	36.56072	36.56072	0.00000	
23	2020-21	NH 101 Hanuman Mandir to Mishrawaliya Tak	MMGSY-NDB- BRRP-262- Chakra-2	Bachcha Singh	1.070	72.950	63.17196	9.35535	21.11226	21.11226	21.11226	0.00000	
24	2020-21	NH 101 Kishanpur Tola Harpur Harijan Tola to Dindyalbandhu Pandey Harijan Basti Tak	MMGSY-NDB- BRRP-262- Chakra-2	Bachcha Singh	0.525	42.930	39.75185	3.10954	6.72898	6.72898	6.72898	0.00000	
25	2020-21	PMGSY Tawakali to Phuchikala Sadhu More Tak	MMGSY-NDB- BRRP-262- Chakra-2	Bachcha Singh	0.780	43.520	34.48099	7.74906	15.43404	15.43404	15.43404	0.00000	
26	2020-21	Parsa Tedhi Ghat PMGSY Path to Tilkar Madhya Vidhaleya Thapiya Tak	MMGSY-NDB- BRRP-262- Chakra-2	Bachcha Singh	1.780	144.800	128.04053	15.72120	0.00000	0.00000	0.00000	0.00000	
27	2020-21	Siristapur Timuhani Kusan ke Pas to Habib Miya ke Tola Tak	MMGSY-NDB- BRRP-262- Chakra-2	Bachcha Singh	0.525	40.750	34.64870	6.22400	17.18884	17.18884	17.18884	0.00000	
28	2020-21	Dandaapur se Harijan Tola to PWD Sadak (Sikariya Paigambarpur) Tak	MMGSY-NDB- BRRP-262- Chakra-2	Bachcha Singh	0.745	54.480	46.10000	7.99748	19.81580	19.81580	19.81580	0.00000	

22/11/20

29	2020-21	Petrol Pump ke Pashchim to Sirsiapur Khosi Tak	MMGSY-NDB- BRRP-262- Chhara-2	Bachcha Singh	1.160	86.100	75.26577	10.71656	36.11543	36.11543	36.11543	0.00000	
30	2020-21	Basdila Jalalpur Path to Khoro Doh hote hae Mangolapur Tak	MMGSY-NDB- BRRP-355- Chhara-2	Mukesh Singh	1.760	131.510	87.04156	0.00000	32.33436	32.33436	32.33436	0.00000	
31	2020-21	Agodhar Sundar PMGSY Alok Pandey ke Ghar to Jaibihari Singh Mahuli PMGSY Path Tak Road	MMGSY-NDB- BRRP-355- Chhara-2	Mukesh Singh	2.320	180.320	122.22383	0.00000	74.56198	74.56198	74.56198	0.00000	
				Total	41.315	2774.26700	2380.85283	257.64107	1809.02897	1808.98223	1849.47644	40.40421	

Dr. / 11/11/22

Dr. / 11/11/22

Executive Engineer
Rural Work Department
Work Division, Chapra - 2

Asst. / 11/11/22

FORM GER 19-A

(See Government of India's Decision (I) below Rule-150)

Form of Utilization Certificate up to the Month of November 2022

PIU:- E.E., R.W.D. Works Division , Chapra- 2

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in Lac Rs.)	Amount Received (in lac Rs.)	Particulars
1	2	3	4	5
1	Construction of Rural Roads under MMGSY (NDB) BRICS	Letter No. 364 (अनु०) Dt. 17.10.2022	Before CFMS Allotment 39.77371 Lacs After CFMS Allotment 1769.25526 Lacs	Certified that out of Rs. 1809.02897 Lacs received during the years 2018-19 to 2022-23 and in favour of EE., R.W.D Works Division 2, Chapra a sum of Rs. 1808.98223 Lacs has been utilised for the purpose of MMGSY (NDB) Brics Scheme as given in the margin for which it was sanctioned and that the balance of Rs. 0.04674 lacs remaining unutilised at the end of the period under report.

Executive Engineer

R.W.D, Works Division, Chapra-2

ग्रामीण कार्य विभाग

बिहार ग्रामीण पथ विकास अनिकरण

पत्रांक:-BRRDA(HQ) MMGSY (NDB)-442/2020 67703 /पटना, दिनांक- 19/21

प्रेषक,

ई0 नलिन कुमार सिन्हा,
परियोजना निदेशक, MMGSY(NDB)

सेवा में,

मुख्य अभियंता-3,
ग्रामीण कार्य विभाग, बिहार,पटना।

विषय:-NDB, Assisted "MMGSY" अन्तर्गत Panchayat Bhawan Ashok nagar to Barka gawn (under
Package No. - MMGSY-NDB, BRRP-129-CHAPRA-2) पथ के मटों की स्वीकृति के संबंध में।

BRRDA(HQ)MMGSY(NDB) 442/2020

**बिहार सरकार
ग्रामीण कार्य विभाग**

दिनांक- 18.1.2021 को विभागीय सचिव, ग्रामीण कार्य विभाग की अध्यक्षता में सम्पन्न विभागीय निविदा समिति की बैठक की कार्यवाही।

1	उपस्थिति	श्री पंकज कुमार पाल, सचिव, ग्रामीण कार्य विभाग। श्री संजय दूबे, विशेष सचिव-सह-आन्तरिक वित्तीय सलाहकार, ग्रामीण कार्य विभाग। श्री अशोक कुमार मिश्रा, अभियंता प्रमुख, ग्रामीण कार्य विभाग। श्री कमलेश चौधरी, मुख्य अभियंता-3, ग्रामीण कार्य विभाग।
2	विषय एवं प्रस्ताव	(i) योजना शीर्ष/विपत्र कोड :- मुख्यमंत्री ग्राम संपर्क योजना (एन0डी0बी0)- मुख्यशीर्ष 4515-अन्य ग्राम विकास कार्यक्रमों पर पूंजीगत परियोजना, उपमुख्य शीर्ष-00, लघु शीर्ष-103-ग्राम विकास-उप शीर्ष-0519 (एन0डी0बी0), विपत्र कोड-37-4515001030519 है। वित्तीय वर्ष 2020-21 के लिए ₹700.00 करोड़ का बजटीय उपबंध प्राप्त है। इसी राशि से प्रसंगाधीन योजना के लिए राशि का व्यय विकलनीय होगा। (ii) योजना का नाम:-MMGSY(NDB) अन्तर्गत ग्रामीण कार्य विभाग, कार्य प्रमंडल, छपरा-2 के अधीन "Panchayat Bhawan Ashok nagar se Barka Gawn" (MMGSY-NDB-BRRP-129-CHAPRA-2) " Length- 4.180 Km के निर्माण एवं पंचवर्षीय अनुरक्षण कार्य हेतु मुख्य अभियंता-3, ग्रामीण कार्य विभाग, बिहार, पटना के पत्रांक-9042 अनु0 दिनांक-22.10.2020 के द्वारा प्रदत्त पुनरीक्षित तकनीकी अनुमोदन के आलोक में निम्न Table-A एवं Table-B में अंकित विवरणी के अनुसार अधिकाई परिमाण विपत्र (BOQ) मद की स्वीकृति का प्रस्ताव है, जिसकी विवरणी निम्नवत् है :- TABLE-A

TABLE-B

SI No.	Item No.	Description of Item	Variation in		
			Amount (Rupees)	Percentage (%)	Remarks
1	2	3	4	5	6
1	50	Earthwork in excavation for structures as per drawing and technical specifications Clause 305.1 including setting out, construction of shoring and bracing, removal of stumps and other deleterious material and disposal upto a lead of 50 m, dressing of sides and bottom and backfilling in trenches with excavated suitable material. i) Upto 3 m depth	25145.32	100%	New Item
2	51	PCC GRADE M15 : Providing concrete for plain/reinforced concrete in open foundations complete as per drawings and technical specifications Clause 802, 803, 1202 & 1203	70344.60	100%	New Item
3	52	Providing concrete for plain/reinforced concrete in open foundations complete as per drawings and technical specifications Clause 802, 803, 1202 & 1203 (PCC M - 20)	403684.27	100%	New Item
4	53	Plain/reinforced cement concrete in substructure complete as per drawings and technical specification Clauses 802, 804, 805, 806, 807, 1202 and 1204 (PCC - M20)	280050.80	100%	New Item
5	54	Providing weepholes in brick masonry/stone masonry, plain/reinforced concrete abutment, wing wall, return wall with 100 mm dia AC pipe extending through the full width of the structures with slope of 1(V):20(H) towards drawing face complete as per drawing and technical specification Clauses 614, 709, 1204.3.7	2315.58	100%	New Item
6	55	(RCC GRADE M-20) Plain/reinforced cement concrete in substructure complete as per drawings and technical specification Clauses 802, 804, 805, 806, 807, 1202 and 1204	26312.58	100%	New Item
7	56	Supplying, fitting and placing HYSD bar reinforcement (Fe 415) in substructure complete as per drawings and technical specification Clauses 1002, 1005, 1010 & 1202	4880.82	100%	New Item
8	57	Backfilling behind abutment, wing wall and return wall complete as per drawings & technical specification Clause 1204.3.8 a) With Local Sand	33096.76	100%	New Item
9	59	Providing and laying filter material with Local Sand as per specification to a thickness of not less than 600 mm with smaller size towards the soil and bigger size towards the wall and providing over the entire surface behind abutment, wing wall, return wall to the full height, compacted to firm condition complete as per drawing and technical specification Clause 1204.3.8	13238.70	100%	New Item

	10	60	Providing PCC M-20 architectural coping on the top of wing wall, return wall etc. complete as per drawing and technical specification Clauses 615, 710 and 1204.3.11	4491.57	100%	New Item
	11	62	R.C.C. - M25 Providing and laying reinforced cement concrete in superstructure as per drawing and technical specifications Clauses 800, 1205.4 and 1205.5	51725.19	100%	New Item
	12	63	Supplying, fitting, and placing HYSD bar reinforcement in superstructure complete as per drawing and technical specifications Clauses 1002, 1010 and 1202	49528.71	100%	New Item
	13	64	Providing and filling joint sealing compound as per drawing and technical specification with coarse sand and 6 % bitumen by weight	555.66	100%	New Item
3	समिति द्वारा की गयी समीक्षा (i) सक्षम पदाधिकारी मुख्य अभियंता-3, ग्रामीण कार्य विभाग, छपरा-2 द्वारा उपर्युक्त कंडिका-2 (विषय एवं प्रस्ताव) के Table-A के कॉलम-8 में अंकित राशि के लिए योजना का पुनरीक्षित तकनीकी अनुमोदन प्रदान किया गया है। (ii) पथ निर्माण विभाग की अधिसूचना स०-प्र०६/द०वि०-नियम-०३-०२/२००४-२०१६ (स) पटना/दिनांक-०७.०३.२०१७ की कंडिका २९२ (xviii) (xii) अधिकाई परिमाण विपत्र (बी०ओ०व्यू०) मद का अनुमोदन हेतु प्राप्त शक्तियों की सीमा के आलोक में परिमाण विपत्र मद मात्रा में अधिकतम २०% मद-क्रम बार तक बढ़ोतरी हेतु मुख्य अभियंता एवं २०% से अधिक विचलन होने पर प्रधान सचिव/सचिव की अध्यक्षता में गठित विभागीय निविदा समिति की स्वीकृति आवेक होगी। (iii) उक्त के आलोक में कंडिका २ (विषय एवं प्रस्ताव) में अंकित योजना के तालिका 'A' के स्तम्भ-७ में अंकित तथ्य के आलोक में तुलनात्मक विवरणी के कुल १३(तेरह) अदद नये मदों में अधिकतम अनुशेष सीमा २०% से अधिक विचलन होने के क्रम में विभागीय निविदा समिति की स्वीकृति अपेक्षित है।					
4	समिति द्वारा लिया गया निर्णय समीक्षोपरान्त कंडिका-२ के प्रस्तावित पथ "Panchayat Bhawan Ashok nagar se Barka Gawn" (MMGSY-NDB-BRRP-129-CHAPRA-2)" Length- 4.180 Km के निर्माण एवं पंचवर्षीय अनुरक्षण कार्य हेतु Table-A के स्तम्भ-७ में अंकित तथ्य विवरणी के आलोक Table-B के स्तम्भ-३ में अंकित कुल १३(तेरह) अदद नये मदों के सामने स्तम्भ-४ में अंकित बढ़ोतरी की राशि की स्वीकृति प्रदान की जाती है।					

(कमलेश चौधरी)
मुख्य अभियंता-३

(अशोक कुमार मिश्रा)
अभियंता प्रमुख

(संजय दूबे)
वि० स०-सह-आ० वि० सलाहकार

(पंकज कुमार पाल)
सचिव

भारतीय गैर न्यायिक INDIA NON JUDICIAL

एक हजार रुपये

रु.1000

ONE THOUSAND RUPEES

Rs.1000

INDIA



28-8-2029

SUPPLEMENTARY AGREEMENT FROM

AG 383453

Chapra-2

Agreement No. 12/21-22

Rate :-

Date of Start :-

Date of Completion :-

Time Allowed - Month

This agreement made between **RURAL WORKS DEPARTMENT (Govt. of Bihar)** Authorized address at 5th floor, Vishweshwariya Bhiawan, Jawaharal Nehru Marg, Patna-800013, Executive Engineer, R.W.D., Works Division, Chapra - 2 (herein after called "the Employer") of the one part and **Shiveon E State Pvt. Ltd., At - Madho Bihari Lane, Salempur, Dist. - Saran (Chapra)** (herein after called "the Contractor" of the one part.)

PAN No. :- AANCS0861R

GST No. :- 10AANCS0861RIZY

Whereas the Employer is desirous that the Contractor execute Output and Performance based मुख्यमंत्री ग्राम संपर्क योजना (NDB) BRICS अंतर्गत (Package No. - MMGSY-NDB-BRRP-129-Chapra-2) Tender ID - 82274, BID ID - 372207

Sl. No.	Block	Package No.	Name of Road	Main Work Amount	Maintenance Amount	Grand Total
1	Patnaur Jolai pur	MMGSY-NDB-BRRP-129-Chapra-2	Panchayat Chawan Ashok Nagar Se Barha Gawan Kalandhat.	23909742.00	1995211.00	25904953.00
Total Rs.				23909742.00	1995211.00	25904953.00

(hereinafter called "the Works") and the Employer has accepted the Bid by the Contractor for the execution and completion of such works and the remedying of any defects therein, 0.09% Below, at a Cost of Main Work Rs. 23909742.00 + Maintenance Work Rs. 1995211.00 Grand Total Rs. 2,59,04,953.00 (Two Crore Fifty Nine Lakh Four Thousand Nine Hundred Fifty Three only)

NOW THIS AGREEMENT WITNESS as follows :

- In this Agreement, Works and expression shall have the same meanings as are respectively assigned to them in the conditions of contract hereinafter referred to and they shall be deemed to form and be read and construed as part of this Agreement.
- In consideration of the payments to be made by the Employer to the Contractor as hereinafter mentioned, the Contractor hereby covenants with the Employer to execute and complete the

For
Shiveon E States Pvt. Ltd.

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, छपरा-2
28/8/21

Works and remedy any defects therein in conformity in all aspects with the provisions of the contract.

3. The Employer hereby covenants to pay the Contractor in consideration the Execution and completion of the Works and the remedying the defects wherein Contract Price or such other sum as may become payable under the provision of the Contract at the times and in the manner prescribed by the Contract.
4. The following documents shall be deemed to form and be ready and construed as part of this Agreement viz.
 - (i) Letter of Acceptance
 - (ii) Contractor's Bid
 - (iii) Section VI - General Conditions,
 - (iv) Section VII - Particular Conditions
 - (v) Section V- Technical Specifications (General and Supplementary Technical Specifications)
 - (vi) Appendix A - Drawings
 - (vii) Section IV - Works Schedule
 - (viii) Quality Plan for Output and Performance Based Road Contract as per Clause A14.1 of the Technical Specifications.
 - (ix) Appendices to the Contract
 - (x) Addenda issued during bid period
 - (xi) Any other relevant documents listed in the Particular Conditions together with any post bid correspondence.

In Witness where of the parties there to have caused this agreement to be executed the day and year first before written.

The common Seal of Employer

Was here into affix in Presence of (i)

(ii)

Signed Scaled and Delivered by the said to

Shivcon E State Pvt. Ltd., At. - Madho Bihari Lane, Salempur, Dist. - Saran (Chapra)


In the presence of (i)

(ii)

Binding Signature of Employer
For


Shivcon E State Pvt. Ltd.

Binding Signature of contractors


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, छपरा-2
AC
28/6/21

अधीक्षण अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य अंचल, छपरा।

पत्रांक: 63432

छपरा, दिनांक 15/1/21

प्रेषक,

अधीक्षण अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य अंचल, छपरा।

सेवा में,

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा-2

विषय :- मुख्यमंत्री ग्राम संपर्क योजना (NDB) BRICS योजनान्तर्गत पुनरीक्षित परिमाण विपत्र अनुमोदनोपरान्त लौटाने के संबंध में।

प्रसंग :- आपका पत्रांक 1069 अनु0 दिनांक 12.06.2021

महाशय,

उपर्युक्त विषय के संबंध में कहना है, कि मुख्यमंत्री ग्राम संपर्क योजना (NDB) BRICS 01 (एक) पथ का पुनरीक्षित परिमाण विपत्र अनुमोदनोपरान्त अग्रेतर कारवाई हेतु भेजा जा रहा है। जो निम्नलिखित है :-


क्र० सं०	पथ का नाम	प्राक्कलित राशि (लाख में)
1	Panchyat Bhawan Ashok Nagar Se Barka Gawn Kakar hat.	2,59,28,289

अनु० :- परिमाण विपत्र एक प्रति में।

विश्वासभाजन


अधीक्षण अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य अंचल, छपरा।


Shivcon Estates Pvt. Ltd.


कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा-2
15/1/21