

4551 (ST)  
Schedule XLV-Form No. 134

Himmerat Magar to Sarsareh Jela

R. G. I. D. Kishanrao - 1 DIVISION

R. G. I. D. Kishanrao SUB-DIVISION

3063

# MEASUREMENT BOOK

As per copy - Tanwar Adnan



# 4th and Final Bill

36

Sch. XLV—Form No. 134

| Particulars                 | Details of actual measurement |    |    |            | Contents of area |
|-----------------------------|-------------------------------|----|----|------------|------------------|
|                             | No.                           | L. | B. | D.         |                  |
| Name of work —              |                               |    |    |            | Construction of  |
| road from Minnet Nagar PMSY |                               |    |    |            |                  |
| road to Sarpanch talu       |                               |    |    |            |                  |
| Agency —                    |                               |    |    |            | Tanweer Alam     |
| Agg. No —                   | 146                           |    |    |            | MMSY/530/2020-21 |
| Date at commencement —      |                               |    |    | 17/06/2020 |                  |
| Date at completion —        |                               |    |    | 16/06/2021 |                  |
| Actual date at completion — |                               |    |    | 29/03/2022 |                  |
| Date at entry —             |                               |    |    | 30/03/2022 |                  |
| work down —                 |                               |    |    |            |                  |
|                             |                               |    |    |            |                  |
|                             |                               |    |    |            |                  |
|                             |                               |    |    |            |                  |
|                             |                               |    |    |            |                  |

①  
32

earth work excavation  
in found — do — all —

$$1.00 \times 5.40 \times 6.00 \times 0.75 = 26.55$$

$$2.00 \times 5.40 \times 1.80 \times 1.80 = 27.61$$

$$1.00 \times 3.90 \times 3.88 \times 1.80 = 108.81$$


162.97

②  
33

Providing Plain cement  
concrete P.C.M. 15 — do — all —

$$1.00 \times 1.90 \times 1.00 \times 1.00 = 1.90$$



| Particulars                                                                         | Details of actual measurement |      |    |    | Contents of area. |
|-------------------------------------------------------------------------------------|-------------------------------|------|----|----|-------------------|
|                                                                                     | No.                           | L.   | B. | D. |                   |
| (24) <del>25-25</del> Provisional Retro-reflective Sign — do — do                   |                               |      |    |    |                   |
| (I) Direction Sign Board — do — all up.                                             |                               |      |    |    |                   |
|                                                                                     |                               | 1 m. |    |    |                   |
| (II) Intermediate Sign Board                                                        |                               |      |    |    |                   |
| Large Board —                                                                       |                               |      |    |    |                   |
|                                                                                     |                               | 2 m. |    |    |                   |
| (III) Entry Intermediate                                                            |                               |      |    |    |                   |
|                                                                                     |                               | 2 m. |    |    |                   |
| (IV) Maintenance Sign                                                               |                               |      |    |    |                   |
|                                                                                     |                               | 1 m. |    |    |                   |
|  |                               |      |    |    |                   |




# Abstract of cost

Sch. XLV—Form No. 134

| Particulars                                             | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                         | No.                           | L. | B. | D. |                  |
| ① Providing & fixing at working bench mark — do — all — |                               |    |    |    |                  |
| 1) Bench mark pillar                                    |                               |    |    |    |                  |
| 1.290 KM Page—(23) item—①                               |                               |    |    |    |                  |
| ₹. 3953.61 / KM — — —                                   |                               |    |    |    | 5099=00          |
| 11) Reference pillar                                    |                               |    |    |    |                  |
| 1.290 KM Page—(23) item—②                               |                               |    |    |    |                  |
| ₹. 1812.42 / KM — — —                                   |                               |    |    |    | 2338=00          |
| ②/③ Cleaning & grubbing road                            |                               |    |    |    |                  |
| land — do — all —                                       |                               |    |    |    |                  |
| 0.290 Heat Page—(23) item—②                             |                               |    |    |    |                  |
| ₹. 51138.76 / Heat — — —                                |                               |    |    |    | 14829=00         |
| ③/④ Dismantling at existing                             |                               |    |    |    |                  |
| Structure — do — all —                                  |                               |    |    |    |                  |
| 0.290 Heat Page—(23) item—④                             |                               |    |    |    |                  |
| ₹. 484.94 / m <sup>3</sup> — — —                        |                               |    |    |    | 4872=00          |
| 11) Bricks masonry                                      |                               |    |    |    |                  |
| — do — all —                                            |                               |    |    |    |                  |
| 49.50 m <sup>3</sup> Page—(23) item—④                   |                               |    |    |    |                  |
| ₹. 231.77 / m <sup>3</sup> — — —                        |                               |    |    |    | 11473=00         |
| ④/⑥ Excavation for road ways                            |                               |    |    |    |                  |
| Soil — do — all —                                       |                               |    |    |    |                  |
| 40.50 m <sup>3</sup> Page—(24) item—⑥                   |                               |    |    |    |                  |
| ₹. 76.96 / m <sup>3</sup> — — —                         |                               |    |    |    | 3117=00          |



## Sch. XLV—Form No. 134

| Particulars                                                                                       | Details of actual measurement |                                                                                                         |       |          | Contents of area |
|---------------------------------------------------------------------------------------------------|-------------------------------|---------------------------------------------------------------------------------------------------------|-------|----------|------------------|
|                                                                                                   | No.                           | L.                                                                                                      | B.    | D.       |                  |
|                                                                                                   |                               |                                                                                                         | B.F — | 10608771 | sq               |
| less 0.05% below                                                                                  |                               |                                                                                                         | (-)   | 5304     | sq               |
|                                                                                                   |                               |                                                                                                         |       | 10603467 | sq               |
| less previous payment                                                                             |                               |                                                                                                         | (-)   | 676912   | sq               |
|                                                                                                   |                               |                                                                                                         |       | 3886555  | sq               |
| Work is completed as per specification. No liability against the work.                            |                               |                                                                                                         |       |          |                  |
| <br>30/01/2022 |                               | <br>13/07/22<br>A.E |       |          |                  |