

3rd on A/C Bill

55

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
Name of Work - Const ⁿ of R.C.C Bridge					
High level Bridge near Parania					
Village on Ossa More to Kamalpur					
Via Kunthe Kamalpur, Ghosepur					
at Kaliya River - do					
Length of Bridge - 50.72M					
Agency! - Kundan Kumar Singh.					
Agreement No! - 01 SBD/2022-23					
Date of Work Start - 06/05/2022					
Date of Completion - 05/05/2023					
As per Agreement - 0.25% below.					

Record Entry

①. Supplying, fitting and placing
HYSD Bar reinforcement (Fe500)
in Super structure - do - do.

Deck Slab. 12 mm dia Bar

$$108 \times 7.252 = 783.216M$$

$$113 \times 5.30 = 598.90M$$

$$113 \times 5.30 = 598.90M$$

$$1981.016M$$

$$@ 0.89kg/M = 1763.10kg$$

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(23) Constn of R.C.C railing of M25 grade in cast in situ with 20mm - do - do - Qty TMBP 58 Idem No. 1 Qty = 115.44 M @ 163568.24/M = 411918 = 0 20587057 = 0					
Add G. S.T 12% =					2470447 = 0
Add Cen 1% =					205871 = 0
Add Seigniorage Fee 10% =					108216 = 0
					23371591 = 0
Less as per agg 0.25% below =					58429 = 0
					23313162 = 0
Less 2nd on A/C Bill =					21288784 = 0
					2024378 = 0
CSE 03/11/22 Priyam 03/11/22 A/E Jamil 03/11/22 J.E					