

Particulars	Details of actual measurement				Contents of area.
	No.	L.	B.	D.	
2nd on A/c Bill					
n/w - Const ⁿ of road from LO31 to Sahani Tola under MMGSY - NDB					
Agency - JDM Engineering & Const ⁿ Pvt. Ltd.					
Ago. NO. - 06 SBD/21-22					
Const ⁿ Amt. RS. 8703598.00					
Maint. Amt. RS. 921047.00					
Total Amt. RS. 9624645.00					
Dt. of Ago. - 26/02/21					
Dt. of Completion as per Ago. - 25/02/22.					

① Clearing & grubbing					
road land including.					
$9 \times 30.00 \times 3.50 \text{ m} = 945.00 \text{ m}^2$					
$12 \times 30.00 \times 3.45 \text{ m} = 1242.00 \text{ m}^2$					
$\frac{630 \text{ m}}{2187.00 \text{ m}^2}$					
$\frac{2187.00 \text{ m}^2}{10000} = 0.2187 \text{ Hec.}$					
② P/L & fixing of typical MMGSY informatory sign board					
= 2 Nos.					
As per 25/09/22 J.E. R.E.					

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
				82.25 3256791.04
(13/28) P/v supplying facing & placing 14.50 bar				
1.768 mt. vide TMBP (8)				
@ Rs 52635.20/mt. —				Rs 93059.00
(14/29) P/v & filling joint sealing				
15.00 m vide TMBP (8)				
@ Rs 38.08/m —				Rs 571.00
(15/30) P/v weep holes in shutters				
42 NOS. vide TMBP (8)				
4 NOS. vide TMBP (8)				
@ Rs. 625.32/NOS. —				Rs. 2501.00
				Rs. 3356426.00
Add GST + L.C. 13% —				Rs. 436335.00
				Rs. 3792761.00
0.51% below as per Agt. —				Rs. 19343.00
				Rs. 3773418.00
- Add Previous Bill vide TMBP (9)				Rs. 1792489.00
				Rs. 1980929.00
Alina				
26/10/22				
F.E				
26/10/22				
AB				

Continuation