

MR-30st (New)

set 2 final Bill

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work:-	M/R of road from Madhura				
	pur REO TO Bhaton REO				
	Road-				
Block:-	Sursand-				
Agency:-	Raj construction - Muzaffarpur				
Agreement No:-	42/MBD/2021-22				
	Date 16.09.2021				
Date of start:-	16.09.2021				
Date of completion:-	15.06.2022				
Actual date of completion	1-13.06.2022				
Date of Measurement:-	13.06.2022				
	- Work done:-				
1) clearing and grubbing road					
land by (manual means) including					
uprooting wild vegetation grass					
bushes, shrubs etc					
	2	320.0	1.00		640.00 m ²
HA = $\frac{640}{10000}$ =					0.064 ha
3-14) construction of subgrade and					
earthen shoulder with apron					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(20) Painting with enamel Paint two coat with primer and coat.					
Qty viz TMB-P. 07					
Qty $20.16 \text{ m}^2 @ 89.49 \text{ m}^2 = 1804.$					
Subtotal cost (Rs).					765899.00
① add @ 1% L. cess					7659.00
② Add @ 12% G.S.T.					91908.00
③ Add S.F.					4864.00
G. Total Amount (Rs)					870357.00
Less @ 2.76% below. (-)					24022.00
As per contract Net Rs					846335.00

Say Rs - 8,46,335.00/-

Shri
13/06/2022
J.P. (Sensad)

Shri
13/06/2022
A.O.E.

C&P
13/06/2022
A.O.E.

Material Statement 1-

(i) Earthwork I -	134.40 m ³	
(ii) GSB-Gr II -	18.33 m ³	
(iii) WBM-Gr II -	10.08 m ³	
(iv) WBM-Gr III -	16.72 m ³	
(v) Stone dust	12.59 m ³	
(vi) Stone chips -	35.79 m ³	
(vii) Brick -	1.422 Thousand.	
(viii) sand -	1.13 m ³	
(i) SS ₁ - Bitumen emulsion -	0.246 MT	
(ii) SS ₁ - Bitumen emulsion -	0.395 MT	
(iii) Premix carpet (S90) (V6-10)	0.550 MT	
(iv) SDBC (S90 V6-30) -	3.461 MT	