

MBND:-3490

Schedule XLY-Form No. 134

GAMHARIYA NAHAR DHARLA PMGSHY TO UTKRAMIT
MA DHIY VIDHARLYN GAMHARIYA AWAY RAJPUT
TOJA TAK
DIVISION

SRI ABHIMANYU SINGH **SUB-DIVISION**

TSIIPPIR

Measurement Book

1st Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road: - Cont. of Road from					
Gambharia Nahar Dala pmsy					
To Utkramit Madhy vidyalay					
Gambharia Awam Rajput Tola.					
Length: - 0.425 km					
Agency - Sri Abhinav Singh					
Vill - Fachrukhi, Siron					
Agreement No: -					
Date of start: - 29/07/2020					
Date of completion: - 24/04/2021					
Work done					
(1) PW and fixing of working benchmark.					
Qty - 0.425 km					
(2) setting of Reference pillar					
Qty - 0.425 km					
(3) clearing and grubbing Road					
Land - E/s					
2x4x4x25.00x3.50 (cu) - 2800.00 cu					
2x1x25.00x3.50 (cu) - 175.00					
2975.00 cu					
Say - 0.30 Hec					
(4) Box-Cutting of existing Road					
2x4x4x25.00x0.38x0.10 - 30.00 cu					
2x1x25.00x3.75x0.10 - 1.88 cu					
31.88 cu					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Contd of Crs by N/V well					
graded Material					—
Profile Correction					
1x 2.30x 0.90x 0.100					0.21 cu
3x 1.60x 0.75x 0.125					0.45 "
5x 1.10x 0.60x 0.100					0.33 "
1x 2.10x 1.20x 0.150					0.38 "
6x 0.90x 0.60x 0.150					0.32 "
8x 1.90x 1.10x 0.100					1.67 "
7x 1.20x 0.75x 0.125					0.79 "
11x 0.90x 0.75x 0.150					0.74 "
13x 0.75x 0.50x 0.100					0.49 "
9x 1.50x 0.70x 0.125					1.18 "
2x 4x 4x 25.00x 0.375x 0.100					30.00 cu
2x 1x 10.00x 0.375x 0.100					0.75 "
Add for Curve:-					
1x 25.00x $\left(\frac{3.75+4.25}{2} - 3.75\right)$ x 0.100					0.63 cu
1x 15.00x $\left(\frac{3.75+4.10}{2} - 3.75\right)$ x 0.100					0.26 "
1x 10.00x $\left(\frac{4.10+3.75}{2} - 3.75\right)$ x 0.100					0.18 "
1x 15.00x $\left(\frac{3.75+4.10}{2} - 3.75\right)$ x 0.100					0.26 "
1x 10.00x $\left(\frac{4.10+3.75}{2} - 3.75\right)$ x 0.100					0.18 "
1x 10.00x $\left(\frac{3.75+4.10}{2} - 3.75\right)$ x 0.100					0.18 "
1x 15.00x $\left(\frac{4.10+3.75}{2} - 3.75\right)$ x 0.100					0.26 "
1x 15.00x $\left(\frac{3.75+5.70}{2} - 3.75\right)$ x 0.100					1.46 "
1x 10.00x $\left(\frac{5.70+3.75}{2} - 3.75\right)$ x 0.100					0.97 "
1x 15x $\left(\frac{3.75+5.30}{2} - 3.75\right)$ x 0.100					1.16 "
1x 15.00x $\left(\frac{5.30+3.75}{2} - 3.75\right)$ x 0.100					1.16 "
1x 10.00x $\left(\frac{3.75+5.70+8.10}{3} - 3.75\right)$ x 0.100					2.10 "
Continuation					46.11 cu
Limit 38.89 cu					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(6) Div and laying, spreading and compacting stone aggregates - 2/					
4x4x25.00x3.75x0.075-					112.50 cu
1x10.00x3.75x0.075-					2.81 cu
Add for curve					
1x25.00x $\frac{(3.75+4.25-3.75)}{2}$ x0.075-					0.47 cu
1x15.00x $\frac{(3.75+4.15-3.75)}{2}$ x0.075-					0.20 "
1x10.00x $\frac{(4.10+3.75-3.75)}{2}$ x0.075-					0.13 "
1x15.00x $\frac{(3.75+4.10-3.75)}{2}$ x0.075-					0.20 "
1x10.00x $\frac{(4.10+3.75-3.75)}{2}$ x0.075-					0.13 "
1x10.00x $\frac{(4.10+3.75-3.75)}{2}$ x0.075-					0.13 "
1x15.00x $\frac{(4.10+3.75-3.75)}{2}$ x0.075-					0.20 "
1x15.00x $\frac{(3.75+5.70-3.75)}{2}$ x0.075-					1.10 cu
1x10.00x $\frac{(5.70+3.75-3.75)}{2}$ x0.075-					0.73 "
1x15.00x $\frac{(3.75+5.30-3.75)}{2}$ x0.075-					0.87 "
1x15.00x $\frac{(5.30+3.75-3.75)}{2}$ x0.075-					0.87 "
1x10.00x $\frac{(3.75+5.70+8.10-3.75)}{3}$ x0.075-					1.57 "
					121.91 Cum
(7) Const. of Un-reinforced, plain					
Cement concrete pavement - 2/					
1x15.00x $\frac{3.75+4.25}{2}$ x0.160-					9.60 cu
1x10.00x $\frac{4.25+3.75}{2}$ x0.160-					6.40 "
4x25.00x3.75x0.160-					60.00 "
1x15.00x $\frac{3.75+4.10}{2}$ x0.160-					9.42 "

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x10.00 x $\frac{4.10+3.75}{2}$ x 0.160					6.28 cum
1x25.00 x 3.75 x 0.160					15.00 "
1x15.00 x $\frac{3.75+4.10}{2}$ x 0.160					9.42 "
1x10.00 x $\frac{4.10+3.75}{2}$ x 0.160					6.28 "
1x15.00 x $\frac{3.75+4.10}{2}$ x 0.160					9.42 "
1x10.00 x $\frac{4.10+3.75}{2}$ x 0.160					6.28 "
1x10.00 x $\frac{3.75+5.80}{2}$ x 0.160					5.80 "
1x15.00 x $\frac{3.75+5.80}{2}$ x 0.160					11.46 "
1x10.00 x $\frac{5.80+3.75}{2}$ x 0.160					7.64 "
2x25.00 x 3.75 x 0.160					30.00 "
1x15.00 x $\frac{4.10+3.75}{2}$ x 0.160					9.42 "
1x15.00 x $\frac{3.75+5.80}{2}$ x 0.160					10.86 "
1x15.00 x $\frac{5.80+3.75}{2}$ x 0.160					10.86 "
1x25.00 x 3.75 x 0.160					15.00 "
1x20.00 x 3.75 x 0.160					12.00 "
1x10.00 x $\frac{3.75+5.70+8.10}{3}$ x 0.160					9.36 "
					260.50 cum
				Limit	260.10 cum
(8) Km Stone					
	Qty				01 No.
(9) 200 mm Stone					
	Qty				02 No.
(10) Boundary Pillar					20 Nos.
(11) 600 mm Circular (Spall unit)					
	Qty				04 Nos.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12) 900 mm equilateral Triangle					
		Bty			2.00 Nos.
(13) 600 mm x 450 mm rectangular					
		Bty			02 Nos
(14) PN and laying of hot applied thermoplastic compound					
2x4x4x2500x0.100					80.00 sqm
2x1x10.00x0.100					2.00 "
					82.00 sqm
(15) Direction sign board					
		Bty			01 No.
(16) PN and fixing of typical manhole in form of box					
		Bty			06 Nos.
Earthwork Bty Sheet					
SL. No.	Chainage	Area	Mean Area	Dist. in m	Volume
1	0	1.876			
2	50	2.105	1.990	50	99.50
3	100	1.686	1.875	50	94.75
4	150	1.965	1.825	50	91.25
5	200	1.864	1.914	50	95.70
6	250	2.108	1.986	50	99.30
7	300	2.368	2.238	50	111.90
8	350	1.676	2.022	50	101.10
9	400	1.426	1.551	50	77.55
10	425	2.642	2.034	25	50.85

Total E/W Bty with cost - 821.90 cu

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Earthwork Bty with Crust					821.90 cum
Crust				Gravel - (1)	38.87 "
				NDM (15-36)	121.91 "
				PCC - (1)	260.10
Earthwork Bty					401.00 cum
(17) Cont. of Embankment				- 2/1	
Bty					239.23
(18) Cont. of Subgrade				- 2/1	
Bty					161.77 cum
<i>[Signature]</i> 26/09/2022 JE <i>[Signature]</i> 26/09/22 AE					

Material Statement

(1) Earthwork	401.00 cum
(2) Stone Metal	184.84 cum
(3) Stone Screening	38.59 cum
(4) Stone Chips	239.09 cum
(5) Coarse Sand	117.05 cum
(6) Cement	91.04 ton
<i>[Signature]</i> 26/09/2022 JE <i>[Signature]</i> 26/09/22 AE	

ABSTRACT OF COST

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① p.v. fixing of working benchmark pillars					
0.425 cum vide MB p-1					
@ Rs 3674 = 75/cum					Rs 1562 = 00
② setting out of Reference pillar					
0.425 cum vide MB p-1					
@ Rs 1697 = 55/cum					Rs 721 = 00
③ clearing and grubbing Road Land -					
0.30 Hec vide MB p-1					
@ Rs 5133 = 76/Hec					Rs 15340 = 00
④ Box-cutting of existing Road					
31.88 cum vide MB p-1					
@ Rs 74 = 16/cum					Rs 2364 = 00
⑤ Const. of Embankment -					
239.23 cum vide MB p-6					
@ Rs 175 = 22/cum					Rs 41918 = 00
⑥ Const. of subgrade and earthen shoulder -					
161.77 cum vide MB p-6					
@ Rs 176 = 86/cum					Rs 28611 = 00
⑦ Construction of C.S.B. by p.v. well					
graded Material -					
38.89 cum vide MB p-2					
@ Rs 3095 = 23/cum					Rs 120373 = 00
⑧ p.v. laying, spreading and Compacting stone aggregates -					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
121.91 Cum vide m/s p-2					
@ R 3762 = 77/cum				R	458744 = 00
(9) Construction of Vm-2 compound					
Main concrete pavement - 2/1					
260.10 cum vide m/s p-4					
@ R 7142 = 96/cum				R	1857884 = 00
(10) 400 mm stone					
01 No. vide m/s p-4					2269 = 00
@ R 3587 = 81/each				R	3582 = 00
(11) 200 mm stone					
02 No. vide m/s p-4					
@ R 604 = 78/each				R	1210 = 00
(12) 600 mm circular					
04 Nos vide m/s p-4					
@ R 4950 = 22/each				R	1980 = 00
(13) Boundary pillar					
20 Nos. vide m/s p-4					
@ R 485 = 94/each				R	9719 = 00
(14) 900 mm equilateral triangle					
02 No. vide m/s p-5					
@ R 5447 = 95/each				R	10896 = 00
(15) 600 mm x 450 mm rectangular					
02 No. vide m/s p-5					
@ R 4820 = 03/each				R	9640 = 00
(16) F/v and length of hot up/nd					
Hermetic compound					
82.00 sqm vide m/s p-5					
@ R 7352 = 44/sqm				R	60306 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) Direction Sign board					
01 No. vide MB p-5					
@ Rs 3157 = 99/each					Rs 3158 = 00
(18) Placing and fixing of typical masonry information sign board.					
06 Nos vide MB p-5					
@ Rs 10904 = 47/each					Rs 65427 = 00
					Rs 2709943 = 00
Less 2.8% below					Rs 75878 = 00
					Rs 2634065 = 00
Add 12% GST.					Rs 316088 = 00
Add 1% Labour cess					Rs 26341 = 00
Stamp duty fee					Rs 24000 = 00
Total Rs					Rs 3000494 = 00
(Thirty lakh four hundred Ninety four rupees only)					
Inspected 26/09/2022 JE					
Quoted 26/09/22 DE					
					C&R
					23/10/22
					DE