

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग कार्य प्रमंडल, महाराजगंज ।

पत्रांक ...1776

महाराजगंज,

दिनांक 4/11/22

प्रेषक :-

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, महाराजगंज ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
-सह- सचिव बिहार ग्रामीण पथ विकास एजेंसी
ग्रामीण कार्य विभाग, बिहार, पटना

विषय:

नई अनुरक्षण नीति 2018 शीर्ष 3054 अन्तर्गत व्यय हेतु आवंटन उपलब्ध कराने के संबंध में ।

महोदय,

उपर्युक्त विषयक ग्रामीण कार्य विभाग, कार्य प्रमंडल महाराजगंज के अधीन नई अनुरक्षण नीति 2018 शीर्ष 3054 अन्तर्गत कराए कार्य के विरुद्ध संलग्न विवरणी के अनुसार भुगतान हेतु रू0-1.74.619=00(एक लाख चौहतर हजार छः सौ उन्नीस) मात्र का आवंटन उपलब्ध कराने की कृपा की जाय ताकि किए गए कार्य का भुगतान किया जा सके ।

अनु0- यथोक्त ।

विश्वासभाजन


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, महाराजगंज ।

From GFR 19-A


(See Government of India's Decision (I) below Rule-150)
Form of Utilization Certificate up to the month of October 2022

Rural Road Maintenance Policy-2018 under MR 3054

1. R.W.D. Works Division, Maharajganj

S.No.	Name of Scheme	Sanction No. with amount (In Rs. Laes)	Amount Received (In Rs. Laes)	Particulars
1	Rural Road Maintenance Policy-2018 under MR 3054			
	Letter No.	Date	Amount	
1	42 WE-	04-06-20	321.29600	Certified that out of Rs. 4905.44496 lacs received till October 2022 in favor of Ex. Engineer R.W.D., Works Division, Maharajganj, a sum of Rs 4893.37186 lacs has been utilized for the purpose of Rural Road Maintenance Policy-2018 under MR 3054 Schemes for which it was sanctioned and the balance of Rs 12.07310 lacs remaining unutilized at the end of the period .
2	64 WE	03-09-20	26.37	
3	77 WE	14-10-20	27.09100	
4	80 WE	05-11-20	243.700	
5	82 WE	13-11-20	418.794	
6	84 WE	26-11-20	101.95	
7	86 WE	11-12-20	401.076	
8	05 WE	12-01-21	556.75256	
9	17 WE	26-02-21	541.18495	
10	20 WE	19-03-21	213.04560	
11	26 WE	15-04-21	37.34449	
12	27 WE	04-05-21	87.13221	
13	30 WE	21-05-21	122.65500	
14	32 WE	28-05-21	33.32400	
15	34 WE	04-06-21	209.64778	
16	36 WE	07-06-21	58.54493	
17	40 WE	14-06-21	108.84119	
18	58 WE	27-10-21	5.26470	
19	02 WE	03-01-22	56.94891	
20	05 WE	25-01-22	148.39890	
21	20 WE	14-03-22	49.27450	
22	43 WE	24-03-22	16.50	
23	44 WE	30-03-22	109.93135	
24	46 WE	13-04-22	299.40405	
25	51 WE	28-04-22	26.35	
26	01 WE	20-05-22	249.58677	
27	03 WE	08-06-22	227.14938	
28	22 WE	08-08-22	193.59758	
29	35 WE	13-10-22	14.28911	

2. Certified that I have satisfied myself that the conditions which the grants—in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.


DAO

R.W.D., Works Division
Maharajganj


Executive Engineer
R.W.D., Works Division
Maharajganj

OFFICE OF THE EXECUTIVE ENGINEER

RURAL WORKS DEPARTMENT, WORKS DIVISION, MAHARAJGANJ

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy -2018 (Initial Rectification and Surface Renewal)

Sl No.	Package No.	Name of Road	Project ID as Per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval		Agreement Amount		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (In Lakh)	Up-to-date Expenditure as per MIS (In Lakh)	Requisition against Work done (In Lakh)	Remarks
					Length In Km	Amount (in Lakh)	Initial Rectification on With Surface Renewal (In Lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Maharajganj/13	Bajarahia - Khamauri	NEA220001438	Letter No-6133 Dated- 20-11-2019	2.650	91.129	50.202	25.6687	16/MBD/2021-22 Dated- 22-06-2021	05-12-2021	26-05-2022	2682	25	5	43.8777	43.8777	1.74619	Work Completed

1. Signed Hard Copy and Soft Copy (In excel) of recorded IRI is enclosed .
2. Up-to- date Physical Progress has been uploaded in MIS


04.11.22

DAO

RWD Works Division, Maharajganj


Executive Engineer.
RWD, Works Division, Maharajganj

Speed Analyzer

Name of Customer:

Name of Work:

Road:

Lab Job number:

Date:

Section No:

Test Date:

Machine No:

Start S No:

Start E No:

Weather:

Start Location:

End Location:

Road Name:

Road Type:

Sides:

UV Range: To mm/km


Dist Range: To 1000 m

Equation:

Print Generate Report and Graph

Redraw Graph Map View

File: G:\05040843.Xls. Section No.: 7. Equi test
Name of Customer: Niket Kumar, Name of Work/Road: Dajorekha - Khammur, Lab Job number:



6.4.20
6.4.20
6.4.20

Name of Road - Bajarahia - Khamauri

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
6/4/22	7:51:31	No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
6/4/22	7:52:0	7	0.1	340	0	3400	3239	G	26.165293	84.479443	Normal
6/4/22	7:52:6	7	0.1	180	10.1	1800	1757	G	26.16557	84.47847	Normal
6/4/22	7:52:41	7	0.1	230	10.1	2300	2220	G	26.165822	84.477508	Culvert
6/4/22	7:53:0	7	0.1	210	10.1	2100	2035	G	26.166047	84.476565	Normal
6/4/22	7:53:16	7	0.1	220	10.1	2200	2128	G	26.166287	84.475572	Normal
6/4/22	7:53:16	7	0.1	230	10.1	2300	2220	G	26.166338	84.474595	Normal
6/4/22	7:54:0	7	0.1	210	10.1	2100	2035	G	26.166528	84.473652	Normal
6/4/22	7:54:27	7	0.1	200	10.1	2000	1942	G	26.166518	84.472642	Normal
6/4/22	7:54:27	7	0.1	190	10.1	1900	1850	G	26.166458	84.471648	Normal
6/4/22	7:55:2	7	0.1	210	10.1	2100	2035	G	26.166603	84.470807	Normal
6/4/22	7:55:37	7	0.1	190	10.1	1900	1850	G	26.165353	84.470168	Normal
6/4/22	7:56:0	7	0.1	220	10.1	2200	2128	G	26.164582	84.469645	Normal
6/4/22	7:56:13	7	0.1	250	10.1	2500	2498	G	26.163982	84.468972	Normal
6/4/22	7:56:13	7	0.1	260	10.1	2600	2405	G	26.163125	84.468552	Normal
6/4/22	7:57:0	7	0.1	260	10.1	2600	2498	G	26.162277	84.468	Normal
6/4/22	7:57:23	7	0.1	220	10.1	2200	2128	G	26.161463	84.467912	Normal
6/4/22	7:57:23	7	0.1	220	10.1	2200	2128	G	26.16091	84.46847	Normal
6/4/22	7:58:0	7	0.1	240	10.1	2400	2128	G	26.160677	84.46941	Normal
6/4/22	7:58:34	7	0.1	310	10.1	3100	2961	G	26.16054	84.470387	Normal
6/4/22	7:58:34	7	0.1	230	10.1	2300	2220	G	26.16048	84.471363	Normal
6/4/22	7:59:9	7	0.1	190	10.1	1900	1850	G	26.16028	84.47234	Normal
6/4/22	7:59:44	7	0.1	240	10.1	2400	2313	G	26.160413	84.473282	Normal
6/4/22	8:0:20	7	0.1	260	10.1	2600	2498	G	26.159863	84.473905	Normal
6/4/22	8:0:55	7	0.1	290	10.1	2900	2776	G	26.15941	84.474562	Normal
6/4/22	8:1:0	7	0.04	90	20.2	2250	2174	G	26.158602	84.474882	Normal
6/4/22									26.15823	84.474813	Normal

$$Y = 0 * X^2 + 0.926 * X + 90.84$$

$$X = 909$$

$$Y = 932$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

6.4.22
6.4.22
6.4.22

Abstract of Cost

1. ~~/~~ Clearing and grubbing
road land

vide TMB P-16

Qty = 0.5276 Hect

@ Rs 7781.15/Hect & 30485 = ~~Rs~~

2. ~~/~~ Providing G.S.B grt

vide TMB P-16

Qty = 46.426 m³

@ Rs 2689.94/m³ & 124883 = ~~Rs~~

3. ~~/~~ Providing WBM grt

vide TMB P-16

Qty = ~~44.20 m³~~

@ Rs 4288.35/m³ & 189545 = ~~Rs~~

212.73 m³

183498 = ~~Rs~~

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
4. Providing work g/s III					
Mide TMB P-19					
					Qty = 61.578 m ³
					@ Rs 4525.59/m ³ Rs 278677.70
5. Providing primer Coat do-all-Complete					
Mide TMB P-21					
					Qty = 820.73 m ²
					@ Rs 50.38/m ² Rs 41348.20
6. Providing and applying Jack Coat do-all Complete					
Mide TMB P-23					
					Qty = 988.54 m ²
					@ Rs 16.91/m ² Rs 16716.20
7. Patch work over work surface do all complete					
Mide TMB P-25					
					Qty = 988.54 m ²
					@ Rs 231.91/m ² Rs 229252.20
8. Providing and applying Jack Coat under S.D.B.C.					
Mide TMB P-26					
					Qty = 951.6 m ²
					@ Rs 14.68/m ² Rs 139694.20

1050660.20

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9. Providing and laying S.D.B.C do-all-Complete					
vide TMB P-27					
				Qty = 237.801 m ³	
				@ Rs 13221.18/m ³	Rs 3144010.20
10. Providing R.C.C post					
vide TMB P-27					
(i) km stone = 4 Nos					
				@ Rs 2932.54/each	Rs 11730.20
(ii) 200mm post = 10 Nos					
				@ Rs 762.68/each	Rs 7627.20
11. Providing and fixing retro reflective traffic sign board.					
vide TMB P-27					
(i) 600mm Triangular = 14 Nos.					
				@ Rs 4295.83/each	Rs 60142.20
(ii) 600mm Circular = 9 Nos.					
				@ Rs 4404.93/each	Rs 39644.20
(iii) 600mm x 450 rectangular = 14 Nos.					
				@ Rs 4259.02/each	Rs 59626.20
12. Planting tree and their maintenance for one year					
vide TMB P-27					
				Qty = 128 Nos.	
				@ Rs 926.51/each	Rs 118593.20

44919720

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13. 70 Road marking with hot applied thermoplastic compound do - all - complete vide TMB P-28 Qty = 507.6 m ² @ Rs 831.04/m ² Rs 421836/-					
14. 91 Providing and fixing Logo of maintenance board vide TMB P-28 Qty = 2 Nos. @ Rs 10990.07/each Rs 21980/-					
15. 92 Brick masonry work in parapet vide TMB P-15 Qty = 3.68 m ³ @ Rs 5705.30/m ³ Rs 20995/- Rs 13636.20					
16. 92 Plastering with c.m. (1:4) vide TMB P-15 Qty = 27.04 m ² @ Rs 183.45/m ² Rs 4960/-					
17. 92 Painting of parapet vide TMB P-15 Qty = 27.04 m ² @ Rs 109.82/m ² Rs 2970/-					

4957354/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
18. Construction of					
Sub grade in shoulder					
Mo'd Map P-15					
Qty = 882 m ³					
@ Rs 199.85/m ³					Rs 176268.70
					Rs 5133595.20
Less 11.15%, as per Agreement					5734934.20
					Rs 572396.20
					572545.20
Less previous payment					Rs 4561199.20
					4562389.20
					4387770.20
					Rs 182314.20
					Rs 173429.20
					174619.20
29.07.22					
30.03.22					