

Agency by which work is executed
 Date of Measurement-
 No. and date of agreement
 (These four lines should be repeated at the commencement
 of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	TO RIA Bill (final of Govt)				
NILE :-	Construction of Road From NH 85 To Pachoukhi Naria Tola in Pachoukhi Block under M.M.G.S.Y (Gen)				
	Tender ID -> 103699				
	NIAgency - Rabi Barua				

Prop -> Bhawan Prasad
 (Bid ID -> 443369)
 Ch. Gandhi Prasad
 At - Baraso Post - Baraso
 Basantpur
 Distt - Siwan (Bihar) 841408
 Registration No - 3200174C R.I.E.D
 Govt of Bihar
 PAN - BOZPP4616K
 Letter Attachment No -
 Letter No 348 Dated 25/7/2021
 Agreement No - 03 SEP/2021-22
 Dated -> 14/07/2021
 DO Letter Order (DOS) -> 10/6/2021
 Date of Completion ^{Continuation} 09/03/2022
 as per Agt

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st R/A Bill					
(Final of construction work)					
Date of Actual Completion					31 ¹² /2021
Date of Entry					15 ³ /2022
Abstract of Cost					
All Qty. vide T.M. B.					
Steno (1) Providing and					
1.16. fixing Bench					
work @ 1000					
P/3 ite no (1)					
0.166 KM					
@ ₹ 3775.21/KM					₹ 626=0
Steno (2) Providing and					
1.16. fixing of face bit					
@ 1000					
P/3 ite no (2)					
0.166 KM					
@ ₹ 1741.35/KM					₹ 289=0
Steno (3) Clearing and					
2.2. grubbing the road					
land @ 1000					
P/3 ite no (3)					
0.0664 Hect					
@ ₹ 52970.33/Hect					₹ 3517=0
					₹ 4432=0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. ₹ 4,432 = 00
Item No (4) Excavation for					
3.5(11) road way in box-					
cutting do do as					
per direction of					
El)					
P/4 item No (4)					
19.92 m ³					
@ ₹ 75.57/m ³					₹ 1505 = 00
Item No (5) Construction of					
3.4. Fulbankment obtained					
from Extension Pits					
do do 1000w & 1000w					
do do El)					
P/7 item No (5) 527.916 m ³					
@ ₹ 190.57/m ³					₹ 100585 = 00
					₹ 100516 = 00
Item No (6) Construction					
3.14. of Sub-Grade and					
crusher Shoulder					
do do lead of					
1000w & 1000w					
do do El)					
P/6. item No (6)					
60.10 m ³					
@ ₹ 192.25/m ³					₹ 11554 = 00
					₹ 118076 = 00

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
				B.F ₹ 118,076 = 40
Item NO. (7/7) Construction of				
4.1. of G.S. in C.C. portion				
do do as per				
P/4-5 item NO. (5/7)				
29.64 m ³				
@ ₹ 2847.24 / m ³				
				₹ 84,392 = 40
Item NO. (8/8) Providing laying				
47.3 (B) spreading and				
backfilling with				
stone metal G.S.				
in C.C. portion				
do do as per				
direct of				
P/5 item NO. (6/8)				
47.25 m ³				
@ ₹ 3713.44 / m ³				₹ 1,75,460 = 40
Item NO. (9/9) Construction of				
6.4. un-reinforced				
P.C.C. Panel do do				
P/5-6 item NO. (7/9)				100.80 m ³
@ ₹ 7022.71 / m ³				
				₹ 7,07,889 = 40
				₹ 10,85,817 = 40

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					₹ 1085.817 = w
Steno (10/11) R.C.C MIS					
10.1. Grade in du-do					
inclined KM Stone					
du-do @					
P/S iteno (10/10)					
1 Nos @ ₹ 2269.44					₹ 2269 = w
Steno (11/13) Providing and					
10.2. fixing retro-reflectors					
du-do 600 mm					
Circular du-do @					
P/S iteno (11/13) 4 Nos					
@ ₹ 4694.33					₹ 18,777 = w
Steno (12/14) Providing and					
10.2. Fixing retro-reflectors					
du-do 900 mm					
equilateral triangle					
du-do @					
P/S iteno (12/14)					
2 Nos @ ₹ 5177.51					₹ 10,355 = w
Steno (13/15) Providing and					
10.2. Fixing retro-reflectors					
du-do (600 mm x 400 mm)					
rectangular du-do @					
P/S iteno (13/15) 2 Nos					
@ ₹ 4568.96					₹ 9137 = w
Continuation					₹ 11,26,955 = w

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
				₹ 11,26,355 = 4
Item No (17/16) Providing and fixing of thermoplastic ducts as per as per (C.C. Form No.)	17/16			
P/s item No (17/16)				
33,20 m ²				
@ ₹ 721.95/m ²				₹ 23,968 = 4
Item No (17/18) Providing and erecting ducts and plate identification as per direction of flow	17/18			
P/s item No (17/18)				
11 NO				
@ ₹ 2964.65/each				₹ 2964 = 4
Item No (17/19) Providing and fixing of typical rampway informatory ducts	17/19			
P/s item No (17/19) 4 Nos				
@ ₹ 11042.21/each				₹ 44,168 = 4
"A" Total =				₹ 11,97,455 = 4

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
"A"				₹ 11,974.55 = 00
Add Labour & Cess P/S @ 2.00% of Amount "A"				₹ 11,974 = 00
Add G. S.T. P/S @ 12.00% of Amount "A"				₹ 14,3694 = 00
Add Seigniorage Fee P/S @ 0.968% of Amount "A"				₹ 11,591 = 00
				₹ 13,64,714 = 00

Less @ 23.78%
as per Agreement
₹ 3,24,529 = 00

Nett Payble ₹ 10,40,185 = 00

(Signature)
15/03/2022

(Signature)
15/03/2022
JE