

mmgsc  
Ramesh Khanna - Family Land Gairah se Bela Tak.  
Shedule XLV Form No. 134.

DIVISION

Trivernigang.

SUB-DIVISION

MB. NO. 862

# Measurement Book

Prabhat Kumar

1st on a/c Bill

1

Name of Work—  
 Situation of Work—  
 Agency by which work is executed—  
 Date of Measurement—  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars         | Details of actual measurement |         |      |    | Contents of area |
|---------------------|-------------------------------|---------|------|----|------------------|
|                     | No.                           | L.      | B.   | D. |                  |
| Road name:—         | PMGSY                         | Gayhar  | se   |    |                  |
|                     |                               | Bela    | take |    |                  |
| Contractor:—        | Prashant                      | Kumar   |      |    |                  |
| Agg No:—            | 12/SBD/MMGSY/                 | 2021-22 |      |    |                  |
| Commencement date:— | 18.05.2021                    |         |      |    |                  |
| Completion date:—   | 17.05.2022                    |         |      |    |                  |
| Ag. value &         | 129,99,176=                   |         |      |    |                  |
|                     | { Main Est: 11569828=         |         |      |    |                  |
|                     | { Main Est - 1429348=         |         |      |    |                  |

|                            |  |  |  |  |                         |
|----------------------------|--|--|--|--|-------------------------|
| ① Setting out pillars do   |  |  |  |  |                         |
| do- all job:-              |  |  |  |  | 15.00 Nos ✓             |
| ② Clearing & grubbing road |  |  |  |  |                         |
| land do- do all job:-      |  |  |  |  | 0.665 Hare ✓            |
| ③ Dismantling RCC do do    |  |  |  |  |                         |
| all complete job:-         |  |  |  |  | 5.31 m <sup>3</sup> ✓   |
| ④ Dismantling s/w do do    |  |  |  |  |                         |
| all complete job:-         |  |  |  |  | 55.44 m <sup>3</sup> ✓  |
| ⑤ Removing 600mm dia       |  |  |  |  |                         |
| HP do do all job:-         |  |  |  |  | 5.0m ✓                  |
| ⑥ Box cutting in widening  |  |  |  |  |                         |
| do do all complete job:-   |  |  |  |  |                         |
| 2x 4x 30x 0.775x 0.100 =   |  |  |  |  | 18.60 ✓                 |
| 2x 5x 30x 0.775x 0.100 =   |  |  |  |  | 23.25 ✓                 |
| 2x 5x 30x 0.625x 0.100 =   |  |  |  |  | 18.75 ✓                 |
| 2x 4x 30x 0.625x 0.100 =   |  |  |  |  | 15.00 ✓                 |
| 2x 5x 30x 0.625x 0.100 =   |  |  |  |  | 18.75 ✓                 |
| 2x 2x 30x 0.625x 0.100 =   |  |  |  |  | 7.50 ✓                  |
| Qty =                      |  |  |  |  | 101.85 m <sup>3</sup> ✓ |

| Particulars                                                            | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                        | No.                           | L. | B. | D. |                  |
| B/F Amount                                                             |                               |    |    |    | R                |
| ⑦ Reuse of box cutting qty                                             |                               |    |    |    |                  |
| (Page 02, item 07)                                                     |                               |    |    |    |                  |
| Qty 101.85 m <sup>3</sup> @ R, 60.59/m <sup>3</sup> = R, 6171.00       |                               |    |    |    |                  |
| ⑧ Embankment filling                                                   |                               |    |    |    |                  |
| (Page- 03, item 08)                                                    |                               |    |    |    |                  |
| Qty Lead with 100 m                                                    |                               |    |    |    |                  |
| Qty 1257.20 m <sup>3</sup> @ R, 184.65/m <sup>3</sup> = R, 232142.00   |                               |    |    |    |                  |
| lead with 1000 m                                                       |                               |    |    |    |                  |
| Qty 314.30 m <sup>3</sup> @ R, 220.93/m <sup>3</sup> = R, 69438.00     |                               |    |    |    |                  |
| ⑨ G.S.B. Gr-I                                                          |                               |    |    |    |                  |
| (Page- 04, item 09)                                                    |                               |    |    |    |                  |
| Qty 1099.20 m <sup>3</sup> @ R, 3059.80/m <sup>3</sup> = R, 3363332.00 |                               |    |    |    |                  |
| ⑩ W.P.M Gr-III                                                         |                               |    |    |    |                  |
| (Page 05, item 10)                                                     |                               |    |    |    |                  |
| Qty 399.88 m <sup>3</sup> @ R, 3768.33/m <sup>3</sup> = R, 1504996.00  |                               |    |    |    |                  |
| Sub Total                                                              |                               |    |    |    | R, 5275402.00    |
| Add GST 12%                                                            |                               |    |    |    | R, 633048.00     |
| Add L.Cess 1%                                                          |                               |    |    |    | R, 52754.00      |
| S. Fee                                                                 |                               |    |    |    | R, 80,000.00     |
|                                                                        |                               |    |    |    | R, 6041204.00    |
| Signature<br>13/04/2022                                                |                               |    |    |    |                  |
| Vinod<br>13.4.22<br>A.E.                                               |                               |    |    |    |                  |
| C/F Amount                                                             |                               |    |    |    | R, 5275402.00    |

B/F Amount ————— R 5275402.00

(11) MSS (P-5, item 11)

Qty 4999.28 m<sup>2</sup> @ R 207.01/m<sup>2</sup> = R 1034901.00

(12) Prime coal (P-6, item 12)

Qty 4999.28 m<sup>2</sup> @ R 41.99/m<sup>2</sup> = R 209920.00

(13) Tack coal (P-6, item 13)

Qty 4999.28 m<sup>2</sup> @ R 14.19/m<sup>2</sup> = R 70940.00

R 6591163.00

Add GST 12% ————— R 790940.00

Add L-Cess 1% ————— R 65912.00

S. Fee ————— R 1,50,000.00

R 7598015.00

~~amro~~  
TE 02/05/2022

Viv  
02.5.22  
AF

Continuation