

MMH Sy (W.B)

Schedule XLV-Form No. 134

Modikasa Hat to Balubasi Naga Talai

R.M.D WORKS DIVISION
KISHANGANG-1

R.M.D WORKS SUB-DIVISION
KISHANGANG

3327

Laikhar Agelwal

MEASUREMENT BOOK

Final Bill

46

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/111:- Construction of Road					
from Modikunda Hat to					
Balubari Naya Tola in					
Kishanganj Block.					
PKG. NO:- MIMHSY 11B-19 Kishanganj-					
1-05					
Agency:- haram Agency					
Islempus (W.B)					
Agc. No:- 24/MIMHSY/11B/2020-21					
Date of Commencement:- 02-09-2020					
Date of Completion:- 01-09-2021					
Date of m/s:- 30/9/22					

Measurement Contd.				
(1) Providing and Applying Prime Coat with bitumen emulsion				
(23-11)				
Curve-1x	10	$\times (3.75 + 4.95)$	$\div 2$	$= 43.50m^2$
	10	$\times 30 \times 3.75$	$=$	$1125m^2$
Curve-1x	10	$\times (3.75 + 4.85)$	$\div 2$	$= 43m^2$
	10	$\times 30 \times 3.75$	$=$	$1125m^2$
Curve-1x	7	$\times 30 \times 3.75$	$=$	$787.50m^2$
Curve-1x	15	$\times (3.75 + 5.25)$	$\div 2$	$= 67.50m^2$
	3	$\times 30 \times 3.75$	$=$	$337.50m^2$
for junction improvement				
	1	$\times 12 \times 3.0$	$=$	$36m^2$
	2	$\times 5 \times 3.75$	$=$	$37.50m^2$

Continuation

T = 4390m²
3602.50m²

Abstract of Cost

52

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Providing and fixing of working Benchmark - - - - -					
2.625 RM					
2.625 RM, (Vide TMBP-38)					
⊙ Rs:- 3912.90/10m Rs:- 10,271=00					
(2) Providing and fixing of Reference pillars - - -					
2.625 RM, (Vide TMBP-38)					
⊙ Rs:- 1790.22/10m Rs:- 4699=00					
(3) Clearing and grubbing road/level as per - - - - -					
0.59 Heet, (Vide TMBP-38)					
⊙ Rs:- 49,496.90/Heet Rs:- 29,203=00					
(4) Dismantling of existing brick masonry structure - - -					
74.05 m ³ , (Vide TMBP-38)					
⊙ Rs:- 228.72/m ³ Rs:- 16,937=00					
(5) Dismantling of existing Reel pipe structure as per - - -					
10.95 m ³ , (Vide TMBP-38)					
⊙ Rs:- 473.83/m ³ Rs:- 5188=00					
(6) Construction of Embankment with material lead upto 100m from borrow pits - - - - -					
126.40 m ³ , (Vide TMBP-39)					
⊙ Rs:- 175.32/m ³ Rs:- 22,090=00					

Continuation

C.O. Rs:- 88,388=00

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(36) Pile driving of dices by the road side & their maintenance for one year - - -					
425 nos. (vide TMB P-51)					
@ Rs:- 800.30/nos Rs:- 3,40,128.00					
Total Rs:- 1,63,96,615.00					
Add 12% 45-4) Rs:- 19,67,594.00					
Add 1% L. cess 4) Rs:- 1,63,967.00					
Total Rs:- 1,85,28,176.200					
Less 0.03% Below 4) Rs:- 5558.00					
Total Rs:- 1,85,22,618.00					
Less previous pay 4) Rs:- 1,46,79,897.00					

Total Rs:- 38,42,721.00

31/05/22

30/5/22

AE