

कार्यपालक अभियंता का कार्यालय, ग्रामीण कार्य विभाग,  
कार्य प्रमंडल बगहा-1

पत्रांक 2715

बगहा-1 / दिनांक 14-11-22

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बगहा-1।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी  
—सह—सचिव, नोडल पदाधिकारी,  
ग्रामीण कार्य विभाग,  
बिहार, पटना।

विषय :- MR 3054 New Maint Policy 2018 अन्तर्गत चयनित पथों के लिए प्राप्त राशि का उपयोगिता प्रमाण-पत्र एवं अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MR 3054 New Maint Policy 2018 योजना अन्तर्गत भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक अग्रेतर कार्रवाई हेतु समर्पित किया जाता है। अधियाचना प्रपत्र के साथ उपयोगिता प्रमाण पत्र भी संलग्न है। साथ ही संवेदक का नाम प्राधिकार पत्र में जोड़ने की कृपा किया जाय।

अतः निवेदन है कि अधियाचित राशि विमुक्त करने की कृपा की जाय ताकि कराये गये कार्य का भुगतान किया जा सके।

- अनु०— 1. उपयोगिता प्रमाण-पत्र Form GFR 19A  
2. अधियाचना पत्र

विश्वासभाजन

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, बगहा-1

14/11/22

on Format for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy- 2018 (Initial Rectification and surface Renewal)

Division :- Bagaha-1

Circle :- Bettiah

| Sl. No | Package No.              | Name of Road                                   | Project ID as per MIS | Administrative Sanction Letter No & Date. | Administrative Approval (AA) |                     | Agreement Amount (in Lac)                            |                                       | Agreement No. & Date    | Date of Completion as per Agreement | Actual Date of Completion | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content in Percentage | Previous Total Allotted Amount (in lakh) | up-to-date expenditure as per MIS (in Lakh) | Requisition against work done (in Lakh) | Remarks.                                                                                                                           |
|--------|--------------------------|------------------------------------------------|-----------------------|-------------------------------------------|------------------------------|---------------------|------------------------------------------------------|---------------------------------------|-------------------------|-------------------------------------|---------------------------|-------------------------|------------------------------------|----------------------------------------|------------------------------------------|---------------------------------------------|-----------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|
|        |                          |                                                |                       |                                           | Length (in km)               | Amount of (in Lakh) | Initial Rectification with surface Renewal (in Lakh) | 5 Years Routine Maintenance (in Lakh) |                         |                                     |                           |                         |                                    |                                        |                                          |                                             |                                         |                                                                                                                                    |
| 1      | 2                        | 3                                              | 4                     | 5                                         | 6                            | 7                   | 8                                                    | 9                                     | 10                      | 11                                  | 12                        | 13                      | 14                                 | 15                                     | 16                                       | 17                                          | 18                                      | 19                                                                                                                                 |
| 1      | MR3054-22-23 Bagaha-1-29 | L062- PMGSY Baluahwa Mor To Hariharpur (VR 97) | 31809002104           | 105 DT 03.06.22                           | 1.616                        | 88.87               | 56.17379                                             | 16.66705                              | 16MBD/ 2022-23 15.09.22 | 14.06.23                            | 12.11.22                  | 2344                    | 25mm                               | 5%                                     | 0.00000                                  | 0.00000                                     | 56.17024                                | Completed. Section No. 09 ( Actual Work Done 1550 Mt Rest Part 66 Mt is PCC in good Condition, Hence No Provision Provided in BOQ) |
| 2      | MR3054-22 Bagaha-1-01    | Parsawani - Muria                              | 31809002082           | 105 03.06.2022                            | 6.30                         | 369.60000           | 255.77091                                            | 87.75885                              | 07MBD/ 2022-23 26.07.22 | 25.04.23                            | Complete                  | 2520                    | 25mm                               | 5%                                     | 240.12057                                | 240.12057                                   | 15.65034                                | Completed. Section No. 100                                                                                                         |

Executive Engineer  
Rural Works Department  
Works Division Bagaha-1  
14/11/22



**FORM GFR 19-A**  
**(See Government of India's decision (I) below rule- 150)**  
**Form of Utilization certificate up to the month of Nov - 2022**  
**PIU:- E.E RWD(W)DIV-BAGAHA-1**

| L.NO. | Name of Schemes                      | Sanction No.& Date with Amount (In Lacs)                                                                                                                                                                                                                                                                                | Amount received (In Lacs) | Particulars                                                                                                                                                                                                                                                                                                                                                                                                  |
|-------|--------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1     | 2                                    | 3                                                                                                                                                                                                                                                                                                                       | 4                         | 5                                                                                                                                                                                                                                                                                                                                                                                                            |
| 1     | MR(3054) New Maintenance Policy 2018 | Lt. No-07 Dt-05.02.2020<br>Lt. No-18 Dt-06.03.2020<br>Lt. No-24 Dt-19.03.2020<br>Lt. No-40Dt-02.06.2020<br>Lt. No-45Dt-18.06.2020<br>Lt.No-69 Dt-24.09.2020<br>Lt.No-72 Dt-07.10.2020<br>Lt.No-78 Dt-29.10.2020<br>Lt.No-80 Dt-05.11.2020<br>Lt.No-82 Dt-13.11.2020<br>Lt.No-84 Dt-26.11.2020<br>Lt.No-86 Dt-11.12.2020 | 12616.06412               | Certified that out of Rs. 12616.06412 Lacs of grants-in-aid sanctioned during the years 2020-21 in favour of Executive Engineer R. W. D. Works Division, BAGAHA-1 a sum of Rs. 12595.53066 Lacs has been utilized for the purpose of MR(3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs 20.53346 Lac remaining unutilized at the end of the period under report. |
|       |                                      | <b>TOTAL</b>                                                                                                                                                                                                                                                                                                            | <b>12616.06412</b>        |                                                                                                                                                                                                                                                                                                                                                                                                              |

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled, are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.



**Divisional Accounts Officer**  
**RWD Works Division, Bagaha-1**

Kinds of checks exercised:-

- Works has been supervised by Executive Engineer / Superintending Engineer.
- Periodic as inspection has been conducted by Executive Engineer / Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer.
- All other codal formalities have been observed.

3. Physical Progress achieved:-

- Construction of Road Works.
- Construction of CD Works.

  
**EXECUTIVE ENGINEER**

 **RWD Works Division, BAGAHA-1**

# Office of the Executive Engineer RWD, Works Division, Bagaha-1

---

**Name of road-** L062- PMGSY Baluahwa Mor To Hariharpur (VR 97)

**Name of Scheme-** MR 3054 New Maint Policy 2018

**Name of Contractor-** Solanki Engicon Pvt Ltd

**Length of road-** 1.550 Km

**Project ID-** 31809002104


**Package no-** RM/WE/BAG/22/0029

**Name of Block-** Ramnagar

Certified that all item wise 100% measurement has been taken by me

100-<sup>1</sup>/<sub>1</sub>.   
12/11/2022  
RE

Certified that all item wise 50% measurement has been verified by me

  
12/11/2022  
A.E.

Certified that all item wise 10% measurement has been verified by me

  
Executive Engineer  
R.W.D. (W) Division  
Bagaha-1  





Name of Customer: Solanki Engicon PVT LTD.  
Name of Work/Road: LD62-PMGSY Baluaha mor to  
Lab Job number:  
Date: 11/11/2022  
Section No. 9

Test Date: 11/11/2022 Road Name: LD62-PMGSY Baluaha mor to  
Machine No: 367 Road Type: (R) RURAL ROAD  
Start S No: Side: Interval  
Start E No:  
Weather: UV Range: 611 To 4000 1000 mm/km  
Start Location: LD62-PMGSY Dist Range: 0 To 1.7 0.1 \* 1000 m  
End Location: Hariharpur (Vf) Equation:  $Y = 0 * X^2 + 1.047 * X - 63.36$

Print Generate Report and Graph

Redraw Graph

Map View



12/11/2022  
se

Reeshank  
12/11/2022  
A.E.

Executive Engineer  
R.W.D. (W) Division  
Bagaha-1



Road Name - L062-PMGSY Baluahwa mor to Hariharpur (VR97), Contractor Name - Solanki Engicon Pvt Ltd.

| Date     | Time     | Section | Length | Bumps | Speed | OR    | IRI   | CATEGORY | Latitude | Longitude | Event  |
|----------|----------|---------|--------|-------|-------|-------|-------|----------|----------|-----------|--------|
|          |          | No.     | in km  | in mm | Rate  | mm/km | mm/km | ROAD     |          |           |        |
| 11/11/22 | 17:10:16 | 9       | 0.1    | 270   | 0     | 2700  | 2763  | G        | 27.27004 | 84.234086 | Normal |
| 11/11/22 | 17:10:16 | 9       | 0.1    | 250   | 20.2  | 2500  | 2554  | G        | 27.27171 | 84.234927 | Normal |
| 11/11/22 | 17:10:29 | 9       | 0.1    | 260   | 20.2  | 2600  | 2658  | G        | 27.27087 | 84.234436 | Normal |
| 11/11/22 | 17:11:0  | 9       | 0.1    | 310   | 20.2  | 3100  | 3182  | G        | 27.275   | 84.238267 | Normal |
| 11/11/22 | 17:11:10 | 9       | 0.1    | 220   | 20.2  | 2200  | 2240  | G        | 27.27423 | 84.237647 | Normal |
| 11/11/22 | 17:11:38 | 9       | 0.1    | 230   | 30.3  | 2300  | 2344  | G        | 27.27752 | 84.239411 | Normal |
| 11/11/22 | 17:12:0  | 9       | 0.1    | 220   | 20.2  | 2200  | 2240  | G        | 27.27331 | 84.235999 | Normal |
| 11/11/22 | 17:12:11 | 9       | 0.1    | 200   | 20.2  | 2000  | 2030  | G        | 27.27654 | 84.238909 | Normal |
| 11/11/22 | 17:12:39 | 9       | 0.1    | 180   | 20.2  | 1800  | 1821  | G        | 27.27254 | 84.235434 | Normal |
| 11/11/22 | 17:13:12 | 9       | 0.1    | 240   | 20.2  | 2400  | 2449  | G        | 27.27581 | 84.238586 | Normal |
| 11/11/22 | 17:13:39 | 9       | 0.1    | 160   | 20.2  | 1600  | 1611  | G        | 27.28037 | 84.242392 | Normal |
| 11/11/22 | 17:13:49 | 9       | 0.1    | 180   | 20.2  | 1800  | 1821  | G        | 27.27393 | 84.236827 | Normal |
| 11/11/22 | 17:14:0  | 9       | 0.1    | 190   | 20.2  | 1900  | 1925  | G        | 27.2792  | 84.240039 | Normal |
| 11/11/22 | 17:14:14 | 9       | 0.1    | 230   | 20.2  | 2300  | 2344  | G        | 27.27839 | 84.23977  | Normal |
| 11/11/22 | 17:15:24 | 9       | 0.1    | 230   | 20.2  | 2300  | 2344  | G        | 27.27989 | 84.240449 | Normal |
| 11/11/22 | 17:15:38 | 9       | 0.1    | 310   | 20.2  | 3100  | 3182  | G        | 27.2802  | 84.24513  | Normal |

$$Y = 0 * X^2 + 1.047 * X - 63.36$$

$$X = 2800$$

$$Y = 2868$$

(R) RURAL ROAD

Good Average Poor

<4000 4001-5000 >5001

Total IRI

Average 2344

*[Signature]*  
12/11/2022  
SE

*[Signature]*  
12/11/2022  
A.E.

*[Signature]*  
Executive Engineer  
R.W.D. (W) Division  
Bagaha-1

Est on A/c Brll

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                    | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------|-------------------------------|----|----|----|------------------|
|                                | No.                           | L. | B. | D. |                  |
| Name of work—                  |                               |    |    |    |                  |
| PMGey Baluwa More to Harthapur |                               |    |    |    |                  |
| Agency—                        |                               |    |    |    |                  |
| Solanki Engcon Pvt. Ltd.       |                               |    |    |    |                  |
| Agg. No—                       |                               |    |    |    |                  |
| 16 MBD/2022-23                 |                               |    |    |    |                  |
| Date of commence—              |                               |    |    |    |                  |
| 15/09/2022                     |                               |    |    |    |                  |
| Date of completion—            |                               |    |    |    |                  |
| 14/06/2023                     |                               |    |    |    |                  |
| Date of entry—                 |                               |    |    |    |                  |
| 10/11/2022                     |                               |    |    |    |                  |
| Work done—                     |                               |    |    |    |                  |
| ① cleaning and Grubbing road   |                               |    |    |    |                  |
| Land—do—all up                 |                               |    |    |    |                  |

|                     |                       |
|---------------------|-----------------------|
| 2 x 30 x 30 m x 1.0 | = 1800 m <sup>2</sup> |
| 2 x 23 x 20 m x 1.0 | = 1380 m <sup>2</sup> |
| 2 x 1 x 28 m x 1.0  | = 52.0 m <sup>2</sup> |
|                     | 3232 m <sup>2</sup>   |
|                     | = 0.323 Hect          |

|                                                   |                         |
|---------------------------------------------------|-------------------------|
| ② Scarrifying existing Bitumene Surface—do—all up |                         |
| 7 x 30 m x 3.75                                   | = 787.50 m <sup>2</sup> |
| 1 x 14 m x 3.75                                   | = 52.50 m <sup>2</sup>  |
|                                                   | 840 m <sup>2</sup>      |

|                                               |  |
|-----------------------------------------------|--|
| ③ Dremantling of existing structure—do—all up |  |
|-----------------------------------------------|--|

Continuation



Sch. XLV—Form No. 134

| Particulars                                       | Details of actual measurement |    |    |      | Contents of area          |
|---------------------------------------------------|-------------------------------|----|----|------|---------------------------|
|                                                   | No.                           | L. | B. | D.   |                           |
| ④ Construction of subgrade and shoulders — all up |                               |    |    |      |                           |
|                                                   | 2                             | 30 | 30 | 0.10 | 0.45 = 567 m <sup>3</sup> |
|                                                   | 2                             | 23 | 30 | 0.70 | 0.45 = 434.70             |
|                                                   | 2                             | 1  | 26 | 0.70 | 0.45 = 11.30              |
|                                                   |                               |    |    |      | 1018.08 m                 |

|                                              |   |      |      |       |                        |
|----------------------------------------------|---|------|------|-------|------------------------|
| ⑤ Providing Bitumular Sub base — do — all up |   |      |      |       |                        |
|                                              | 1 | 5.60 | 1.80 | 0.175 | = 1.274 m <sup>3</sup> |
|                                              | 1 | 4.70 | 1.20 | 0.175 | = 0.987                |
|                                              | 1 | 5.60 | 0.80 | 0.175 | = 0.784                |
|                                              | 1 | 4.00 | 1.30 | 0.175 | = 0.91                 |
|                                              | 1 | 5.20 | 0.90 | 0.175 | = 0.835                |

|  |   |      |      |       |          |
|--|---|------|------|-------|----------|
|  | 1 | 5.60 | 1.20 | 0.175 | = 1.176  |
|  | 1 | 4.70 | 1.20 | 0.175 | = 0.987  |
|  | 1 | 5.20 | 1.10 | 0.175 | = 1.02   |
|  | 1 | 4.70 | 0.80 | 0.175 | = 0.658  |
|  | 1 | 4.70 | 1.30 | 0.175 | = 1.07   |
|  | 1 | 9.00 | 1.10 | 0.175 | = 1.7325 |
|  | 1 | 6.60 | 1.20 | 0.175 | = 1.386  |
|  | 1 | 7.20 | 1.50 | 0.175 | = 1.89   |
|  | 1 | 3.60 | 0.80 | 0.175 | = 0.504  |
|  | 1 | 5.20 | 1.50 | 0.175 | = 1.391  |
|  | 1 | 7.80 | 1.50 | 0.175 | = 2.05   |
|  | 1 | 6.20 | 1.30 | 0.175 | = 1.433  |
|  | 1 | 2.40 | 1.70 | 0.175 | = 2.201  |
|  | 1 | 3.10 | 1.30 | 0.175 | = 0.705  |

Continuation

22.99 m



| Particulars | Details of actual measurement |      |      |       | Contents of area |
|-------------|-------------------------------|------|------|-------|------------------|
|             | No.                           | L.   | B.   | D.    |                  |
|             | 1                             | 3.60 | 1.20 | 0.175 | 0.819            |
|             | 1                             | 3.80 | 1.30 | 0.175 | 0.8645           |
|             | 1                             | 1.70 | 1.30 | 0.175 | 0.326            |
|             | 1                             | 4.00 | 1.30 | 0.175 | 0.91             |
|             | 1                             | 2.20 | 1.30 | 0.175 | 0.523            |
|             | 1                             | 4.70 | 1.30 | 0.175 | 1.524            |
|             | 1                             | 5.00 | 1.30 | 0.175 | 1.1375           |
|             | 1                             | 2.00 | 1.60 | 0.175 | 0.56             |
|             | 1                             | 3.40 | 1.30 | 0.175 | 0.773            |
|             | 1                             | 2.20 | 2.10 | 0.175 | 2.646            |
|             | 1                             | 2.80 | 1.30 | 0.175 | 1.724            |
|             | 1                             | 8.70 | 1.30 | 0.175 | 1.98             |
|             | 1                             | 7.40 | 1.40 | 0.175 | 1.913            |
|             | 1                             | 3.0  | 1.20 | 0.175 | 0.680            |
|             |                               |      |      |       | 38.1425 m        |
|             |                               |      |      |       | 38.815 m         |
|             |                               |      |      |       | Limit 38.71 m    |

①

Providing stone mch

Gr II — do — do

|  |   |      |      |       |        |
|--|---|------|------|-------|--------|
|  | 1 | 6.70 | 1.10 | 0.075 | 0.552  |
|  | 1 | 8.20 | 1.30 | 0.075 | 0.799  |
|  | 1 | 5.70 | 1.20 | 0.075 | 0.513  |
|  | 1 | 7.80 | 1.40 | 0.075 | 0.819  |
|  | 1 | 8.20 | 1.40 | 0.075 | 0.861  |
|  | 1 | 6.70 | 1.60 | 0.075 | 0.809  |
|  | 1 | 7.80 | 1.10 | 0.075 | 0.6435 |
|  | 1 | 7.00 | 1.30 | 0.075 | 0.6825 |
|  | 1 | 5.60 | 1.30 | 0.075 | 0.546  |

Continuation


| Particulars | Details of actual measurement |       |       |    | Contents of area |
|-------------|-------------------------------|-------|-------|----|------------------|
|             | No.                           | L.    | B.    | D. |                  |
|             | 1x4.70x                       | 1.20x | 0.075 |    | 0.423            |
|             | 1x5.60x                       | 0.80x | 0.075 |    | 0.326            |
|             | 1x4.00x                       | 1.36x | 0.075 |    | 0.39             |
|             | 1x5.30x                       | 0.90x | 0.075 |    | 0.3577           |
|             | 1x5.60x                       | 1.20x | 0.075 |    | 0.504            |
|             | 1x4.70x                       | 1.20x | 0.075 |    | 0.423            |
|             | 1x5.30x                       | 1.10x | 0.075 |    | 0.4372           |
|             | 1x4.70x                       | 0.80x | 0.075 |    | 0.282            |
|             | 1x4.70x                       | 1.30x | 0.075 |    | 0.4582           |
|             | 1x9.00x                       | 1.10x | 0.075 |    | 0.7425           |
|             | 1x6.60x                       | 1.20x | 0.075 |    | 0.594            |
|             | 1x7.20x                       | 1.50x | 0.075 |    | 0.81             |


|  |         |       |       |  |        |
|--|---------|-------|-------|--|--------|
|  | 1x3.60x | 0.80x | 0.075 |  | 0.216  |
|  | 1x5.30x | 1.50x | 0.075 |  | 0.5962 |
|  | 1x7.80x | 1.50x | 0.075 |  | 0.8775 |
|  | 1x6.30x | 1.30x | 0.075 |  | 0.6142 |
|  | 1x7.40x | 1.70x | 0.075 |  | 0.9435 |
|  | 1x3.10x | 1.30x | 0.075 |  | 0.3022 |
|  | 1x3.60x | 1.30x | 0.075 |  | 0.351  |
|  | 1x3.80x | 1.30x | 0.075 |  | 0.3705 |
|  | 1x1.70x | 1.30x | 0.075 |  | 0.1657 |
|  | 1x4.00x | 1.30x | 0.075 |  | 0.39   |
|  | 1x2.30x | 1.30x | 0.075 |  | 0.2242 |
|  | 1x6.70x | 1.30x | 0.075 |  | 0.6532 |
|  | 1x5.00x | 1.30x | 0.075 |  | 0.4875 |

Continuation



| Particulars                    | Details of actual measurement |    |      |      | Contents of area           |
|--------------------------------|-------------------------------|----|------|------|----------------------------|
|                                | No.                           | L. | B.   | D.   |                            |
| <del>21</del><br><del>22</del> |                               |    |      |      |                            |
| providing plastering work      |                               |    |      |      |                            |
| Cement Mortar — all up         |                               |    |      |      |                            |
|                                |                               | 4  | 6.0  | 0.60 | = 14.40                    |
|                                |                               | 2  | 6.0  | 0.40 | = 4.80                     |
|                                |                               | 4  | 0.40 | 0.60 | = 0.96                     |
|                                |                               |    |      |      | <u>20.16 m<sup>2</sup></u> |
| <del>22</del><br><del>27</del> |                               |    |      |      |                            |
| providing painting two         |                               |    |      |      |                            |
| Cement — do — all              |                               |    |      |      |                            |
|                                |                               | 4  | 4.0  | 0.60 | = 9.60                     |
|                                |                               | 2  | 4.0  | 0.60 | = 4.80                     |
|                                |                               | 4  | 0.40 | 0.60 | = 0.96                     |
|                                |                               |    |      |      | <u>58.56 m<sup>2</sup></u> |

  
 12/11/2022  
 J.E.

  
 12/11/2022  
 A.E.

# Abstract of cost

11

Sch. XLV—Form No. 134

| Particulars                                         | Details of actual measurement |    |    |    | Contents of area   |
|-----------------------------------------------------|-------------------------------|----|----|----|--------------------|
|                                                     | No.                           | L. | B. | D. |                    |
| ① cleaning and grubbing road — do — all up          |                               |    |    |    |                    |
| 0.32 Hmt pyc ① u ①                                  |                               |    |    |    |                    |
| ① 59726.18/11 mt —————                              |                               |    |    |    | 19112.2            |
| ② Scouring the existing Bitumenous Bitumenous       |                               |    |    |    |                    |
| 840 ml pyc ① u ②                                    |                               |    |    |    |                    |
| ① 280.20/m —————                                    |                               |    |    |    | 12397.2<br>12870.2 |
| ③ Dismantling of existing structure — do — all      |                               |    |    |    |                    |
| 49.50 m <sup>3</sup> pyc ① u ③                      |                               |    |    |    |                    |
| ① 280.20/m <sup>3</sup> —————                       |                               |    |    |    | 13870.2            |
| ④ Construction of subgrade and of shoulder — all up |                               |    |    |    |                    |
| 1018.08 m <sup>3</sup> pyc ② u ④                    |                               |    |    |    |                    |
| ① 238.33/m <sup>3</sup> —————                       |                               |    |    |    | 242639.2           |
| ⑤ providing Granular sub base — do — all up         |                               |    |    |    |                    |
| 38.71 m <sup>3</sup> pyc ③ u ⑤                      |                               |    |    |    |                    |
| ① 8440.48/m <sup>3</sup> —————                      |                               |    |    |    | 153181.2           |
| ⑥ providing stone metal Br II — do — all up         |                               |    |    |    |                    |
| 22 = 60 m <sup>3</sup> pyc ⑤ u ⑥                    |                               |    |    |    |                    |
| ① 6458.44/m <sup>3</sup> —————                      |                               |    |    |    | 145945.2           |

Continuation

571144.200



Sch. XLV—Form No. 134

| Particulars                                                        | Details of actual measurement |    |    |    | Contents of area |
|--------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                    | No.                           | L. | B. | D. |                  |
| $\frac{7}{7+13}$ Providing and laying<br>stone metal grill—        |                               |    |    |    |                  |
| 38 = 52 m <sup>2</sup> pay e (7) u (7)                             |                               |    |    |    |                  |
| (7) 5872 = 97/m <sup>2</sup> ———                                   |                               |    |    |    | 226227 m         |
| $\frac{8}{8}$ Construct providing prime<br>coat — do — all         |                               |    |    |    |                  |
| 389 = 70 m <sup>2</sup> pay e (7) u (8)                            |                               |    |    |    |                  |
| (8) 60 = 37/m <sup>2</sup> ———                                     |                               |    |    |    | 23526 m          |
| $\frac{9}{9}$ Providing Mixed seal<br>Surface — do — all           |                               |    |    |    |                  |
| 389 = 70 m <sup>2</sup> pay e (7) u (9)                            |                               |    |    |    |                  |
| (9) 288.17/m <sup>2</sup> ———                                      |                               |    |    |    | 112299 m         |
| $\frac{10}{10}$ Providing floor coat<br>— do — all                 |                               |    |    |    |                  |
| 4312 = 50 m <sup>2</sup> pay e (10) u (10)                         |                               |    |    |    |                  |
| (10) 17.11/m <sup>2</sup> ———                                      |                               |    |    |    | 73787 m          |
| $\frac{11}{11}$ Providing Sand: dence<br>Bitumen and Surface — all |                               |    |    |    |                  |
| 107.8125 m <sup>2</sup> pay e (11) u (11)                          |                               |    |    |    |                  |
| (11) 15568.19/m <sup>2</sup> ———                                   |                               |    |    |    | 1678402 m        |
| $\frac{12}{14}$ Construction of unit at<br>door joints — all       |                               |    |    |    |                  |
| Continuation                                                       |                               |    |    |    | 2685390 = 00     |

| Particulars                                          | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                      | No.                           | L. | B. | D. |                  |
| 12 m <sup>2</sup> (1) 289226/each                    |                               |    |    |    | 8271 =           |
| (17/22) Providing planting of tree<br>by road — do — |                               |    |    |    |                  |
| 11.6 = 07 m <sup>2</sup> p/c (9) u (16)              |                               |    |    |    |                  |
| (1) 1039 = 45/each                                   |                               |    |    |    | 120576 =         |
| (18/23) Providing Road masonry<br>— do — all         |                               |    |    |    |                  |
| 313 = 20 m <sup>2</sup> p/c (9) u (17)               |                               |    |    |    |                  |
| (1) 762 = 51/m <sup>2</sup>                          |                               |    |    |    | 246443 =         |
| (19/24) Providing and laying Inter<br>8 m — do — all |                               |    |    |    |                  |
| 2 m <sup>2</sup> p/c (10) u (18)                     |                               |    |    |    |                  |
| (1) 11069 = 65/each                                  |                               |    |    |    | 22139 =          |
| (26/25) Providing Bitumens work<br>— do — all        |                               |    |    |    |                  |
| 2 = 88 m <sup>2</sup> p/c (10) u (19)                |                               |    |    |    |                  |
| (1) 5757 = 24/m                                      |                               |    |    |    | 16521 =          |
| (21/26) Providing Plastering<br>— do — all           |                               |    |    |    |                  |
| 20 = 16 m <sup>2</sup> p/c (10) u (21)               |                               |    |    |    |                  |
| (1) 238 = 84/m <sup>2</sup>                          |                               |    |    |    | 4771 =           |

Continuation

5589557 =



Sch. XLV—Form No. 134

| Particulars                                        | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                    | No.                           | L. | B. | D. |                  |
| $\frac{22}{27}$ Prov. value for m. t. & c. all up. |                               |    |    |    |                  |
| 58 = 36 m. - p. & c. (10) w. (25)                  |                               |    |    |    |                  |
| ① 110 = 27/m <sup>2</sup>                          |                               |    |    |    | 6457.22          |
|                                                    |                               |    |    |    | 5596014.22       |
| Add 12% GST                                        |                               |    |    |    | (+) 671522.22    |
| Add 1-1% L. cess                                   |                               |    |    |    | (+) 55960.22     |
| Add S. Fee                                         |                               |    |    |    | (+) 37800.22     |
|                                                    |                               |    |    |    | 6361296.22       |
| Less 11.70% balance                                |                               |    |    |    | (-) 744272.22    |
|                                                    |                               |    |    |    | 5617024.22       |

*[Signature]*  
12/11/2022

*[Signature]*  
12/11/2022  
A.E.

*[Signature]*  
12/11/2022