

—15 अगस्त 1972 = 2018 (मक/3054)

पत्रक संख्या 44 अथवा 264/1/72

शिकायत - 9-4

Schedule XLV-Form No. 134

Buxar

DIVISION

Buxar

SUB-DIVISION

MEASUREMENT BOOK

3747/9241

1632

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>1st on A/c Bill</u>					
Name of work:-	Buxar Harhi road via Gurdas				
Matwya to	Lalganj. MR-N/22-23 Buxar/03.				
Agency:-	Amit Kumar, Vill - Harpur, P.O.				
	Basuapur, Dist:- Buxar.				
Agg. No:-	OS NRD of 2022-23.				
Date of start:-	08/10/22.				
Date of comp:-	07/17/23.				
Date of mt:-	01/11/22				
1. clearing and grubbing of road land - do - all comp. hp.	$25 \times 30.0 \times 2 \times 1.0 / 10000 = 0.15 \text{ Hect.}$				
2. scarifying the existing B.T. surface - do - all comp.	$1 \times 30.0 \times 3.75 = 112.50 \text{ m}^2$				
	$1 \times 5.0 \times 3.75 = 18.75 \text{ m}^2$				
	131.25 m^2				
3. const. of subgrade and earthen shoulders - do - all comp. hp.	$25 \times 30.0 \times 2 \times 1.0 \times 0.30 = 450 \text{ m}^3$				
	$4 \times 30.0 \times 2 \times 0.5 \times 0.30 = 36 \text{ m}^3$				
	486 m^3				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST.					
1. Clearing and grubbing of road (comp. - do -					
0.15 Hect. wide P ₁					
@ 6032.34 / Hect					Rs 9305.00
2. Screwing the existing B.T. surface - do -					
131.25 m ² wide P ₁					
@ 21.96 / m ²					Rs. 2882.00
3. Const. of sub-grade & earthen shoulders - do -					
all comp. to					
486.10 m ³ wide P ₁					
@ 248.73 / m ³					Rs 120883.00
4. Const. of granular sub-base - do - all comp. to					
24.15 m ³ wide P ₂					
@ 2730.76 / m ³					Rs 65948.00
5. Providing stone metal Gr II - do - all comp. to					
26.63 m ³ wide P ₂					
@ 5725.37 / m ³					Rs 152467.00
6. Providing stone metal Gr III in road - do -					
58.58 m ³ wide P ₃					
@ 5440.23 / m ³					Rs 318689.00
Continuation					Rs 670174.00

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
				18 45 95363.00
34. Provision of 1.5 mm thick cement plaster - 90 -				
9.12 m ² width 17				
@ 53.77/m ²				18 . 490.10
				18 45 95853.10
Add 12% GST				18 51 502.00
L & cess 1%.				18 . 45 959.10
				18 . 51 93 814.10
less 0.10 N. as per agg (2)				18 51 93.10
				18 . 51 88 121.10
Mandali 01/11/22				

Material statement		
1. Blw	-	486.10 m ³
2. sand	-	143.47 m ³
3. S. Agg	-	507.07 m ³
4. bricks	-	8805 Nos
5. (SS-1)	-	0.946 M.T.
6. (RS-1)	-	0.664 M.T.
7. (J-90)	-	9.453 M.T.
	Mandali 01/11/22 J.C.	