


प्रमाणित किया जाता है कि 58 मापी इस्तिफा में
मशीन द्वारा लंबाई 1 से 100 (एक से सौ) सें
मीटर के अंकित है। जिसमें श्री राम एकपाल प्रो. सिंह
आदेश (सहायक अधिकारी) अथवा प्रमुख सुई के
नाम से निर्दिष्ट किया जाता है।


20/11/20

कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग, कार्य प्रमंडल
बिहार शरीफ (नालन्दा)
राम नरस
20.01-2020

Sch. XLV-Form No. 134

विहारशरीफ DIVISION
अथवा प्रमुख सुई SUB-DIVISION

Measurement Book

No. 2936

Name of officer श्री राम एकपाल प्रो. सिंह

आदेश (सहायक अधिकारी) अथवा प्रमुख सुई।
Date of first entry _____

Date of last entry _____

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
road and Journal Bill					
Name of work	Construction of road				
	from Narayanpur - Kaganpur				
	road to Jhaman bogha				
Agency	As Vinod Kumar				
Agreement No	SBD-42/2019-20				
Date of Commence	5/11/2019				
Date of Completion	4/8/2020				
Agreement rate	105% Below BOP rate				
Agreement Amount	Rs 8226446.00				
Date of Actual Completion	16/7/22				
Date of Entry	28/10/22				

ABSTRACT OF					
(1) providing and forming working					
benchmark Pillars and Reference					
Pillars - all complete 000					
Qty vide TMB Page 11 = 1.20 Km					
@ Rs 130961.50/Km = Rs 15716.00					
(2) Clearing and grubbing road					
land - all complete 000					
Qty vide TMB Page 11 = 0.730 Hec					
@ Rs 49739.47/Hec = Rs 36310.00					
(3) Construction of embankment					
with 1000 M sand - all					
Complete 000					
Further measurement Hill					
28/10/22					
28/10/22					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) Providing and forming working benchmark pillars and reference pillars — all complete job					
Qty vide TMB Page 11 = 1.20 Km					
@ Rs 13096.50/Km				= Rs	15716.1
2/2) Cleaning and grubbing road land — all complete job					
Qty vide TMB page 11 = 0.730 Hec					
@ Rs 49739.47/Hec				= Rs	36310.1
3/4) Construction of embankment with 1000 m lead — all complete job					
Qty vide TMB Page 33 = 1125.10 m ³					
@ Rs 192.93/m ³				= Rs	217046.1
4/5) Construction of embankment with 100 m lead — all complete job					
Qty vide TMB Page 33 = 736.95 m ³					
@ Rs 149.47/m ³				= Rs	110152.1
(5/6) Construction of subgrade and earthen shoulder — all complete job					
Qty vide TMB Page 19 = 2341.50 m ³					
Qty vide TMB Page 28 = 626.92 m ³					
2968.42 m ³					
@ Rs 230.69/m ³				= Rs	684785.1

Continuation

L0141064009r.w

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF	R/ 85	30819.10
(35/52) Brick masonry work in cm (1:3) in Parapet — all complete sq					
Qty side TMB Page 30 = 1.872 m ³					
@ 7521.02/m ³ — B					14079.10
(36/53) Plastering with cement mortar (1:4) — all complete sq					
Qty side TMB Page 30 = 71.07 m ²					
@ 180.91/m ² — B					12857.10
(38/54+60+34) Paintwork two coats including Primer coat — all complete sq					
Qty side TMB Page 31 = 191.88 m ²					
@ 107.90/m ² — B					20704.10
(38/56) Providing weep holes — all complete sq					
Qty side TMB Page 31 = 40 m					
@ 138.88 each — B					5555.10
Less 10% Below rate of Per Agreement — B					5555.10
Less Previous paid Amount					7795613.10
Side TMB Page 14					1156149.10
					6635264.10

Continuation