

Certified that this measurement
book has been counted as hundred
(100) page in machine numbering
only issued to A.E. R.W.D. (W)
Sub division Kotwa for
necessary action.

K. Singh
10/11/22
Executive Engineer
R.W.D. (W) Division
Kotwa

Sch. XLV - Form No. 134

Executive Engineer

R.W.D. (W) Division

DIVISION

Kotwa

A.E. R.W.D. (W) SUB-DIVISION

Kotwa.

M.B. No. 6241.

Measurement Book

No.

Name of Officer _____

Date of first entry _____

Date of last entry _____

1st on A/c bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Constn of road from Sabaiya Tmle Tola de Lo40 under Ministry (SE)					
Agency- Anand Kumar					
At Sri Krishna Nagar Motihari					
Agreement No 80 SBD/ 2020-21					
Agreement value- 139258/1=0					
Date of start- 21/12/2020					
Date of completion- 20/12/2021					

① Constn of benchmark- 1.980Km

② Constn of Ref. Pillar- 1.980Km

③ Prov'n and fixing minor

informatory signboard- 2.14

④ Clearing and grubbing

road land

2 x 10 x 30 x 1.50 = 900.00 ft

2 x 10 x 30 x 1.50 = 900.00 ft

2 x 10 x 30 x 1.50 = 900.00 ft

2 x 10 x 30 x 1.50 = 900.00 ft

2 x 10 x 30 x 1.50 = 900.00 ft

2 x 15 x 30 x 1.50 = 1350.00 ft

2 x 1 x 25 x 1.50 = 75.00 ft

5925.00 ft

= 0.59 hect

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(15) 41 Purn weep hole					
Q-VTIB/6(5) = 40 N/A					
o R 83 = 11/200 R					3324 = 0
(16) 42 S/F/F HYSD beam in					
sub structure					
Q-VTIB/3(4) = 4.32 M					
o R 460/4.22/MTK					198911 = 0
					R-2841781 = 0
Add 12% GST (+)					341014 = 0
Add 1% labour cost (+)					28418 = 0
					R-3211213 = 0
Less 0.3% below -					4175 = 0
					R-3207038

AMP
10/10/2022
J.E.

(P) b
10/10/2022
AE

CEP
10/10/22