

~~Tankuppa~~

Mishnichakte Jorbeschak
(Mingy)
(Gren)

Schedule XLV Form No. 134.

E.E. R.W.D. (w)

DIVISION
Gaya.

A.E. R.W.D. (w)

SUB-DIVISION

Tankuppa

Measurement Book

Smt. Sukanti Devi.

30223

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Const. of Road from Mishrichak to Terberchak under MMGSY (Aren)					
Name of Agency - Sukanti Dori, At - Vill - Bilandpur, Shila, P.O. - Tankuppa, P.C. - Patehpur Craye.					
Agreement No. - 128/SBD/MMGSY/Gen/2021					

Date of Commencement - 27.4.21

Date of Completion - 26.4.22

Date of measurement - 28.05.21

(1) E/W in excavation for found. of structure - -

- - etc (1x2.00m Span Rect Cul)

Abut - 2x 7.60m x 2.30m x 1.60m = 55.94m³

R/wall - 4x 1.60m x 2.10m x 1.60m = 21.50m³

77.44m³

(2) PIV P.C. C. M15 in

open found. - - etc

Particulars	Details of actual measurement	Contents of area
Name of work - Construction		
of Road from Mishri		
chak to Torberchak		
under MMusy (Gen)		
Name of Agency - Sukanti		
Devi, At-vill- Biland		
pur, Shila, Po-Tankup,		
P.S. - Fatehpur, Gaya.		
Agreement No. - 128/SBD/MMusy,		
Gen/2020-21		
Date of commencement - 27.04.21		
Date of completion - 26.4.22		

① ~~Plv & applying primer~~

① Construction of
un-reinforced etc
pavement - - etc

$$4 \times 30.00 \text{ m} \times 3.75 \text{ m} \times 0.16 \text{ m} = 72.00 \text{ m}^3$$

$$3 \times 30.00 \text{ m} \times 3.75 \text{ m} \times 0.16 \text{ m} = 36.00 \text{ m}^3$$

$$1 \times 20.00 \text{ m} \times 3.75 \text{ m} \times 0.16 \text{ m} = 12.00 \text{ m}^3$$

In Extra widening -

$$1 \times 30.00 \text{ m} \times 0.45 \text{ m} \times 0.16 \text{ m} = 2.16 \text{ m}^3$$

$$122.16 \text{ m}^3$$

Abstract of Cost

27

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/27) E/W in excavation of found. of struct. - - - etc					
Qty vide TMB					
Page No. (20) - 181.20 m ³					
@ ₹ 305.42/m ³ - - -					₹ 55342.00
(2/28) Plv P.C.C MIS in open found. - - etc					
Qty vide TMB					
Page No. (20) - 19.07 m ³					
@ ₹ 4230.53/m ³ - - -					₹ 80676.00
(3/29) Plv P.C.C M20 in open found. - - etc					

Qty vide TMB					
Page No. (20) - 115.04 m ³					
@ ₹ 4705.77/m ³ - - -					₹ 541351.00
(4/32) Plv P.C.C M20 in Sub-structure - - etc					
Qty vide TMB					
Page No. (20) - 76.69 m ³					
@ ₹ 4925.82/m ³ - - -					₹ 377761.00
(5/112) Const. of Bench mark & reference Pillars - - - etc					
(i) Reference & working bench mark - -					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
24 (i) 1200 m Stone -					
Stu vide MB No. 3191					
Page No. (5) - 04 Nos					
@ ₹ 570.78/No. —					₹ 2283.00
(26) (16) Plv & Fixing R.C.C.					
Mis grade Boundary					
Pillar — — — etc					
Stu vide MB No. 3191					
Page No. (05) - 22 Nos					
@ ₹ 513.42/No. —					₹ 11295.00
(27) (17) Painting two coats					
on new surface —					
— — — etc					
Stu vide MB No. 3191					
Page No. (5) - 106.72 m					
@ ₹ 99.17/m ² —					₹ 10583.00
					₹ 6234632.00
Add 12% G.S.T. —					₹ 748156.00
Add 1% L.Cess —					₹ 62346.00
					₹ 7045134.00
Less 0.25% below —					₹ 17613.00
					₹ 7027521.00
Less previous payment —					₹ 4495030.00
					₹ 2532491.00
Add Seigniorage fee etc —					₹ 120869.00
					₹ 2653360.00

Thanks
10.5.22