

Agency: Shiv Kumar
Agg No- 18 (SBD)/2020-21

Shiv Manojit-1032 To Bangalore
Bengaluru
[MMSSC]

Schedule XLV-Form No. 134

Sheikhpura DIVISION

Chowara SUB-DIVISION

M B No. - 1392

Measurement Book

1st and Final Bill

10

Sch. XLV-Form No. 134




Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of and maintenance of road and CD work from					
Shiv Mandir L32 To					
Bangaitra Bengucha					
under MNGSY (SC)					
Name of Contractor - Sri Shiv Kumar					
At + Po - Pishinda					
P.S. Sikandara					
Dist - Jamui					
Agreement No 18 SBD/2020-2021					
Agreement value					

Construction Cost	Rs 47,37,901 = 46
Maintenance Cost	Rs 3,80,901 = 4
Total Cost	Rs 51,18,802 = 50
Date of Agreement	21-12-2020
Date of Completion (As Per Agreement)	20-09-2021
Rate @ noted	11.79% Below
Date of Entry	22-09-2022
Actual Date of Completion	22-09-2022

① clearing and grubbing					
Road Land (by manual means)					
including uprooting					
grass, bushes, shrubs					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B. ft Rs		3854.7900 38,54,789.00
ADD 1% Labour less				Rs	38,548.00 ✓
ADD 12% G-S T				Rs	4,62,575.00 ✓
Seigniorage Fee (vide T.M.B. 24)				Rs	45,681.00 ✓
				Rs	44,01,594.00 ✓
Less 11.79% below as per agreement				-) Rs	5,18,948.00 ✓
				Rs	38,82,646.00 ✓
 					
Construction work has been completed on dated 22.09.2022					
and maintenance work will be started from date 23.09.2022					
					

Continuation