

प्रसंग- अंक

Schedule XLV Form N.134.

MR-N/21-22

अंक-1/03

4.000 फिरोजी

R.W.D.4

अंक- अंक दाका मई (टी०।) से खरिदार

कार्यपालक अभिलेख

DIVISION

राष्ट्रीय कार्य विभाग

SUB DIVISION

कार्य प्रबंधन, बंगला

MEASUREMENT BOOK

2472

उत्तर कुशीर भागा

Name of work -1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
N/W :- Construction of Road					
from Banka - Dhalia					
More (To) To Kharahara					
Agency :- H. M. Kinnor Mishra					
Vill - Purni Thakurwari					
Banka, Dist - Banka					
Package No. - MK - N/21-22 Banka-I/03					
Agreement No 10 MBD/2022-23					
D/Commencement - 22/04/2022					
D/Completion - 21/01/2023					

Agreement - 0.25% below.

D/Entry —

(1/i) clearing and grubbing road land including uprooting wild vegetation grass bushes shrubs ... as per T/S

All dimensions are in meter

5X30 X 2X	$\left(\frac{1.000+1.100}{2}\right)$	= 315.00 m ²
7X30 X 2X	$\left(\frac{0.950+0.940}{2}\right)$	= 396.90 "
3X30 X 2X	$\left(\frac{1.000+0.950}{2}\right)$	= 175.50 "
6X30 X 2X	$\left(\frac{0.970+0.950}{2}\right)$	= 345.60 "
8X30 X 2X	$\left(\frac{1.050+1.000}{2}\right)$	= 492.00 "

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
$\frac{13}{11}$ R.C.C. 15' grade boundary pillars.					
as per T/S					
No. V.T.M.B. P.No. 28/30					
24 Nos @ B. 614.38 = 14745.0					
$\frac{14}{10}$ printing new letter and figures of any state with synthetic enamel					
as per T/S					
Qty. V.T.M.B. P.No. 29/20					
1320 @ 0.60 each = 792.0					
$\frac{15}{19}$ Planting of trees by road side in 6 rows dia holes 1m deep.					
No. V.T.M.B. P.No. 29/22					
229 Nos. @ 1.089.13 = 249411.0					
$\frac{16}{20}$ Half Brick Circular Tree Guard in 2nd class Brick Internal Dia. 1.25m.					
No. V.T.M.B. P.No. 29/23/20					
229 Nos. @ B. 1974.92 = 452257.0					

(Continuation)

B. 9774814.0

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
@ Rs 154.48/m ²					→ 6229 =
(30) Plastering with c.m (1:4) - f ₁₅					
241.92 m ² V.T.M.B. Page (51)					
@ Rs 154.48/m ²					→ 37372 =
(31) painting two coats					
including primer - f ₁₅					
282.24 m ² V.T.M.B. Page (59)					
@ Rs 109.48/m ²					→ 30900 =
					11940441 =
Add 12% V.T.S.T.					→ 1432853 =
1% L.C.S.					→ 119409 =
3-P.					→ 98024 =
					13590722 =
Less 0.25% as per agmt					33977 =
					13556745 =
Less previous paid amt					12360000 =
Net payable					→ 1196745 =
(Rs Eleven Lakh Ninety Six thousand Seven hundred forty five) only.					
					Summed
					17.11.22
					J.E.
Allotment No. 47 dt-24-11-22					
Rs-1196745 =/-					

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
2x12x30x1.00x0.30					216.00 m ³
2x3x30x0.50x0.30					27.00 "
1x1x30x0.50x0.30					4.50 "
2x2x30x0.50x0.30					18.00 "
2x5x30x0.70x0.30					63.00 "
2x20x30x0.70x0.30					252.00 "
2x10x30x0.70x0.30					126.00 "
2x20x30x0.70x0.30					252.00 "
2x20x30x0.70x0.30					252.00 "
2x10x30x0.70x0.30					126.00 "
2x6x30x0.70x0.30					75.60 "
2x3x30x0.50x0.30					27.00 "
1x3x30x0.50x0.30					13.50 "
					1632.60 m ³
					Limit 1630.80 m ³
					Summed
					10.11.22
					J.E.

(Continuation)