

and on A/c Bill

Sch. XLV-Form No. 134

9

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Kothiya West					
to to Kothiya Bichla talu					
Agency - Ranul Kumar Pankaj					
Agreement no - 37/SBD/2020-21					
Agreement Amount - 67.173196					
Date of start - 03/01/2022					
Date of Completion - 02/01/2023					
Date of measurement - 7/10/22					
<u>1</u> Construction of granular					
Sub-base by providing					
Well graded material					
For Rigid Pavement					
$3 \times 30 \times 2 \times 0.375 \times 0.10 = 6.75$					
$2 \times 30 \times 2 \times 0.375 \times 0.10 = 4.50$					
$1 \times 26 \times 2 \times 0.375 \times 0.10 = 1.95$					
$1 \times 10 \times 2 \times 0.675 \times 0.10 = 1.35$					
For profile correction					
$18 \times 0.6 \times 0.6 \times 0.10 = 0.648$					
$1 \times 0.75 \times 0.85 \times 0.15 = 0.0956$					
					15.293
<u>2</u> Providing and laying					
Stone metal Grill					
(53mm to 22.4mm)					
For BT Pothole					
$10 \times 30 \times 3.75 \times 0.075 = 84.375$					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26 Providing and laying					
1 cm m & NP3 HP					
Vide 2 term N(4) PN-17					
Qty = 7.50m @ 3421 = 111m					825658 = 32
27 Providing 1.50m Thick					
Cement/road planning					
Vide 2 term N(5) PN-17					
Qty = 14.22 @ 52 = 741.24					1750 = 24
28 Painting two coat on					
Parapet & HW					
Vide 2 term N(6) PN-17					
Qty = 50.246m @ 100 = 805m					85064 = 79
					7015714 = 64
Add 1% labour (ass) (+)					20157 = 14
Add 12% GST					841885 = 28
Add Seigniorage zero					943623
					8022097 = 57
Less 17.2% below (-)					1379801 = 11
					6642298 = 42
Less Previous Payment					
V.P NO - (8)					2458257 = 4
					4184047 = 00

Continuation