

1st on A/c B/L.

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:					Gramin Kerya Vibhag
					Path Rajendra Yadav
					ke ulhar to pwo path
Scheme					: MMSV UBN.
Agency					: Prabhat Kumar
Date of Start					: 01/07/2021 12/08/2021
Date of Comp					: 31/03/2021 11/05/2022

Record Entry

(1) Setting out pillars: providing & fixing of working
bm/reference pillars - - - 4/1

(i) Benchmark pillars 01 No/km = 01 Nos.

(ii) Reference pillars 04 No/km = 01 Nos.

(2) clearing and grubbing

road land (By manual) - - - 4/1

2 Nos x 10 Nos x 15.00m x 3.50m = 1050.0 m²

2 Nos x 5 Nos x 15.00m x 3.50m = 525.00 m²

2 Nos x 5 Nos x 15.00m x 3.50m = 525.00 m²

2 Nos x 1 Nos x 20.00m x 3.50m = 140.00 m²

(3) dismantling of existing structure.

(i) Plain cement concrete (20 mspc)

1 x 2.00 x 5.00 x 0.15 = 1.50 m³

(ii) Rec - 1 x 2.00 x 0.30 x 0.30 = 0.36 m³

2 x 2.00 x 0.30 x 0.30 = 0.36 m³

(iii) stone/brick masonry
2 x 5.00 x 8.25 x 3.00 = 247.5 m³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(31) Traffic sign					
Qty viz TMB P-15					
(i) 600mm equilateral triangle					
2.00 nos @ RS 3629.37 = RS					7258.74
(ii) 800mm x 600mm rectangular					
2.00 nos @ RS 6754.20 = RS					13508.40
(iii) 900mm side octagon					
2.00 nos @ RS 8605.95 = RS					17211.90
(32) Plain reinforced cement concrete in sub-structure					
Comp. as per drawing					
Qty viz TMB P-15					

10.02 m ³ @ RS 6176.15 = RS					61885.02
				RS	3062757.70
Add 12% GST (+) RS					367530.92
Add 1% LC (+) (RS)					30627.57
				RS	3460916.19
below 0.5% (-) RS					17650.67
				RS	3443265.52
Add SF (+) RS					37242.19
				RS	3480507.71
Say RS					3480508.00

By 21/11/22 TE
 21/11/22 AE
 Continuation