

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -


No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
		1st on A/c Bill:-				
		Record Entry				
Name of work:- Construction of						
Road from ^{Devipur Ke Kupta} Chempangas Panchayat						
Makht Tola To Gianpatgarh						
Mehasimar Path via Mallah Tola.						
Block:- Raghapur Dist:- Supaul						
Agency:- Govind Kumar						
Agreement No & Date:- 43/SBD/2019-20						
Date of Measurement						
Work Done:-						
(1) Providing & fixing of Bench-						
mark Pillar - do - do - all comp. job.						
Qty = 3 Nos						
(2) Providing & fixing of Reference						
Mark Pillar - do - do - all comp. job						
Qty = 11 Nos						
(3) Clearing & Grubbing Road Land -						
$2 \times 15 \text{ Nos} \times 30 \text{ M} \times 1.75 \text{ M} = 1575.00 \text{ m}^2$						
$2 \times 5 \text{ Nos} \times 30 \text{ M} \times 3.00 \text{ M} = 900.00 \text{ m}^2$						
$2 \times 30 \text{ Nos} \times 30 \text{ M} \times 2.00 \text{ M} = 3600.00 \text{ m}^2$						
$2 \times 5 \text{ Nos} \times 30 \text{ M} \times 3.50 \text{ M} = 1050.00 \text{ m}^2$						
$2 \times 15 \text{ Nos} \times 30 \text{ M} \times 3.50 \text{ M} = 3150.00 \text{ m}^2$						
$2 \times 10 \text{ Nos} \times 3.50 \text{ M} = 70.00 \text{ m}^2$						
$\text{Total} = 8740.00 \text{ m}^2$						
$\frac{8740.00 \text{ m}^2}{10000} = 0.874 \text{ Ha}$						

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material of Statment</u>					
Elw Qty = 2950.75 m ³					
Subgraded Shoulder:- 1238.30 m ³					
Brick :- 43167 Nos Cement:- 90.35 MT					
Course Sand :- 158.99 m ³					
Stone Chips :- 313.93 m ³					
Stone Aggregate :- 1256.75 m ³					
Sand :- 314.18 m ³					
Stone Matel :- 571.60 m ³					
Stone dust :- 113.87 m ³					
Local Sand :- 11.10 m ³					
SS1 Qty = 4.422 MT					
RS1 Qty = 1.431 MT					
Bitumen (S90) Qty = 9.884 MT					
 22/11/21					

2 nd on A/c Bill & final Bill:-					
Abstract of Cost					
Name of work: - Construction					
of Road from Devipur Ke					
Kupta Tola to Grampatganj					
Mehasimar Path Via Mallak Tola.					
Block: - Raghapur, Dist: Supaul.					
Agency: - Govind Kumar.					
Agreement No & Date: - 43SBD/2019-20					
Total Road length = 1.660 KM					
C.C. Pavement Gr M30 length = 0.300 KM					
B.T. length = 1.360 KM					
600 mm dia H.P Culvert = 1 Nos					
1000 mm dia H.P Culvert = 2 Nos					

Continuation

Sch. XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
Date of Start :- 30-12-2019					
Date of Completion :- 29-12-2020					
Date of Measurement :-					
Items of Work :-					
(1) Providing & fixing of Bench					
Qty vide T.M.B P.No. (11) = 3 Nos					
@ Rs 4248.73/each - Rs 12746.00					
(2) Providing & fixing of Reference					
Mark Pillar - do - do - all Comp Job					
Qty vide T.M.B P.No. (11) = 11 Nos					
@ Rs 1962.75/each - Rs 21590.00					
(3) Clearing & Grubbing Road					
Qty vide T.M.B Page No. (11)					
Item No. (3) Qty = 0.877 Ha					
Rs 49666.50/Ha - Rs 43558.00					
@ Rs 49666.50/Ha - Rs 43558.00					
(4) E/W in excavation for					
Qty vide T.M.B Page No. (12)					
Item No. (1) Qty = 77.23 m ³					
@ Rs 261.48/m ³ - Rs 20194.10					
(5) Providing PCC Gir M/S					
Qty vide T.M.B Page No. (12)					
Item No. (12) Qty = 7.04 m ³					
@ Rs 6031.63/m ³ - Rs 42462.67					
(6) Providing H/W in B/W (M 1:4)					
Qty vide T.M.B P.No. (12) = 67.52 m ³					
@ Rs 6169.34/m ³ - Rs 416553.83					
Continuation Rs 557104.60					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Blf = Rs 557104.60
(7) Laying (first class) bedding on -					
Qty vide T.M.B.P. No. (12) = 9.25 m ³					
@ Rs 449.96/m ³ - - -					Rs 4162.13
(8) Providing & Laying Pipe NP3					
600mm dia H.P. Culvert - - - - -					
Qty vide T.M.B.P. No. (12)					
Item No. (8) Qty = 7.50 RM					
@ Rs 2684.39/RM - - -					Rs 20132.92
(9) Providing & Laying NP3 1000mm					
dia H.P. Culvert do do all comp Job					
Qty vide T.M.B.P. No. (13) = 15 RM					
@ Rs 3794.00/RM - - -					Rs 56910.00
(10) Providing Plastering with					
C.M (1:4) on Blw - - - - -					
Qty vide T.M.B.P. No. (13) = 83.28 m ²					
@ Rs 200.51/m ² - - -					Rs 16695.00
(11) Construction of G.S.B Grt-I - - -					
Qty vide T.M.B.P. No. (13) = 1227.36 m ³					
@ Rs 2982.38/m ³ - - -					Rs 3660453.91
(12) Providing Laying W.B.M Grt-III - -					
Qty vide T.M.B.P. No. (13) = 472.40 m ³					
@ Rs 3000.00/m ³ - - -					Rs 1417200.00
(13) Construction of C.C Pavement Grt-III					
Qty vide T.M.B.P. No. (13) = 183.60 m ³					
Continuation					
@ Rs 7552.13/m ³ - - -					Rs 1386571.06
					Rs 7119232.62

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BIF = Rs 7118232.62
(14) Construction of Subgrade					
Earthen Shoulder -- do -- do -- all Comp					
Qty vide T.M.B P.No. (14) =					1238.30m ³
@ Rs 177.57/m ³ - - -					Rs 219884.93
(15) Excavation for Road way in					
Soil -- do -- do -- all Comp. Job.					
Qty vide T.M.B P.No. (15) =					63.00m ³
@ Rs 74.35/m ³ - - -					Rs 4684.05
(16) Construction of G.S.B Gr-I by					
Qty vide T.M.B P.No. (16) =					63.00m ³
@ Rs 2982.35/m ³ - - -					Rs 187889.94
(17) Excavation for Road way in					
Soil using -- do -- do -- all Comp Job					
Qty vide T.M.B P.No. (17) =					18.75m ³
@ Rs 74.35/m ³ - - -					Rs 1394.06
(18) Construction of embankment					
with approved material obtained					
from borrow pits - - - - -					
Qty vide T.M.B P.No. (18) =					18.75m ³
@ Rs 140.10/m ³ - - -					Rs 2626.87
(19) Providing G.S.B Gr-I - - - - -					
Qty vide T.M.B P.No. (19) =					18.75m ³
@ Rs 3051.59/m ³ - - -					Rs 57222.93

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F = Rs 7592935.40
(20) Providing & Applying Primer Coat with (SSJ) -- do -- do -- all Comp. Job.					
Qty vide T.M.B.P. No. (18) = 5202.00m ²					
@ Rs 42.50/m ² - - -					Rs 221085.00
(21) Providing & Applying Tack Coat with (RSJ) -- do -- do -- all Comp. Job.					
Qty vide T.M.B.P. No. (19) = 5202.00m ²					
@ Rs 14.58/m ² - - -					Rs 75845.16
(22) Providing, laying & Rolling of Mix Seal Surfacing - - - -					
Qty vide T.M.B.P. No. (19) = 5202.00m ²					
@ Rs 199.15/m ² - - -					Rs 1035378.30
(23) Providing & Laying of Hot Applied Thermoplastic - - - -					
Qty vide T.M.B. Page No. (19)					
(24) C.C. Pavement Surface					
Qty = 60.00m ²					
(a) B.T. @ Rs 817.22/m ² - - -					Rs 49033.20
(b) B.T. Surface Portion:-					
Qty = 272.00m ²					
@ Rs 735.40/m ² - - -					Rs 200028.80
(25) Providing laying Bricksaling - - -					
Qty vide T.M.B.P. No. (20) = 150.00m ²					
@ Rs 484.47/m ² - - -					Rs 72670.50
Continuation					Rs 9247576.36

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R/F Rs 9243576.36
(25) Providing & Laying of 300mm					
Qty vide T.M.B P.No. (20) = 20 RM					
@ Rs 1312.55 RM					Rs 26271.00
(26) Providing Kilometers Stone					
Qty vide T.M.B P.No. (22)					
(i) 5th KM Stone:- L.Nos					
@ Rs 4461.08/each					Rs 4461.08
(ii) KM Stone:- Qty = 4 Nos					
@ Rs 2713.30/each					Rs 10853.20
(iii) 200M Stone:- Qty = 11 Nos					
@ Rs 635.24/each					Rs 6987.64
(iv) Boundary Pillar:-					
Qty = 24 Nos					
@ Rs 561.53/each					Rs 13476.72
(27) Providing & fixing of retro-					
reflectors -- do. do. all comp. job					
Qty vide T.M.B P.No. (23)					
(i) 600mm equilateral Triangle					
Qty = 8 Nos					
@ Rs 4040.00/each					Rs 32320.00
(ii) 600mm Circular					
Qty = 6 Nos					
@ Rs 5166.96/each					Rs 31001.76
(iii) 600mm x 450mm rectangular					
Qty = 4 Nos					
@ Rs 5051.60/each					Rs 20206.40

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/F = Rs 939 3154.20
(28) Construction of embankment with material obtained from borrow pits with - do - do - all comp job.					
Qty vide T.M.B.P. No: (22)					
(a) lead up to 100 M					
					Qty = 2065.53 m ³
					@ Rs 140.10/m ³ - Rs 289 380.75
(b) lead up to 1000 M					
					Qty = 885.22 m ³
					@ Rs 175.43/m ³ - Rs 155 294.16

(29) Providing & fixing of Typical MMGSY Informatory Sign Board with logo - do - do - all comp job.					
Qty vide T.M.B.P. No: (23) = 3 Nos					
@ Rs 9667.26/each - Rs 29001.78					
					Rs 9866830.87

Add :-

12% GST - - - -	(+) Rs 1184019.70
labour cess @ 1% - - - -	(+) 98668.31
	Rs 11149519.00
Previous Pay Amount	
T.M.B. Page No: (14)	8000000.00 =
	Rs 3149519.00

Musammar
JE 22/11/21
Raghavpur

22/11/21
R.S.

work has been completed As
Per Technical Specification

Musammar
JE 22/11/21
Raghavpur

22/11/21
R.S.
C.R.P. D.A.O
22/11/21