

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल फुलपरास।

पत्रांक.....1884/2020

दिनांक 21/11/22

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, फुलपरास ।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी –सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
ग्रामीण कार्य विभाग,
बिहार, पटना ।

विषय:— शीर्ष NEW MAINTENANCE POLICY-2018 (MR-3054) में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है शीर्ष NEW MAINTENANCE POLICY - 2018 (MR-3054) योजना अन्तर्गत पथ में संलग्न विवरणी के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि संवेदक का भुगतान किया जा सके।

अनु०:—

1. अधियाचना प्रमाण पत्र 1 पृष्ठ में ।
2. उपयोगिता प्रमाण पत्र एक प्रति ।

विश्वासभाजन


21/11/22

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, फुलपरास।


21/11/22

01C

FORM GFR 19-A

(See Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate Upto the month of 15 Nov-2022
New Maintenance policy - 2018

PIU – Executive Engineer, R.W.D (W) Division, Phulparas

SL. No	Name of Scheme	Sanction No. & Date with Amount (In Rs. lacs)	Amount Received (In Rs. lacs)	Particulars
1	Construction of Rural roads under New maintenance policy-2018	Authorisation letter No-22 dt-08/08/2022. Rs 1957.46503	1957.46503	Certified that out of 1957.46503 Lakh received during the years up to 2022-23 in favour of Ex. Engineer, RWD (W) Division Phulparas, Madhubani, Bihar, a sum of Rs. 1952.35773 Lakh has been utilized for the purpose of New maintenance policy-2018 as given in the margin for which the balance of Rs 5.10730 Lakh remaining unutilized at the end of the period under.


2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- I. Works have been supervised by Executive Engineer/Superintending Engineer.
- II. Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- III. Construction materials have been tested.
- IV. Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/Executive Engineer.
- V. All other codal formalities have been observed.

3. Physical Progress achieved :-

- I. Construction of Road Works.
- II. Construction of CD Works.


21/11/22

**Executive Engineer
R.W.D (W) Division
Phulparas**


Format of Requisition under Head New Maintenance policy - 2018

Name of Division :- RWD (W) Division phulparas.


SI No.	Package No.	Name of road	Project ID as per MIS	Name of Contractor	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (In Lakh)	up-to-date expenditure as per MIS (In Lakh)	Requisition against work done (In Lakh)	Remarks
						Length (In km)	Amount of (in lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Year Routine Maintenance (In Lakh)										
1	2	3	4		5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/MA/PHU/20/0001	Kariot Amchiri to Makhnaha road	31909801003	Laxmi Construction	7387 / 04.10.2019	1.8	82.278	62.754	17.133	31MBD/2020-21	18.12.2021	25.08.2022	2980	25.00	5.03	0.00000	0.00000	53.58057	Completed
Total =																0.00000	0.00000	53.58057	


 Executive Engineer
 R.W.D(W) Div. Phulparas
 21/11/22

OFFICE OF THE EXECUTIVE ENGINEER
RWD WORKS DIVISION PHULPARAS

Name of Scheme:- NH 104 - Anharban, PACKAGE No-
RM/MA/PHU/19/0005, Project ID-NEA22000387


**Certified that all item wise 100%
Measurement has been taken by me**



25.08.2022

Junior Engineer
RWD Work Section, Khutauna
Works Division, Phulparas


**Certified that all item wise 50%
Measurement has been checked by me**



29/11/2022

Assistant Engineer
RWD Work Section, Khutauna
Works Division Phulparas

**Certified that all item wise 10%
Measurement has been checked by me**



21/11/22

Executive Engineer
Rural work Department
Works Division Phulparas

Name of work : Kariot Amchiri to Makhnaha road		
Name of customer : Laxmi Construction		
(R)Rural Road		
Good	Average	Poor
< 4000	4001 - 5000	> 5000

Date	Time	Test No	Distance(m)	Total Distance(m)	BUMP(cm)	Speed(Km/Hr)	UI(mm/Km)	Corrected UI (mm/Km)	IRI	Status	Latitude	Direction	Longitude	Direction1	Remarks
28/04/22	15:12:12	7	100	100	32.0 cm	1.1 Km/Hr	3200.0 mm/Km	3247	4.32	Good	26.4538908	N	86.6232767	E	Normal
28/04/22	15:12:28	7	100	200	27.0 cm	20.9 Km/Hr	2700.0 mm/Km	2777	3.76	Good	26.4534807	N	86.6241236	E	Normal
28/04/22	15:12:47	7	100	300	21.0 cm	19.9 Km/Hr	2100.0 mm/Km	2213	3.07	Good	26.4529638	N	86.6251001	E	Normal
28/04/22	15:13:05	7	100	400	22.0 cm	19.4 Km/Hr	2200.0 mm/Km	2307	3.19	Good	26.4524507	N	86.6260233	E	Normal
28/04/22	15:14:43	7	100	500	29.0 cm	3.6 Km/Hr	2900.0 mm/Km	2965	3.99	Good	26.4520597	N	86.6276865	E	Normal
28/04/22	15:15:07	7	100	600	26.0 cm	15.1 Km/Hr	2600.0 mm/Km	2683	3.65	Good	26.4513769	N	86.6282053	E	Normal
28/04/22	15:15:33	7	100	700	18.0 cm	13.8 Km/Hr	1800.0 mm/Km	1931	2.72	Good	26.4508066	N	86.6283503	E	Normal
28/04/22	15:17:28	7	100	800	30.0 cm	3.1 Km/Hr	3000.0 mm/Km	3059	4.1	Good	26.4502211	N	86.6294641	E	Normal
28/04/22	15:18:26	7	151	951	39.0 cm	9.2 Km/Hr	3900.0 mm/Km	3905	5.1	Good	26.4492559	N	86.6304712	E	Normal
28/04/22	15:18:59	7	100	1051	39.0 cm	10.9 Km/Hr	3900.0 mm/Km	3905	5.1	Good	26.4491091	N	86.6314783	E	Normal
28/04/22	15:20:03	7	100	1151	22.0 cm	5.6 Km/Hr	2200.0 mm/Km	2307	3.19	Good	26.4489145	N	86.6332178	E	Normal
28/04/22	15:20:31	7	100	1251	23.0 cm	13.1 Km/Hr	2300.0 mm/Km	2401	3.3	Good	26.4488821	N	86.6341944	E	Normal
28/04/22	15:57:17	7	100	1351	25.0 cm	8.0 Km/Hr	2500.0 mm/Km	2589	3.53	Good	26.4503832	N	86.6294107	E	Normal
28/04/22	15:57:46	7	100	1451	29.0 cm	12.4 Km/Hr	2900.0 mm/Km	2965	3.99	Good	26.4503832	N	86.6294107	E	Normal
28/04/22	15:59:03	7	100	1551	37.0 cm	4.6 Km/Hr	3700.0 mm/Km	3717	4.88	Good	26.4503832	N	86.6294107	E	Normal
28/04/22	16:01:26	7	100	1651	39.0 cm	12.4 Km/Hr	3900.0 mm/Km	3905	5.1	Good	26.4503832	N	86.6294107	E	Normal
28/04/22	16:02:43	7	100	1751	29.0 cm	12.4 Km/Hr	2900.0 mm/Km	2965	3.99	Good	26.4503832	N	86.6294107	E	Normal
28/04/22	16:03:53	7	100	1851	38.0 cm	4.6 Km/Hr	3800.0 mm/Km	3811	4.99	Good	26.4503832	N	86.6294107	E	Normal

30.04.2022
J.E.

19/11/2022
P.E.

21/11/22
E.B.


Name of Customer:	Laxmi Construction
Name of Work/Road:	Kariot Amchiri to Maknaha road
Lab Job Number:	m 0 940 c 239.3
Date:	Thursday, April 28, 2022
Section No.:	12

Test Date	Thursday, April
Machine no.	19210
Start S No.	
Start E No.	
Weather	
Start Location	
End Location	

Road Name	Kariot Amchiri to Maknaha road
Road Type	
Side	
U/V Range	1400
Dist Range	0
Equations	$Y = 0.940 X + 239.3$

To	Interval	mm/m
5000	500	
2	0.1	
		1000 m

Name of Customer: Laxmi Construction, Machine no: 19210, Road: Kariot Amchiri to Maknaha road, Date: 28/04/22, Section No: 12, Equation: $Y = 0.940 X + 239.3$



Signature
28.04.2022
S.C.

Signature
19/11/2022

Signature
28/11/22

MR-3054 नंदनगर बिल्डिंग - Karriet Amchirai to Makhna
ha, Road

Schedule XLV-Form No. 134

Pratul Parvati

DIVISION

Bankani

SUB-DIVISION

M.6.No-257
2020-21

MEASUREMENT BOOK

निर्माण-म/स बाखमि Construction

પ્રમાણિત ભૂમિતિ માટે જોઈએ તે માપન કરવામાં આવેલ
 હિસાબ મુજબ કુલ કામગીરી - 100 (પાંચસો)
 જેમાંથી 50 જેટલા કામગીરી પૂર્ણ થઈ ચૂકી છે, બાકીના
 50 કામગીરીઓનો અંતિમ અંકાર 31/3/21 ના રોજ
 આપવામાં આવેલ છે.

Executive Engineer
Rural Works Department
Works Division Phulparas
 31/3/21

Sch. XLV - Form No. 134

Phulparas DIVISION

Laukani SUB-DIVISION

Measurement Book

No. 257
 2020-21

Name of Officer Executive Engineer

Rural Works Department
Works Division Phulparas
 31/3/21

Date of first entry _____

Date of last entry _____

(i) MR-3054 ની આધારે કરેલ કાર્યોનો અંતિમ અંકાર તો મોકલવામાં આવેલ છે.

Lct on A/c Bill



1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Maintenance					
Name of Agency					
M/S Laxmi Construction					
Agreement No. 31 MBD/20-21					
Date of Commencement:- 19.12.2020					
Date of Measurement:- 10.03.2022					
Item No. 01					
Cleaning & grubbing					
road land					
2 No. x 50 No. x 30 M x 1.00					$\frac{3000.00}{m^2}$
2 No. x 1 No. x 8 M x 1.00					$\frac{16.00}{m^2}$
2 No. x 8 No. x 50 M x 1.00					$\frac{540.00}{m^2}$
2 No. x 1 No. x 22 M x 1.00					$\frac{44.00}{m^2}$
					$\frac{3600.00}{m^2}$
					Qty 0.36 H
Item No 02					
Const. of earthen					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Logo of Maintenance project informing sign board					
vide the M.B page no. 2 No.					
2 No. @ Rs 449					Rs 898.00
					Rs 18,822.00
					Rs 47,67,706.00
Add 12% GST -					Rs 5,72,125.00
Add 1% L.C. -					Rs 47,677.00
S. Free -					Rs 30,691.00
					Rs 54,18,199.00
Deduct 1.11% as per contract					Rs 60,142.00
					Rs 53,58,057.00
 J. E. 25.08.2022  A. R. 19/11/2022					

Continuation