

ગ્રીડ નં-3054-ચીજગારાનું પાકાગે નં.નં-ન/2019220
Belband/03, ગાંધી-ચીજ ઇજાઇ /

(Agreement No. 82 MB/2020-21)

Measurement Book

Schedule XLV-Form No. 134

Rannigaidpur.

Executive Engr
R W L Works Division
Belband

DIVISION

SUB-DIVISION

Kalababu Raj.

1355

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	2-	Construction			
of road with 5 year main-					
tenance of package No-					
MR-N/2019-20		Belsand/03			
Under M/R 3054 Scheme					
6. Manik Chowk to Dhanhara					
Agency:- Lal Babu Ray					
Date of Start:- 19.09.2020					
Date of Completion:- 18.06.2021					
Agreement No:- 82 MOD/2020-21					

Date of measurement:- 10.12.2021	
① Clearing and grubbing road land (by manual means) w/c uprooting	
2x 3.293m x 1.0m = 6586.0m ²	
1x 10.1m x 0.8m = 808.0m ²	
2x 10.1m x 0.8m = 1616.0m ²	
② Construction of granular sub base by providing well graded (Pot measurement)	
1x 7.10m x 3.50m x 0.175m = 4.35m ³	
1x 6.20m x 3.80m x 0.175m = 4.12m ³	
1x 7.40m x 2.50m x 0.175m = 3.23m ³	
1x 10.25m x 2.60m x 0.175m = 4.66m ³	
1x 4.15m x 2.90m x 0.175m = 2.10m ³	
C/o 18.46m ³	

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 X 5.30m X 3.70m X 0.175m =					3.43m ²
1 X 8.60m X 2.80m X 0.175m =					4.21m ²
1 X 6.50m X 2.80m X 0.175m =					3.18m ²
1 X 7.60m X 3.20m X 0.175m =					4.30m ²
1 X 11.15m X 3.10m X 0.175m =					6.05m ²
1 X 6.40m X 3.00m X 0.175m =					3.26m ²
1 X 6.80m X 2.60m X 0.175m =					3.09m ²
1 X 10.10m X 2.85m X 0.175m =					5.04m ²
1 X 6.40m X 2.80m X 0.175m =					3.14m ²
1 X 5.45m X 2.75m X 0.175m =					2.48m ²
1 X 7.60m X 3.25m X 0.175m =					4.32m ²
1 X 5.60m X 2.80m X 0.175m =					2.74m ²
1 X 8.15m X 3.25m X 0.175m =					4.63m ²

1 X 6.30m X 3.60m X 0.175m =	3.97m ²
1 X 7.50m X 3.40m X 0.175m =	4.46m ²
1 X 7.40m X 2.40m X 0.175m =	3.11m ²
1 X 6.50m X 2.80m X 0.175m =	3.18m ²
1 X 8.30m X 2.75m X 0.175m =	3.99m ²
1 X 7.40m X 2.60m X 0.175m =	3.37m ²
1 X 6.30m X 3.10m X 0.175m =	3.30m ²
1 X 7.10m X 2.80m X 0.175m =	3.48m ²
1 X 6.40m X 3.75m X 0.175m =	4.20m ²
1 X 9.10 X 3.50m X 0.175m =	5.57m ²
1 X 3.10m X 1.42m X 0.175m =	0.77m ²
1 X 1.60m X 1.60m X 0.175m =	0.448m ²
Total G.S. Qty.	= 108.278m ²
limit Qty.	= 108.19m ²

Continuation

Sagunb
10.12.2021
S.E

Date of measurement: 21.12.2021

① P/L, spreading and Compacting
Stone aggregate

Sch. XLV-Form No. 134

WBM gr-2

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of measurement:- 21.12.2021					
1x 9.60m x 3.50m x 0.075m =					2.52m ³
1x 8.60m x 3.70m x 0.075m =					2.38m ³
1x 8.10m x 2.75m x 0.075m =					1.67m ³
1x 10.60m x 2.70m x 0.075m =					2.14m ³
1x 10.60m x 3.20m x 0.075m =					2.54m ³
1x 9.85m x 2.50m x 0.075m =					1.85m ³
1x 8.85m x 2.80m x 0.075m =					1.86m ³
1x 9.80m x 2.70m x 0.075m =					1.98m ³
1x 9.90m x 2.50m x 0.075m =					1.86m ³
1x 12.65m x 2.50m x 0.075m =					2.37m ³
1x 6.60m x 2.80m x 0.075m =					1.39m ³
1x 7.80m x 2.80m x 0.075m =					1.46m ³
1x 8.85m x 3.60m x 0.075m =					2.39m ³
1x 11.60m x 3.45m x 0.075m =					3.00m ³
1x 10.15m x 3.25m x 0.075m =					2.47m ³
1x 7.60m x 2.70 x 0.075m =					1.54m ³
1x 8.85m x 2.80m x 0.075m =					1.86m ³
1x 12.60m x 2.75m x 0.075m =					2.60m ³
1x 9.30m x 2.50m x 0.075m =					1.74m ³
1x 8.80m x 3.0m x 0.075m =					1.98m ³
1x 13.60m x 3.0m x 0.075m =					3.06m ³
1x 10.10m x 3.10m x 0.075m =					2.35m ³
1x 8.90m x 2.80m x 0.075m =					1.87m ³
1x 11.20m x 3.70m x 0.075m =					3.11m ³
1x 9.60m x 2.80m x 0.075m =					2.02m ³
1x 8.85m x 3.0m x 0.075m =					1.99m ³
C/O					56.20m ³

Continuation

B/F 56.00m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 x 9.80m x 2.50m x 0.075m					= 1.84m ³
1 x 10.80m x 2.80m x 0.075m					= 2.27m ³
1 x 8.90m x 2.70m x 0.075m					= 1.80m ³
1 x 9.80m x 2.25m x 0.075m					= 1.65m ³
1 x 9.85m x 3.70m x 0.075m					= 2.73m ³
1 x 8.65m x 3.50m x 0.075m					= 2.27m ³
1 x 11.90m x 2.85m x 0.075m					= 2.54m ³
1 x 6.30m x 2.70m x 0.075m					= 1.27m ³
1 x 5.60m x 2.40m x 0.075m					= 1.00m ³
1 x 9.80m x 3.10m x 0.075m					= 2.27m ³
1 x 12.60m x 2.60m x 0.075m					= 2.46m ³
1 x 15.30m x 3.20m x 0.075m					= 3.67m ³
1 x 11.20m x 2.80m x 0.075m					= 2.35m ³

1 x 4.60m x 2.40m x 0.075m					= 0.83m ³
1 x 6.70m x 3.10m x 0.075m					= 1.56m ³
1 x 17.20m x 3.30m x 0.075m					= 4.26m ³
1 x 10.30m x 2.70m x 0.075m					= 2.08m ³
					92.866m ³

limit qty = 92.71m³

Sagub

21.12.2021

Date of measurement :- 12.01.2022

① P/L, Spreading and
Compacting Stone
aggregates — m³ m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x 13.10m x 3.50m x 0.075m					= 3.44m ³
1x 12.15m x 3.40m x 0.075m					= 3.37m ³
1x 11.50m x 2.80m x 0.075m					= 2.41m ³
1x 14.10m x 2.80m x 0.075m					= 2.96m ³
1x 14.20m x 3.30m x 0.075m					= 3.51m ³
1x 12.15m x 3.60m x 0.075m					= 3.28m ³
1x 13.40m x 3.65m x 0.075m					= 3.67m ³
1x 13.35m x 2.30m x 0.075m					= 2.30m ³
1x 12.30m x 2.80m x 0.075m					= 2.58m ³
1x 14.30m x 2.85m x 0.075m					= 3.06m ³
1x 13.30m x 2.50m x 0.075m					= 2.49m ³
1x 12.30m x 3.05m x 0.075m					= 2.81m ³
1x 13.10m x 2.80m x 0.075m					= 2.75m ³
1x 12.40m x 3.70m x 0.075m					= 3.42m ³
1x 15.15m x 3.55m x 0.075m					= 4.03m ³
1x 13.80m x 3.30m x 0.075m					= 3.37m ³
1x 11.10m x 2.85m x 0.075m					= 2.37m ³
1x 12.45m x 2.80m x 0.075m					= 2.61m ³
1x 16.20m x 2.75m x 0.075m					= 3.34m ³
1x 12.80m x 2.60m x 0.075m					= 2.50m ³
1x 12.30m x 3.10m x 0.075m					= 2.86m ³
1x 17.15m x 3.10m x 0.075m					= 3.99m ³
1x 13.60m x 3.20m x 0.075m					= 3.26m ³
1x 12.35m x 2.80m x 0.075m					= 2.59m ³
1x 14.60m x 3.75m x 0.075m					= 4.10m ³
1x 11.35m x 2.85m x 0.075m					= 2.43m ³
1x 10.15m x 2.80m x 0.075m					= 2.13m ³

C/o 81.656m³

B/F 81.656w

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x 16.20m x 2.60m x 0.075m = 3.16m ³					
1x 13.40m x 2.50m x 0.075m = 2.51m ³					
1x 13.30m x 2.80m x 0.075m = 2.79m ³					
1x 12.40m x 2.75m x 0.075m = 2.56m ³					
1x 13.35m x 2.60m x 0.075m = 2.60m ³					
1x 15.30m x 2.80m x 0.075m = 3.21m ³					
1x 15.70m x 2.65m x 0.075m = 3.12m ³					
1x 12.10m x 2.60m x 0.075m = 2.36m ³					
1x 11.25m x 2.90m x 0.075m = 2.47m ³					
1x 10.15m x 2.75m x 0.075m = 2.09m ³					
1x 15.20m x 2.50m x 0.075m = 2.85m ³					
1x 14.10m x 2.85m x 0.075m = 3.01m ³					
1x 15.0m x 2.75m x 0.075m = 3.09m ³					
1x 10.35m x 2.70m x 0.075m = 2.09m ³					
1x 7.50m x 2.85m x 0.075m = 1.60m ³					
Total work (Gr III) (Pot measure - ment)					
					Saguis
					12.01.22
					J.E
Date of measurement - 15.03.22					
① Providing and applying primer coat with bitumen emulsion (S+H)					
Area same as w.o.m.					
grading - 3					
i.e. 121.166m ³ = 1615.54m ²					
0.075m					

Continuation

Saguna

15.03.22

T.E

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of measurement	1				16.03.22
① Providing and applying tack coat with bitumen emulsion					
Qty. Same as primer					Sagub
Coat = 1543.48m ²					1615.54m ²
② P/L and rolling of close graded premix surfacing material					
Qty. Same as item no ①					
i.e Tack coat Qty. = 1615.54m ²					
					Sagub
					16.03.22

					S.E
Date of measurement	1				21.03.22
① Providing and applying tack coat with bitumen emulsion					
3 x 30.00m x 3.80m =					342.0m ²
2 x 30.00m x 3.75m =					225.0m ²
2 x 30.00m x (3.80 + 3.90)m =					231.0m ²
5 x 30.00m x 3.80m =					570.0m ²
2 x 30.00m x 3.75m =					225.0m ²
6 x 30.00m x 3.80m =					684.0m ²
2 x 30.00m x (4.00 + 3.80)m =					234.0m ²
4 x 30.00m x 3.75m =					450.0m ²
6 x 30.00m x 3.80m =					684.0m ²

C/o 3645.0m²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3 x 30.0 m x (3.80 + 3.90) m					= 346.50 m ²
2 x 30.0 m x 3.75 m					= 225.00 m ²
1 x 30.0 m x (3.90 + 4.10) m					= 120.00 m ²
4 x 30.0 m x (3.75 + 3.85) m					= 456.00 m ²
3 x 30.0 m x 3.80 m					= 342.00 m ²
4 x 30.0 m x 3.75 m					= 450.00 m ²
4 x 30.0 m x (3.80 + 3.90) m					= 462.00 m ²
5 x 30.0 m x 3.80 m					= 570.00 m ²
2 x 30.0 m x 3.75 m					= 225.00 m ²
5 x 30.0 m x 3.80 m					= 570.00 m ²
4 x 20.0 m x (3.80 + 3.95) m					= 453.00 m ²
2 x 30.0 m x 3.80 m					= 228.00 m ²
2 x 30.0 m x 3.75 m					= 225.00 m ²
2 x 30.0 m x (3.75 + 3.65 + 3.50) m					= 218.00 m ²
4 x 30.0 m x (3.85 + 3.90) m					= 465.00 m ²
6 x 30.0 m x (3.75 + 3.85) m					= 684.00 m ²
2 x 30.0 m x (4.0 + 4.75 + 3.85) m					= 256.00 m ²
3 x 30.0 m x (3.80 + 3.90) m					= 346.50 m ²
4 x 30.0 m x (3.80 + 3.75) m					= 453.00 m ²
5 x 30.0 m x 3.80 m					= 570.00 m ²
3 x 30.0 m x (3.90 + 3.80) m					= 346.50 m ²
1 x 30.0 m x (3.85 + 4.2) m					= 120.75 m ²
2 x 30.0 m x (3.85 + 3.90) m					= 232.50 m ²
2 x 30.0 m x 3.80 m					= 228.00 m ²
1 x 20.0 m x 3.80 m					= 76.00 m ²
1 x 20.0 m x (3.80 + 4.00) m					= 78.00 m ²
					C/o 12391.75 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 x 43.00m x 3.80m					= 163.40m ²
Tack Coat Qty.					= 12555.15m ²
② limit Qty.					= 12375.0m ²
② P/L Semi dense bituminous concrete as per Specification					
Area for Semi dense bituminous concrete					
= Area for tack coat					
= 12375.0m ²					
Volume of SDBC					
= Area for SDBC mm ²					

$$\begin{aligned} & \times 0.025m \\ & = 12375.0m^2 \times 0.025m \\ & = 309.375m^3 \end{aligned}$$

proportion of 7:1
Sagimb
21.05.22
J.E

④ Date of measurement - 8.04.22

① Road marking with hot applied thermoplastic Compound

$$2 \times 3293.0m \times 0.10m = 658.60m^2$$

$$2 \times 2 \times 3.0m \times 0.10m = 1.20m^2$$

$$659.80m^2$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) Brick masonry work					
in cement mortar					
1:3 in parapet					
$2 \times 3.40m \times 0.23m \times 0.62m$					$= 0.97m^2$
(11) Plastering with cement mortar					
1:3 in parapet					
$(2 \times 3.40m \times 0.62m) \times 2$					$= 8.432m^2$
$(2 \times 0.23m \times 0.62m) \times 2$					$= 0.2852m^2$
$2 \times 3.40m \times 0.23m$					$= 1.564m^2$
					$10.28m^2$
(12) Painting two coats					
P/C primer coat					
after filling -					
$2 \times (6.15m \times 0.40m) \times 2$					$= 14.76m^2$
$2 \times 6.15m \times \left(\frac{0.6+0.3}{2}\right) \times 2$					$= 16.605m^2$
$2 \times 2 \times 0.40m \times 0.60m \times 3$					$= 2.88m^2$
$2 \times 3.050m \times 0.20m \times 3$					$= 5.49m^2$
$2 \times 3.050m \times 0.60m \times 2$					$= 10.98m^2$
$2 \times 2 \times 0.30m \times 0.60m \times 3$					$= 2.16m^2$
$2 \times 2 \times 3.40m \times 0.40m \times 3$					$= 16.32m^2$
$2 \times 6.15m \times 0.60m$					$= 7.38m^2$
$2 \times 6.15m \times 0.30m$					$= 3.69m^2$
$2 \times 2 \times 0.30m \times 0.60m$					$= 0.72m^2$
$(2 \times 3.40m \times 0.62m) \times 2$					$= 8.432m^2$
$(2 \times 0.23m \times 0.62m) \times 2$					$= 0.2852m^2$
$2 \times 3.40m \times 0.23$					$= 1.564m^2$
Area for Painting					$= 91.2662m^2$

[illegible]

Continuation

ABSTRACT OF COST (1st and final bill)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Clearing and grubbing road land by manual means —					
Qty. vide TMBP ①					
Item no: ① = 0.6586 Ha					
@ Rs 49496.40/Ha					Rs 32598=00
② Construction of Sub-grade and earthen shoulders with approved material obtained —					
Qty. vide TMBP ②					
Item no: ② = 1323.0 m ²					
@ Rs 176.75/m ²					Rs 233840=00
③ Construction of granular subbase by providing —					
Qty. vide TMBP ③					
Item no: ③ = 108.19 m ²					
@ Rs 2225.14/m ²					Rs 240737=00
④ Providing, laying, spreading and compacting Stone —					
150 mm gr 2					
Qty. vide TMBP ④					
Item no: ④ = 92.71 m ²					
@ Rs 4042.60/m ²					Rs 374789=00
					C/o Rs 881964=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑤ Providing, laying, Spreading and Compacting - wbm g r 3					
Qty. vide r m s p ⑤					
Item no 1 - ⑤ = 1211.66 m ²					
@ Rs 3724.87/m ²					Rs 451327=00
⑥ Providing and applying primer coat with bitumen emulsion (SS-1)					
Qty. vide r m s p ⑥					
Item - ⑥ = 1615.54 m ²					
@ Rs 41.16/m ²					Rs 66495=00
⑦ Providing and applying tack coat with bitumen emulsion					
Qty. vide r m s p ⑦					
Item no 1 - ⑦ = 1615.54 m ²					
@ Rs 13.96/m ²					Rs 22552=00
⑧ Providing, laying and rolling of close graded premix					
Qty. vide r m s p ⑧					
Item no 1 - ⑧ = 1615.54 m ²					
@ Rs 208.82/m ²					Rs 337357=00
⑨ Providing and applying tack coat with bitumen emulsion					

C/o Pk 1759695=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide TMBP (9)					
Item no: (1) = 12345.0 m ²					
@ Rs 11.74/m ²					Rs 144911=00
(10) P/L semi dense bituminous concrete					
Qty. vide TMBP (9)					
Item no: (2) = 309.375 m ²					
@ Rs 10456.58/m ²					Rs 3235004=00
(11) R.C.C. MS grade					
(11i) Kolometre local					
Stone					
Qty. vide TMBP (10)					
Item no: (3) = 4 nos.					
@ Rs 2417.06/No.					Rs 9668=00
(12) 200mm Stone					
(11ii) Qty. vide TMBP (10)					
Item no: (3) = 13 nos.					
@ Rs 651.28/No.					Rs 8466=00
(13) (i) P/F off retro reflectorised, Cautionary, mandatory					
Qty. vide TMBP (10)					
Item no: (4) = 64 nos.					
@ Rs 3716.69/No.					Rs 237868=00
(14) 600mm Circular					
(13)(ii)					C/o Rs 5395612=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide TMS P (10)					
Item no 1- (05) = 8 nos.					Rs 30528=00
@ Rs 3816.04 / No.					
(15) / (15) (iii) 600mm x 450mm					
rectangular					
Qty. vide TMS P (10)					
Item no 1- (06) = 13 nos.					
@ Rs 3686.32 / No.					Rs 47929=00
(16) / (14) R.C.C. m/s grade					
boundary pillars					
Qty. vide TMS P (10)					
Item no 1- (7) = 42 nos.					
@ Rs 54.29 / No.					Rs 37028=00
(17) / (16) Planting of trees					
by the road side					
Qty. vide TMS P (10)					
Item no 1- (8) = 110 nos.					
@ Rs 800.30 / No.					Rs 88033=00
(18) / (17) Providing and laying					
of hot applied thermoplastic compound					
Qty. vide TMS P (9)					
Item no 1- (01) = 659.80 m ²					
@ Rs 735.40 / m ²					Rs 485216=00
(19) / (18) P/F of typical					
m/s by informative					
sign board					
C/o Rs 60,84,346=00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty. vide 7 msp (10)					
Item no 1 - (10) = 4 nos					
@ Rs 9461.69 / No					Rs 37846 = 00
(20) (19) Brick masonry work in c.m 1:3 in parapet					
Qty. vide 7 msp (11)					
Item no 1 - (11) = 0.97 m ²					
@ Rs 5827.24 / m ²					Rs 5652 = 00
(21) (20) Plastering with c.m (1:4) on brick work					
Qty. vide 7 msp (11)					
Item no 1 - (11) = 10.28 m ²					
@ Rs 182.16 / m ²					Rs 1872 = 00
(22) (21) Painting two coats i/c primer coat					
Qty. vide 7 msp (12)					
Item no 1 - (12) = 228.16 m ²					
@ Rs 95.63 / m ²					Rs 21818 = 00
					Rs 6151534 = 00
Less - as per agg. (0.69) (1)					Rs 42446 = 00
Add					61,09,088 = 00
Add 1/4 L. cess (6.19%)					Rs 61515 = 00
Add 1/2 G. ST (7.33%)					Rs 738184 = 00
					Rs 69,03,270 = 00
Col					Rs 69,51,233 = 00
Krishna					
6.4.22					
Krishna					
6.4.22					
Continuation					
6.04.22					
J.E					

material Statement 2

18

Sch. XLV-Form No. 134

Line = 13.67

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ Rs 555.55/m ³					Rs 49313.20
Earth = 1323.0 m ³					
@ Rs 23.78/m ³					Rs 5018.20
26.5 - 9.5 mm = 37.8 m ³					Rs 1461.20
@ Rs 550.85/m ³					
9.5 mm - 2.36 mm = 27.05 m ³					Rs 11,126.20
@ Rs 411.33/m ³					
Total Sand = 43.28 m ³					
@ Rs 116.85/m ³					Rs 5057.20
63 mm - 45 mm = 112.48 m ³					
@ Rs 427.69/m ³					Rs 48107.20
Stone Screening = 24.72 m ³					
@ Rs 345.52/m ³					Rs 85,41.20
Binding material = 7.41 m ³					
@ Rs 131.28/m ³					Rs 973.20
53 mm - 22.4 mm = 147.0 m ³					
@ Rs 458.22/m ³					Rs 67,358.20
Stone Screening = 29.08 m ³					
@ Rs 345.52/m ³					Rs 1,00,48.20
Bitumene emulsion (RS-4) = 3.27 MT					
Bitumen emulsion (IS-4) = 1.373 MT					
Bitumen (S-90) = 39.29 MT					
Stone Crushed Stone (13.2 mm - 0.075 mm) = 43.62 m ³					
@ Rs 427.69/m ³					Rs 18,656.20
9.5 - 4.75 mm chips = 178.91 m ³					Rs 94,633.20
@ Rs 528.94/m ³					
4.75 mm and below = 128.68 m ³					Rs 25,794.20
@ Rs 200.45/m ³					Rs 37,106.72
					6,101.22
					S.E.

Continuation


memo of Jt on the Bill put

19


Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① S.O.O. 8% -					5,52,162=10
② J.T. @ 1% -					69,033=10
③ C.S.T. @ 1% -					69,033=10
④ S.H.S.T. @ 1% -					69,033=10
⑤ L.C. @ 1% -					69,033=10
⑥ S.F. @ 10% -					52,376=10
⑦ Royalty -					1,52,690=10
Total Deduct					10,33,460=10
By C.F.M.S.					58,69,810=10
Total Bill Amt					69,03,270=10
passed for Rs					69,03,270=10

(H Sixty nine lakh three hundred two hundred Seventy only.)


Executive Engineer
R. W. D. Works Division
Beasand
29/4/22
R. W. D. Works Division
Beasand
29/4/22

work has been Completed
as on 26.03.22 as
per Specification


J.E.
29.04.22

Continuation