

6th on A/C Bill

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ch- H:-	M	M	M	S.Y.	(SC)
Name of work:- Const. of road from masuranganj-sajua path to chhoti Koriyan Nav-					
-toli 19 (Telab)					
Name of Contractor:- Madan Kumar, At:- Kauriya, Post:- P.S.:- Haweli Khoragpur					
Agreement No:- 255RD/2020-21					
Date of Agreement:- 31/08/2020					
Date of Completion:- 30/08/2021					
Actual Date of Completion:- 24/03/2022					

U P to date Abstract

① plr. and fixing working Bench marks etc.

Bty. vide m. B. N. (2237)

P.No. ② I.N. ① = 1.978 Km.

at 30103.60/km for 59545

② clearing and grubbing

road Land etc.

Bty. vide m. B. N. (2237)

P.N. ② I.N. ② =

2 0.6923 Hec.

and at 39378/ha for

at 52133.72/ha for

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	R.	604037
(11) Const. of un-reinforced cement concrete					
M30 etc.					
Qty. vide. m.O.N. (2237)					
P.N. (28 to 30) I.H. (9)					
= 793.57 m ³					
Qty. limit = 787.80 m ³					
@ R. 5914.14/m ³ R.					4659159 =
(12) Laying brick slab etc.					
Qty. vide. m.O.N. (2237)					
P.N. (30) I.H. (10)					
240.60 m ²					
215.2 m ²					
@ R. 564.69/m ² R.					121126 = 0
					120960 =
(13) Cable Duct across the road etc.					
Qty. vide. m.O.N. (2237)					
P.N. (30) I.H. (11)					
= 67.55 m.					
@ R. 1536.61/m R.					103721 =
(14) Placing and fixing K.M. stone post etc.					
Qty. vide. m.O.N. P.N. (30)					
P.N. (30) I.H. (12)					
= 3.00 m.					
@ R. 2031.21/each R.					6094 =

R. 10968022

Continuation

B - 10930531 = 0

C.V.

B.F. 11415858-0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.	h.	11453649=
(23) Planting of Tree etc.					
Qty. vide. m.B.N. (2237)					
P.N. (32) P.N. (21)					
= 40.0 N.					
ch. 819.92/each					32797=
(24) Plv. Half Brick circular tree guard etc.					
Qty. vide. m.B.N. (2237)					
P.N. (32) P.N. (22)					
= 29 N.					
ch. 1566.34/each					454242
(25) Plv. and erecting Direction Board etc.					
Qty. vide. m.B.N. (2237)					
P.N. (32) P.N. (23)					
= 9 N.					
ch. 11624.35/each					104619=
(26) Plv. and fixing typical masonry Logo Board etc.					
Qty. vide. m.B.N. (2237)					
P.N. (32) P.N. (24)					
= 5 N.					
ch. 9260.24/each					463012

h. 11682790=

Continuation

11644999-0

C.O

B.F. 12192282-0
+2060511-0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B. F.	th.		12230073-
(31) Painting on plaster wall at C.D. etc.					
Qty. vide. m.B.N. (2237)					
P.N. (3334) I.N. (29)					
= 43.68 m ²					
@ R. 97.19/m ² R. 42452					
R. 12196527					
R. 12234318-					
Add 12% GST R. (+) 14681182					
Add 1% Labour cess R. (+) 1219652					
Add signature fee R. (+) 1585022					
R. 139832812					
Less 11% as per Agg. R. (+) 15381612					
R. 124451202					
Less previous payment vide T.M.B. P.N. (2) R. (+) 38163727					
over P.N. (26) R. (-) 65759362					
Net Payable Amount R. 2052812-					
R. 20148062					

Less 11% as per Agg. R. (+) 15381612
R. 124451202
Less previous payment vide T.M.B. P.N. (2) R. (+) 38163727
over P.N. (26) R. (-) 65759362
Net Payable Amount R. 2052812-
R. 20148062

30/09/2022
S. K. K. 14/08/2022
14/08/2022
S. E.

Material Statement

Up to date

- (1) Earth: 5244.22 m³
- (2) W.S.B. Grades I & II: —
53mm to 9.5mm stone chips → 648.53 m³
9.5mm to 2.36mm chips → 259.41 m³
- (3) W.O.M. Gr-II: —