

ਪ੍ਰਮਾਣਿਤ ਕੀਤਾ ਗਿਆ ਹੈ
ਕਿ ਮਾਪ ਪੁਣ ਮੇ ਮਾਨਿਤ ਏਕੀਨ 100
ਧਰ ਏ ਜਿਥੇ 4080 ਧਰਮਾਦਮਲ
ਏ 44 ਧਰਮ ਧੇ ਮਿਤਾਨਿ ਕੀਤਾ ਗਿਆ ਹੈ

Signature
01/7/2011
Executive Engineer
RWD Works Division
Jalandhar
1-7-11

Sch. XLV - Form No. 134

ਧਰਮਾਦਮਲ DIVISION

ਧਰਮਾਦਮਲ SUB-DIVISION

Measurement Book

No.

1047

Name

Date of first entry

Date of last entry

Sch. XLV-Form No.134

14

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd on A/C Bill					
Name of work - construction of Road					
from Manjhar to Girai Tola under					
M.M.U.S.V.					
Name of Agency - Uthar Bihar construction					
company at - sports club Road Chhatauri					
Matihari Dist - East Champaran					
Agreement No - 07 S.B.D. / 2021-22					
Date of work start - 16-12-2021					
Date of work completion - 15-12-2022					
1) Construction of RCC m25					
Pavement - - - - -					
1st km	1x	30.0x	3.75x	0.160 =	198.0m ³
Sum 14/09/22	1x	24.0x	3.75x	0.160 =	14.40m ³
2nd km	2x	30.0x	3.75x	0.160 =	36.0m ³
	4x	10.0x	3.75x	0.160 =	6.0m ³
	2x	30.0x	3.75x	0.160 =	36.0m ³
	4x	21.0x	3.75x	0.160 =	12.60m ³
Extra width on curve	2x	5.0x	2.0x	0.160 =	2.40m ³
Sum 14/09/22					305.40m ³
14.09.2022					
JE					
Sum 14/09/22					
AE					

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) construction of Bench-mark					
1.0					
all complete					
vide TMB item (1) PN - 8					
1.31 Km @ RS 8158 = 04 / Km					RS 10687 = 00
(2) construction of Reference					
2.0					
pillars - - - all complete					
vide TMB item (2) PN - 8					
1.31 Km @ RS 4673 = 22 / Km					RS 6128 = 00
(3) clearing & grubbing Road					
3.0					
land - - - all complete					
vide TMB item (3) PN - 8					
0.39 Ha @ RS 51137 = 38 / Ha					RS 19944 = 00
(4) construction of Embankment					
5.0					
Lead 1000 m - all complete					
vide TMB item (4) PN - 8					
1362.265 m ³ @ RS 189 = 95 / m ³					RS 258762 = 00
(5) Excavation for roadway					
8.0					
(Box cutting) - all complete					
vide TMB item (5) PN - 8					
79.36 m ³ @ RS 75 = 50 / m ³					RS 5992 = 00
(6) construction of Subgrade					
6.0					
& Earthen shoulders lead					
1000 m - all complete					
vide TMB item (6) PN - 8					
675.0 m ³ @ RS 191 = 64 / m ³					RS 129357 = 00
				C.O.RS	430870 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F.RS	430870=00
(7) construction of GSB					
10.0					
grading I - - all complete					
vide TMB item (7) PN - 8					
622.45 m ³ @ RS 2684 = 81 m ³ R					1671160=00
(8) p.f. of masonry in formwork					
24.0					
signboards with logo - -					
all complete					
vide TMB item (8) PN - 9					
2.0 NOS @ RS 12629 = 46/each R					25259=00
(9) B/W in Excavation for					
32.0					
foundation - - - all complete					
vide TMB item (9) PN - 9					
112.86 m ³ @ RS 269 = 32 m ³ RS					30395=00
(10) providing sand filling in					
33.0					
foundation trench - - -					
all complete					
vide TMB item (10) PN - 9					
8.58 m ³ @ RS 438 = 87/m ³ R					3765=00
(11) providing B/Fs in foundation					
34.0					
trench - - - all complete					
vide TMB item (11) PN - 9					
85.92 m ² @ RS 291 = 74/m ² RS					25066=00
(12) providing pcc 15m open					
35.0					
foundation - - - all complete					
vide TMB item (12) PN - 9					
18.51 m ³ @ RS 5506 = 16/m ³ R					101919=00
Continuation					
C.O RS 2288434=00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					BF-RS 2288434=00
(13) B/m (1.4) in head wall					
36.0					
all complete					
vide TMB item (13) PN-9					
79.53 m ³ @ RS 5548 = 22/m ³ RS 441250=					
(14) providing 1000mm pcc					
37.0					
NP3 H.P. - - all complete					
vide TMB item (14) PN-9					
22.50 m @ RS 3865 = 19/m RS 86967=00					
5) plastering with cm (1.4)					
8.0					
all complete					
vide TMB item No (3) PN-3					
109.20 m ² @ RS 171 = 59/m ² RS 18737=00					
(16) providing 1.5mm cement					
39.0					
putting - - all complete					
vide TMB item No (4) PN-3					
39.78 m ² @ RS 56 = 89/m ² B 2263=00					
(17) providing 100mm grading III					
11.0					
all complete					
vide TMB item No (7) PN-7					
350.52 m ³ @ RS 3306 = 23/m ³ RS 1158900=00					
(18) construction of pcc m25					
5.0					
pavement - - all complete					
vide TMB item (1) PN-14					
305.40 m ³ @ RS 6399 = 79/m ³ RS 1954496=00					
					C.O RS 595104.7=00

Continuation

