

MMSY - M.B.

Schedule XLV-Form No. 134

Sawal Sultan to Bindu Tak

Shachar DIVISION

Puresahia/Pitpanhi SUB-DIVISION


Agency - Dmker Anand

MEASUREMENT BOOK

= 1112

पुनर्निर्माण

प्रमाणित किया जाता है कि इस माप
पत्र में मशीन द्वारा ओकेट 12 क 14 से
पूरा अंकित है जो मध्य क अक्षर
शानिप का अक्षर प्रमाणित पराए
के मागानेवा है


Executive Engineer
RWD
01.09.20
Bul
02/020

Abstract of Cost for 2nd

on A/c Bill

Name of work:- Construction of
Road from Sonaul Sultana to
Beindi Tak under Piprahi/
Purnahia Block

Agency:- Omkar Anand
Mathurapur Katarwa Sheohar

Agreement No. - MBD/MMGSY W.B/

05/2021-22

Date of Start - 30-10-21

Date of completion - 29/10/2022

Date of Entry - 27/09/2022

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 1/2 Clearing and grubbing road land by (manual means) including cut rock					
do do - 2/1					
Qty vide T.M.B P-④					✓
Qty = 1.0254 Ha					
@ Rs 51133.76/Ha					Rs 52433.00
Item 2/3 scarifying of Existing B.T. surface to a depth of 50 mm - do - do -					
T/S clause 301.4.					
Qty vide TMB P-④					
Qty = 9725.625 M ²					
@ Rs 16.17/M ²					Rs 157263.00
Item 3/4 Construction of embankment with 100 m lead - do - do T/S 301.5					
Qty vide TMB P-④					
Qty = 515.56 M ³					
@ Rs 107.39/M ³					Rs 55366.00
Item 4/5 Construction of embankment with 1000 m lead - do - do T/S clause 301.5 (up to 1000 m)					
Qty vide TMB P-⑪					
Qty = 627.15 M ³					
@ Rs 175.22/M ³					Rs 109889.00
Continuation					374951.00

P.T.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 5/7 Construction of granular sub base by providing well-graded material - do - do - T/s clause 401.					
Qty vide TMB p- (12)					
Qty = 33.75 m ³					
@ Rs 3159.05/m ³ - B					106618-w
Item 6/8 providing, laying, spreading and compacting stone aggregates of specific size to do - do - Grading 3 as per T/s clause 405.					
Qty vide TMB p- (13)					
Qty = 321.42 m ³					
@ Rs 3840.08/m ³ - B					1234279-w
Item 7/29 Dismantelling of existing construction like culvert - do - do - T/s clause 202.					
Qty vide TMB p- (4)					
Qty = 231.71					
Qty = 86.33 m ³					
@ Rs 231.71/m ³ - B					20004-w
Item 8/3 E/w in excavant for foundation of					

Continuation

1735852-w

P.T.O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Structure do do					
suitable material.					
Qty vide TMB P-(S)					
Qty = 225.16 m ³					
④ Rs 249.32/m ³					60670.00
Item 9/4 providing M15					
(Acc 1:2.5:5) as					
leveling course					
in foundation do					
do 7/5 class					
802, 803, 1202 & 1203					
Qty vide TMB P-(S)					
Qty = 39.93 m ³					
④ Rs 6032.50/m ³					210715.00
Item 10/25 plain/reinforcement					
(M20) in sub struc					
-ture do do - 1204.					
Qty vide TMB P-(S)					
Qty = 258.81 m ³					
④ Rs 6653.20/m ³					1721915.00
Item 11/26 providing & laying					
RCC pipe N/P3					
of 1000 mm dia					
for culvert do do					
— 7/5 - 1104					
Qty vide TMB P-(S)					
Qty = 60 M					

Continuation

3729122-00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 12/12 @ Rs 3930.00/M ²					235800.00
12					3964922.00
Less 0.101270685% as per agreement				(-)	4015.00
					3960907.00
Add 1% Labour CWD (H)					39609.00
Add 12% GST				(+)	475308.00
					4475825.00
Less previous A/c bill (-)					2838073.00
					16,37,751.00
Rs sixteen lacs thirty seven thousand seven hundred fifty one only					
Kumar 27.09.2022 27.09.2022					

A.E. Pipralhi	J. E.
Ra	27.09.2022

Material for Road	
of 2nd bill	
Metal -	432.12 M ³
Stone screening -	77.12 M ³
Earth -	627.15 M ³

Consumption of materials in 2nd on a/c bill for S.F.	
G.S.B.	
Metal (53 to 26.5 mm) =	
15.12 M ³ @ Rs 458.22/M ³	Rs 6928.00
26.5 mm to 4.75 mm size	

Continuation	
= 19.44 M ³ @ Rs 499.76/M ³	Rs 9715.00
4.75 mm to 2.36 mm	
= 8.64 M ³ @ Rs 185.04 per M ³	Rs 1599.00

Scanned with CamScanner