

NABARD Bridge Const of HUB Supaul in Triniveng
THALHA Garha North Gram Kupariya WN13 4
Bhenga Dhar RD100 Par Pul ka Nirman.

Schedule XLV-Form No. 134

ABSTRACT

DIVISION

Triniveng

SUB-DIVISION

MB NO-736

MEASUREMENT BOOK

Baba Bakeshwar Cont. pot LTD

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Thakha Gadliya			Uttam		Panchayat
ke gram panchayat			Kuparia		
ward 13 me			Shangra dhar		ke
RD No 100			per		puke ka nirmah.
Head -	NABARD				
Contractor -	Baba Balashwer		Const		Int. Ltd.
Agg No -	03/S&D/NABARD/2020-21				
Commencement date:	14.02.2020				
Completion date:-	13.02.2021				

① E/W excavation in form.

(P-1, item 1)

Qty 546.14 m³ @ Rs 125.00/m³ = Rs 68268.00

② Bore cast in situ M35

(P-5, item 2)

Qty 509.40 m @ Rs 1664.82/m = Rs 8463589.00

③ Steel liner (P-5, item 3)

Qty 8.523 MT @ Rs 7777.77/MT = Rs 611251.00

④ HYSD Bar in foundation

(P-5, item ④)

Qty 75.012 MT @ Rs 61164.77/MT = Rs 4588092.00

⑤ Scheme board (P-6, item 5)

Qty 2 Nos @ Rs 11295.00/each = Rs 22590.00

R₃

Continuation

13753790.00

Particulars	Details of actual measurement				Contents of area
	No.	A.	B.	D.	
Self Ammoun				R ₀	17263820
(12) Reem30 in Sub-Structure					
Qty 99.62 m ³ (P-7, item 12, MB 735)					
Qty 4.56 m ³ (P-36, item 2, ")					
Qty 24.93 m ³ (P-38, item 6, ")					
24.96					
Qty 5.86 m ³ (P-39, item 8, ")					
Qty 1.14 m ³ (P-40, item 10, ")					
Qty 0.38 m ³ (P-40, item 12, ")					
Qty 0.87 m ³ (P-41, item 14, ")					
Qty 0.56 m ³ (P-41, item 16, ")					
Qty 1.28 m ³ (P-42, item 18, MB 735)					1059663 =
Qty 139.24 m ³ @ R ₀ = 610.88/m ³				2 R ₀	859739.00
139.22					
(13) Weephole (MB 735, P-42, item 19)					
Qty 102 Nos @ R ₀ 124.43/each = R ₀ 12692.00					
(14) Elastomeric bearing					
1 MB 735 P-42 item 20)					
Qty 76091.40 cc @ R ₀ 1.00/cc = R ₀ 76091.00					
(15) HYSD Bar in Sup. Str.					
Qty 7.478 MT (P-45, item 21, MB 735)					
Qty 2.90 MT (P-47, item 23, MB 735)					644947 = 0
2.844					
Qty 10.38 MT @ R ₀ 62482.77/MT = R ₀ 648446.00					
10.322					
(16) Reem30 in Sup. Str.					
Qty 24.875 m ³ (MB 735, P-45, item 22)					
Qty 38.395 m ³ (MB 735, P-48, item 24)					
Qty 63.27 m ³ @ R ₀ 8301.88/m ³ = R ₀ 525260.00					
					R ₀ 19585864.00
Continuation					1958,82,493 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
A/c Amount			R ₃	195858.64.00	195858.64.00
GST	12%		R ₃	23562.04.00	23562.04.00
L-GST	17%		R ₃	195859.00	195859.00
Sub Total -	22		R ₃	2132027.00	2132027.00
Deduction (10%)	22		R ₃	213203.00	213203.00
			R ₃	19915375	19915375
Previous payment -			R ₃	17315053.00	17315053.00
			R ₃	2603771.00	2603771.00
				26.00	322.00
Material statement (3rd bill)					
S: chips -	92.60	m ³			
c. sand -	46.31	m ³			

Continuation