

2nd on A/L Bill

7

Sch XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work. Contd of work					
down Sagdich mayadon do					
Hanuman mandir put under masonry					
Agency - M/s Rajan Construction					
Agreement - 21.5.20/memo/2020.21					
Date of start - 25.08.2020					
Date of completion - 24.08.2021					
Record Entry					

(1/30) 1/2 Earthwork in excavation
for foundation - do -

Ref: $1 \times 2.50 \times 6.00 \times 0.80 = 12.00$

D/Wall - $2 \times 9.10 \times 0.30 \times 1.80 = 9.83$

C/Wall - $2 \times 3.50 \times 0.55 \times 1.10 = 4.24$

U/S - $1 \times 3.20 \times 3.50 \times 0.90 = 9.45$

D/S - $1 \times 6.00 \times 3.50 \times 0.90 = 18.90$

Total: 54.42 m^3

(2/30) 1/2 sand filling in
foundation - do -

Ref: $1 \times 2.50 \times 6.00 \times 0.10 = 1.50$

D/Wall - $2 \times 9.10 \times 0.30 \times 0.10 = 0.55$

C/Wall - $2 \times 3.50 \times 0.55 \times 0.10 = 0.39$

Continuation

Total: 2.44 m^3

Attested
11/10/21

EXECUTIVE ENGINEER
R.W.D. Works Div. Belwah

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
<u>Abstract of cost</u>					
1) for Const of working benches — do —					
2.18 KH wide Page-(4)					
@ Rs 11539.90 / KH — Rs. 25155 =					
2) for Const of reference pillar — do —					
2.18 KH wide Page-(4)					
@ Rs 11213.60 / KH — Rs. 24446 =					
3) for cleaning & grubbing of road/road — do —					
0.65 Met wide Page-(4)					
@ Rs 49809.13 / Met — Rs. 32376 =					
4) for Const of embankment / road up to 1000 M length					
513.00 m ² wide Page-(4)					
@ Rs. 187.92 / m ² — Rs. 96403 =					
5) for Const of embankment / road up to 1000 M length					
1222.65 m ² wide Page-(5)					
@ Rs. 143.08 / m ² — Rs. 174937 =					
6) for excavation for road					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No	L	B	D	
Any box rolling —					
238.65 m ² wide page (5)					
Rate 82.01/m ² —				A	19522.2
$\frac{7}{19}$ for cost of G.S.B by well graded material —					
806.60 m ² wide page (5)					
148.86 m ² wide page (13)					
755.46 m ²					
Rate 2976.96/m ² —				A	2248974.2
$\frac{8}{10}$ for laying & spreading Compacting non					
Crk-III Stone —					
421.04 m ² wide page (13)					
Rate 3712.57/m ² —				A	1563140.2
$\frac{9}{10}$ for & fixing masonry					
Sign board — do —					
0.1 not wide page (5)					
Rate 11508.10/each —				A	11508.10
$\frac{10}{100}$ for earthwork in excavation for foundation					
54.42 m ² wide page (7)					
Rate 285.71/m ² —				A	15548.2

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	Ø.	
$\frac{11}{101}$ for sand filling in foundation — do —					
2.44 m ² wide page — (7)					
@ Rs. 455.60/m ² — Rs.					11122
$\frac{12}{102}$ for R.C.C. H-15 grade in foundation — do —					
3.78 m ² wide page — (8)					
@ Rs. 6710.21/m ² — Rs.					253652
$\frac{13}{103}$ for R.C.C. H-25 grade in box cell — do —					
9.75 m ² wide page — (10)					
12.96 m ² wide page — (12)					
22.71 m ²					
@ Rs. 8618.77/m ² — Rs.					1957322
$\frac{14}{104}$ for back filling behind abutment — do —					
14.40 m ² wide page — (12)					
@ Rs. 3106.60/m ² — Rs.					447352
$\frac{15}{105}$ for keepholes in abutment — do —					
20 m ² wide page — (12)					
@ Rs. 103.40/each — Rs.					20682

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1.61 m ² for supplying fitting & placing M/S D bar -					
1.61 m ² wide page - (11)					
@ Rs. 770.20/m ² —					Rs. 124084.2
					Rs. 4605155.2
Cels. 10.1. below					Rs (-) 460516.2
					Rs. 4144639.2
Ces previous payment					Rs (-) 1971199.
					Rs. 2123440.
Rs. 2508.22					
J.E.					

material statement					
stone meter					
53 m ² to 9.5 m ² —					89.316 m ²
@ Rs. 527.30/m ²					
9.5 m ² to 2.36 m ² —					35.226 m ²
@ Rs. 419.30/m ²					
53 m ² to 22.4 m ² —					509.458 m ²
@ Rs. 467.20/m ²					
concrete 50 m ²					
below 2.36 m ² —					53.590 m ²
@ Rs. 99.30/m ²					
stone screening materials.					
11.2 m ² —					101.050 m ²
@ Rs. 351.99/m ²					

Attested

 11/10/22

EXECUTIVE ENGINEER
 R.W.D. Works Div. Belwah