

NABARD

Schedule XLV-Form No. 134

अनुसूची १३४- वित्त ढमल्य ढय ५ ११५११
- १५११- १५११ १५११ ११११

DARBHANGA DIVISION-1

DARBHANGA SUB-DIVISION

Shreeya Techno Developers.

Measurement Book

3420/19120

1

1

1

1

1

1

1

1

1

3rd Final Bill

30

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - constn. of road from					
Telham PMS Path to					
Tarasai Rly. Stn. Rd.					
under Darghanga block.					
Name of agency - Shreeya Techno Dev-					
Private Ltd.					
At - Stn. Rd. & Sarai (D.B.)					
Agmt. no. - 54/SBD/2018-19					
(NABARD)					
Agmt. value - Rs. 1,61,854.00					
Date of start - 16.11.2018.					
Time of comp. - 15.11.2019					
Actual date of comp. - 30.3.2022.					

Work done -					
(1) clearing & grubbing of Rd. Rm.					
Toward Tarasai Stn. Rd.					
5 x 30 m x 3.50 m (avg) = 525.00 m ³					
6 x 30 m x 3.50 m (II) = 630.00 m ³					
⇒ 1155.00 m ³					
⇒ 0.12 Hct.					
(2) constn. of embankment with					
material from borrow pits					
Chainage -	Ch Area -	M. Area -	Dist. -	Qty. -	
(m)	(m ²)	(m ²)	(m)	(m ³)	
2800 -	1.966				
2850 -	2.020	1.993	50	99.65	
2900 -	1.934	1.977	50	98.85	
2950 -	2.083	2.009	50	100.45	
3000 -	2.026	2.055	50	102.75	
Continuation					
⇒ 401.70 m ³					
CD.					

Abstract of cost (3rd & 4th final bill)

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) setting out of wall's Benchmark pillars					
Qty. in dep - 24 of N.M.B = 25 Nos					
				@ 3262-08/- = 94052 =	
(2/2) clearing & Rubbing of Rd.					
for					
Qty. in dep - 24 of N.M.B = 0.9015 Hct.					
11 p - 30 11 = 0.1211					
				⇒ 1.0226 Hct.	
				@ 48772-00/Hct = 49846 =	
(3/5B) Removing old types of H.P. 600mm dia 900mm B.					
Qty. in dep - 24 of N.M.B = 60.00					
				@ 225-24/M = 9010 =	
(4/37) Elimination excavation of foundation					
Qty. in dep - 31 of N.M.B = 148.44 m ³					
				@ 280-02/m ³ = 41566 =	
(5/38) Pro. R.C.C. M15 for					
Qty. in dep - 31 of N.M.B = 14.43 m ³					
				@ 5779-64/m ³ = 83400 =	
(6/39) Pro. 1st A.C.C. B/W (1/4) in H. walls					
Qty. in dep - 32 of N.M.B = 144.262 m ³					
				@ 6496-02/m ³ = 937129 =	
(7/40) Pro. 2nd A.C.C. of R.C.C. M15 H.P. of 1000 mm dia					
Qty. in dep - 32 of N.M.B = 37.50 m ³					
				@ 3758-01/m ³ = 140925 =	
				⇒ 1355928 =	
				C.O.	

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. $\Rightarrow 14714202$
Less previous payment (22 don't)					
videp-2805-11 B.					$\Rightarrow (-) 9439798$
					Net $\Rightarrow 5274404$
Mun.					Born
30.6.2022					15/07/22
J.B.					PR
CA					
11/10/22					