

2nd and final bill

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Ch-H:-	NA BARD				
Name of work:-	Lot 76 PWD				
Barayarpur	Kharagpur road				
Loobadda to Tori Path me	6m				
Span Ka	R.C.C Culvert Ka				
Nirman Kaam Ka					
Agency:-	Nand Kishor Kumar				
At:-	ward No 5, Sonua,				
Begusarai.					
Aggr. No:-	03 SDD/2021-22				
Date of Commencement	28-07-21				
Date of Completion	27/01/2022				
Actual Date of Completion	30/4/2022				
Aggr. value R.	25,04,362/-				
<u>ABSTRACT OF COST.</u>					
① E/W in excavation in foundation etc.					
Qty. vide T.M.B. P.H. ①					
I.H. ① = 163.60m ³					
Qty vide M.B.H. (2255)					
P.H. ④ I.H. ① = 116.91m ³					
279.91m ³					
Qty limit = 279.60m ³					
@ 305.42/m ³ R. 85395/-					
② Plv. Brick Work in foundation etc.					
Qty. vide T.M.B. P.H. ①					

R. 85395/-

Continuation

C-0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F. Rn.	85395
P.N. (2)				55.545m ²	
DM. vide. M.O.N. (255)				153.638m ²	
P.N. (3) D.N. (3)				209.183m ²	
DM. limit = 209.15m ²					57114m ²
cf. 274.39/m ² Rn.					57389
(3) Plv. P.C.C. m ₁₅ in foundation etc.					
DM. vide. T.M.B. P.N. (2)					
P.N. (4) = 78.188m ²					
DM. vide. M.O.N. (2255)					
P.N. (5, 6) D.N. (2) = 22.93m ²					
and P.N. (6) D.N. (2) = 64.36m ²					
				165.458m ²	
DM. limit = 165.33m ²					
cf. 5440.28/m ² Rn.					899441
(4) Plv. P.C.C. m ₂₀ in sub-structure etc.					
DM. vide. T.M.B. P.N. (2)					
P.N. (5) = 58.725m ²					
DM. vide. M.O.N. (2255)					
P.N. (7) D.N. (2) = 40.88m ²					
and P.N. (8) D.N. (2) = 6.68m ²					
and P.N. (9) D.N. (8) = 3.53m ²					
				109.215m ²	694591m ²
					694482m ²
cf. 6359.85/m ² Rn.					694482

Continuation

R. 17367075
17,36,541m²

C.O.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B.F.	R.		17367.41 = 17367.41 =
(5) Plv. sand filling in foundation etc.					
Qty. vide T.M.D.P.N. (2)					
I.N. (3) 8.72m					8.95m
Qty. vide m.O.H. (2255)					
P.H. (4.5) I.N. (2) = 18.183 m ²					
					26.515 m ²
Qty. limit = 26.50 m ²					
@ R. 522.36/m ²					R. 13843.2
(6) S/F/F and placing HY SD bar reinforcement etc. (Intorel.)					
Qty. vide T.M.D.P.N. (2)					
I.N. (6) = 0.23416 m ²					
Qty. vide m.O.H. (2255)					
P.H. (6) F.H. (5) = 0.318 m ²					
					0.55216 m ²
Qty. limit = 0.55 m ²					
@ R. 5411.86/m ²					R. 29761.2
(7) S/F/F and placing HY SD bar reinforcement in sub structure etc.					
Qty. vide T.M.D.P.N. (3)					
I.N. (7) = 0.31614 m ²					
Qty. vide m.O.H. (2255)					
P.H. (6.7) I.N. (2) = 0.588 m ²					
					0.9044 m ²
Qty. limit = 0.90 m ²					
@ R. 54274.31/m ²					R. 48847.2
					R. + 829158.2
					18,28,992.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			R.F.	R.	18,28,992.00
					1829158=
(8) P.V. 75mm R.C.C.					
Wearing Coat M20 etc.					
Qty. vide. m.B.N. (2255)					
P.N. (9) F.N. (2) = 3.85m					
cf. 11274.72/m ² R					428442
(9) P.V. R.C.C. M25 in					
Deck slab etc.					
Qty. vide. m.B.N. (2255)					
P.N. (9) F.N. (2) = 24.34m					
cf. 7443.85/m ² R					1811832

(10) S/P/F and Placing					
HYSD bar reinforcement					
in Deck slab etc.					
Qty. vide. m.B.N. (2255)					
P.N. (8) F.N. (2) = 1.861 MT.					
and P.N. (7) F.N. (2) = 0.260 MT					
					2.121 MT.
DM. limit = 2.12 MT					
cf. 55511.73					117685=
(11) P.V. and filling joint					
sealing compound etc.					
Qty. vide. m.B.N. (2255)					
P.N. (9) F.N. (3) = 15.00m					
cf. 333.99/m R					50102

Continuation

R 21758802
21,75,714.00

C.O

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	<u>material statement</u>				<u>(V & det)</u>
①	Brick :-		6751.0N		
②	Sand :-		176.15m ³		
③	stone chips :-				
④	40mm :-		79.36m ³		
⑤	20mm :-		113.85m ³		
⑥	10mm :-		62.68m ³		
			<u>21424</u>		
			30/4/22		
			28		