

Abstract of 3rd and final bill

31

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
N/W - const ⁿ of road and CD works under Sukheri Chattrapal Prasth Road (murli Hat) to Kherwari Agency - choubatia const ⁿ pr. Ltd					
Agreement - 01 ^{SBD} NDB 2021-22					
Purchase No. - mmsy NR-RRP 212					
D/commencement - 24.03.2021					
D/completion - 23.03.2022					
Actual D/completion - 22.03.2022					

① providing and fixing of

B.M. pillar ——— TL

07 No. V.T.M.R. Page ①9

@ Rs 1784.23/esch ———→ 12490 = 00

② clearing & grubbing

road land ——— TL

0.7726 Hs V.T.M.R. Page ①9

@ Rs 52870.68/Hs ———→ 40925 = 00

③ 2/6 constⁿ of embankment

with approx. level upto

@ RS 4928.85/m³ → 67954.25

(22/33) plain/reinforced cement

concrete in super stth - P/S

96.00 m³ V-T.M.D. Page (19)

@ 5120.27/m³ → 491546.00

(23/34) providing and laying

Rec NPS pipe for

1000mm dia → 0.00

@ RS 4041.36/m → 90931.00

(24/35) painting on parapet

wall (black & white) - P/S

61.92 m² V-T.M.D. Page (20)

@ RS 101.40/m² → 6279.00

77185.08 = 00

Add 12% S.S.T. → 92622.10 = 00

Add 1% L. Cess → 77185.00 = 00

Add S.P. → 10508.00 = 00

87324.22 = 00

Less previous paid amt (→) 80883.41 = 00

Net payable → 6440.81 = 00

CSP

12/7/22

(Continuation)

Prifam
29.06.22
A.E.

Summar
29.06.22
J.E.