

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: — Pakasaula Se					
REO sarak to surrender					
das ke ghar Hote.					
Huye. Ratana Tax.					
L- — 0.148 Km					
Agency: — Dilip Kumar					
Akhara ghat, Narairpur					
Muzaffarpur, PIN-842001					
Agreement No — MMGSY/SBD-19/22-2					
Rate — 8.00 % below					
Agreement Amount — 7859957.00					
Date of work order — 7/7/2022					
Date of completion — 6/7/2023					
(1) Setting out construction					
of reference & working					
benchmark etc complete.					
0.1471 Km					
(2) Construction of reference					
pillars/ markers etc.					
0.1471 Km					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9.) Construction of un-reinforced PCC Panel Concrete Pavement etc complete.					184453.00
vide qty. page No - 5					
69.977 m ³ @ 8320.21/m ³					
					= 582223.00
(10.) Providing and fixing of typical mmcsy information sign Board etc complete.					10048.00
vide qty. page No - 5					
1.00 m ² @ 12283.32/m ²					= 12283.00
(11.) mmcsy Logo Board etc complete.					130.00
vide qty. page No - 5					
1.00 m ² @ 12283.32/m ²					= 12283.00
					Rs 849567.00
Labour cell 1% Rs					8496.00
WST 12% Rs					101948.00
Scrimage fee Rs					8600.00
12% 8% Belam					Rs 968611.00
					Rs 77489.00
					Rs 891122.00

11/8/22
JE