

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1 N/w - Punpun Swaksha bandh to Albakhashpur Mushari and primary school (Right and Left).					
2 Agency - Hiralal Kumar					
3 Agr. No - 09/537/2021-22					
4 Date of start - 09.06.21					
5 Date of Completion - 08.03.22					
6 Actual completion date - 05.03.22					
7 Rate - 7-70 f Below					
8 Measurement is					Nil

Subs. 8
08/10/22
AB

Sub
08/10/22
J.F.

Abstract of Cost.

1	Cost of bench mark V.P. No. (21)	
	0.972 Hect @ 11229.15	
	per Km. = 10915.00	
2	cleaning and grubbing	
2	V.P. No. (21) 0.6732 Hect.	
	@ 52998.20 / Hect = 35678.00	

Continuation

46593.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
26 P.C.C. M-20 grade in substructure V.P. No - (24) - 2608 m ³ @ 6115.64 /m ³ = m 159496					122800 159496
27 S.F.F. 100 mm dia H.P. V.P. No - (25) - 18.00 m @ 3557.09 /m = m 53356 = 00					53356
28 providing Rd marker 24 V.P. No - (25) - 24.00 m @ 753.08 /m = m 18074 = 00					18074
29 providing Rd marker 23 V.P. No - (25) - 170.40 m @ 722.30 /m = m 123080 = 00					123080
Add 1% Lab. cost + 12% GST					m 6525429 = 00
Add Seigniorage fee					m 844618
V.P. No - (6) + (12) + (21)					m 81162 = 00
Less 7.70 %					m 7454897 = 00
Less previous payment					m 5571567 = 00
Balance due					m 1309303 = 00
Sub total					m 1309321 = 00

Continuation