

N/sehane! -- Alaudhinchal to Manora Gumbi

length: - 0.7051 km,

MMSY NDB Boreles

Schedule XLV Form No. 134.

N/conf: -- Batjath Winnan India Pvt Ltd

Agno: - 05/ SBD/ 2021-22

DIVISION

SUB-DIVISION

ଅଂଶ ୩୫୫: - ୫୫୫୫

Measurement Book

M.B No: -

1239

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.



(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction with Five years Maintenance of road from Alaudhari to Manora Sumti (Package - MMGSY - NDB - BRRP-220 - Masaurhi) under MMGSY (NDB) BRICKS) in Block. Punjab.					
N/Agency - Baij Nath Nirmal Indee Pvt Ltd, East Gandhi Road, Jharkhand.					
Agenda - 05/SBD/2021-22					
Start date - 9.6.2021 (L.A.O)					
Int. date of Comp - 8/6/2022					
Work done					
(1/3) P/V & Fixing MMGSY BRICKS (NDB) Sign Board					
Logo Board — 1 No					
C.I. Board — 1 No					
Main Board — 1 No					
Total = 3 Nos					
(2/2) Clearing & grubbing road land. — —					
5A 30.00 x 5.00 (A) = 750.00 m ²					
7A 30.00 x 4.50 (A) = 945.00					
5A 30.00 x 4.50 (A) = 675.00					

Continuation =

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Record Entry					
(1/7) Construction of G.S.B.					
G.S. —————					
In widening					
Bottom ob.	2x2x	30.00	0.475	0.10	5.70 m ³
	2x1x	15.00	0.475	0.10	1.43 "
	2x1x	30.00	0.475	0.10	11.40 "
	2x5x	30.00	0.475	0.10	14.25
Profile Correction (Average)					
	2x	30.00	3.75	0.10	22.50
	1x	25.00	3.75	0.10	9.38
	2x	30.00	3.75	0.10	22.50
	Total. 217				87.16 m ³
 23/4/22 J.E.  23/4/22 B.E.					
Record Meant					
(1/8) P/V & Lay-off W.B.M. G.S.					
do —————					
from Guntur to NH83 V.O. Kalo Nagar					
	1x	7.80	5.05 (AV)	0.075	3.22 m ³
	1x	20.50	5.20 (AV)	0.075	8.00
	1x	1.30	4.70 (AV)	0.075	0.46
	1x	7.10	4.60 (AV)	0.075	2.45
	1x	17.80	4.60 (AV)	0.075	6.14
	1x	21.50	4.10	0.075	6.61
Continuation					= 26.88 m ³

Sch. XLV-Form No. 134

BF = 26.88 m³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1	18.80	$\frac{3.75+4.70}{2}$	$\times 0.075$	5.96 m ³
Curve -	1	10.00	$\frac{4.70+3.75}{2}$	$\times 0.075$	3.17
	1	11.00	$\frac{3.75+3.90}{2}$	$\times 0.075$	3.16
	1	14.00	$\frac{3.90+4.30+3.90}{3}$	$\times 0.075$	4.23
	1	14.00	$\frac{3.90+3.90+4.10}{3}$	$\times 0.075$	4.16
	1	10.00	$\frac{4.90+5.30+4.10}{3}$	$\times 0.075$	3.57
	1	14.60	$\frac{4.10+3.90+4.10}{3}$	$\times 0.075$	4.12
	1	3.70	$\frac{4.10+5.50}{2}$	$\times 0.075$	1.33
	1	4.40	$\times 5.50$	$\times 0.075$	0.74
	1	1.60	$\frac{5.50+3.75}{2}$	$\times 0.075$	0.56
	3	15.00	$\times 3.75$	$\times 0.075$	12.66
	1	10.00	$\frac{3.75+4.10}{2}$	$\times 0.075$	2.94
	1	10.00	$\frac{4.10+3.75}{2}$	$\times 0.075$	2.94
	2	25.00	$\times 3.75$	$\times 0.075$	14.06
	1	9.50	$\times 3.75$	$\times 0.075$	2.67
	1	10.00	$\times 4.30$	$\times 0.075$	3.23
	1	22.00	$\times 4.15$	$\times 0.075$	6.85
	1	12.00	$\frac{4.15+4.60}{2}$	$\times 0.075$	3.94
	1	8.50	$\frac{4.60+3.90}{2}$	$\times 0.075$	2.71
	1	13.10	$\frac{3.90+4.35}{2}$	$\times 0.075$	4.05
	1	10.00	$\frac{4.35+3.75}{2}$	$\times 0.075$	3.04
	9	15.00	$\times 3.75$	$\times 0.075$	37.97

= 154.94 m³

Continuation

Continuation

Sch. XIV Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x 14.00 x 3.90 + 4.90				=	61.60 m ²
1x 10.00 x 4.90 + 5.30 + 4.10				=	47.67
1x 14.60 x 4.10 + 3.90 + 4.10				=	58.89
1x 3.70 x 4.10 + 5.50				=	17.76
1x 4.40 x 5.50				=	24.20
1x 1.60 x 5.50 + 3.75				=	7.40
1x 30.00 x 3.75				=	112.50
1x 15.00 x 3.75				=	56.25
1x 10.00 x 3.75 + 4.10				=	39.25
1x 10.00 x 4.10 + 3.75				=	39.25
2x 20.00 x 3.75				=	150.00
1x 19.50 x 3.75				=	73.13
1x 10.00 x 4.30				=	43.00
1x 22.00 x 4.15				=	91.30
Curve 1x 12.00 x 4.15 + 4.60				=	52.50
" 1x 8.50 x 4.60 + 3.90				=	36.13
Curve 1x 13.10 x 3.90 + 4.15				=	52.73
" 1x 10.00 x 4.30 + 3.75				=	40.25
4x 30.00 x 3.75				=	450.00
1x 20.00 x 3.75				=	75.00
1x 5.70 x 3.75 + 4.90				=	24.65
1x 4.90					
End of NH-83 1x 5.00 x 4.90 + 9.25				=	35.38
528.90 m				Area =	2163.86 m ²
				Alt =	2163.86 x 0.160 = 346.21 m ³
(2/6) Construction of sub-grade					
& Earthen shoulder etc.					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Both Edges	2x17	30.4	x 0.10	=	102.60 M ²
	2x17	18.90	x 0.10	=	3.78
Subsoil Cramp					
	5x3	3.75	x 0.10	=	5.63 M ²
				=	111.40 M ²
(2/10) Lay of Bench solid p					
on prepared Sub grade					
to cut					
	1x17	30.4	x 0.25	=	30.4 M ²
	1x12	4	x 0.25	=	3.00
	1x2	30.4	x 0.25	=	15.00
	1x1	23.30	x 0.25	=	5.83
	1x11	30.4	x 0.25	=	82.50
	1x1	20.80	x 0.25	=	5.20
	1x11	30.4	x 0.25	=	82.50
	1x20	50	x 0.25	=	5.13
				=	229.16 M ²
(3/11) Top of km. Stone					
Total					2 Nos
(4/12) 200 M. Stone Area					
Total					3 Nos
(5/14) 600 mm equalizer seg					
Total					6 Nos
(6/15) 600 mm Circular seg					
Total					4 Nos
(7/16) 100 x 450 mm Rect seg					
Total					2 Nos

Continuation

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
(2/2) Prop. Boundary Pillar					
		214.40	0.3	8.00	
(9) Construction of Boundary					
Ch. —	Ch.	W.	D.		
As per level	g	g	g	g	
Sheet					
S.No.	CH.	Area (C/S)	Mean Area	Distance	Volume
	(M)	(M ²)	(M ²)	(M)	M ³
1	00	1.717	—	—	—
2	50	2.524	2.121	50.00	106.03
3	100	3.090	2.807	50.00	140.35
4	150	4.757	3.924	50.00	196.18
5	200	4.718	4.738	50.00	236.88
6	250	4.757	4.738	50.00	236.88
7	300	4.671	4.714	50.00	235.70
8	350	4.873	4.772	50.00	238.60
9	400	4.549	4.771	50.00	235.55
10	450	4.824	4.687	50.00	234.33
11	500	4.75	4.787	50.00	239.35
12	529	4.599	4.673	29.00	135.56
Total. Q ₇ (width cut) =					2235.3915
					(10)
<u>Deduction of Grout</u>					
(i) Subgrade & shoulder —					364.59 M ³
(ii) G.S.B. Q ₁ —					87.16 "
(iii) W.B.M. G ₃ —					163.74 "
(iv) C.C. Pavement —					346.21 M ³
					= 961.70 M ³

Continuation

⑥

[illegible][illegible]

Continuation

127.5

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST.</u>					
(1/1) Setting up Reference Pillar & work B. Mark					
= 0.530 km (P-2, 945/1)					
(a) 11107 = 65/km					₹ 5887 = u
(2/2) Clearing & grubbing road. Land.					
= 0.246 Hect (P-2, 94 2/2)					
(u) 52998 = 20/Hect					₹ 13038 = u
(3/3) Excavation for roadway do do do do					
= 34.50 M ³ (P-2, 94 3/3)					
(u) 75 = 57/M ³					₹ 2607 = u
(4/4) Constn of Embankment with lead up to 1000 M					
= 382.10 M ³ (P-11, 94 (9), Mark (A))					
Limit - 380.55 M ³					
(u) 222 = 68/M ³					₹ 84741 = u
(5/5) Constn of Embankment with lead up to 100 M					
= 891.59 M ³ (P-11, 94 (9), Mark (B))					
Limit - 887.95 M ³					
(u) 185 = 15/M ³					₹ 164404 = u
(6/6) Constn of S.B. grade & Shoulder do do do					
= 214.50 M ³ (P-2, 94 4/6)					
= 147.09 M ³ (P-7, 94 4/6)					
= 364.59 M ³					
Continuation					
Limit - 335.38 M ³					
(u) 220 = 58/M ³					₹ 73978 = u
					344655 = u

Sch. XLV-Form No. 134 B-2-5 344,655

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/7) Cont of GSB. Gr I					
do	—	do	—	—	
= 87.16 M ² (P-3, 94 7/8)					
② 2606:75/M ²					₹ 227204
(8/8) Lay of 2 channels					
WRM. G83		do	—	—	
Cap job.	—	—	—	EM	
= 163.74 M ² (P-5, 94 1/8)					
② 3449:41/M ²					₹ 564806
(9/9) Cont of Unreinforced C.C.					
Rein M-30		—	—	—	
Cub.	—	—	—	—	SP
= 34.62 M ³ (P-6, 94 1/4)					
② 6279:39/M ³					₹ 2173988
(10/10) Lay of Brick s.d. P					
Byes	—	—	—	—	
= 229.16 M ² (P-8, 94 2/10)					
② 485:02/M ²					₹ 111147
(11/11) Grd P K.M. Stone					
= 2 M ² (P-8, 94 3/11)					
② 2192:87 each					₹ 4386
(14/12) 200mm Stone Precast					
= 3 M ² (P-8, 94 4/12)					
② 941:83 each					₹ 1839
(13/13) MM GSB (NDB) Spn Brand					
= 3 M ² (P-1, 94 1/13)					
② 9411:85 each					₹ 28235

Continuation

₹ 3456260

Sch. XLV-Form No. 134

B.P. 3456760

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/14) 600 mm circular line Supn. ———					
= 6 Nos (P-8, 9+ 5/14)					
① 3454 = 24 each ———					₹ 20725=
(15/15) 600 mm Circular supn					
= 4 Nos (P-8, 9+ 6/15)					
① 4528 = 48 each ———					₹ 18514=
(16/16) 600 x 450 mm Rect. supn					
= 2 Nos (P-8, 9+ 7/16)					
① 4508 = 28 each ———					₹ 9017=
(17/17) Boundary Wall ———					
= 8 Nos (P-9, 9+ 8/17)					
① 515 = 4 each ———					₹ 4124=
(18/18) Road Mark Lip with Lip applied throughout ———					
= 111.40 M ² (P-8, 9+ 1/18)					
① 722 = 301 M ² ———					₹ 80464=
					₹ 35,89,104=
Add. Lab. Cost @ 1% ———					₹ 35891=
Add. GST @ 12% ———					₹ 430692=
Add. Sep. fee. ———					
(i) Contn. + Sub. pro-ve Al = 1603.88 M ³ @ 348/M ³ ———					₹ 5582=
(ii) G.S.B. G.I. Al = 87.16 M ³ @ 55 = 92/M ³ ———					₹ 4874=
(iii) W.B.M. G.I. Al = 163.74 M ³ @ 71 = 43/M ³ ———					₹ 11696=
(iv) C.C. Pavt. m. 30 Al = 346.21 M ³ @ 60 = 29/M ³ ———					₹ 20873=
(v) Brick soling Al = 229.16 M ² @ 33 = 19/M ² ———					₹ 7608=
Continuation					
= 50631= (+) 50631=					
₹ 4106318=					

Continuation