

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>4th on A/c Bill</u>					
N/wale - Construction of Road					
From Mangalhatt Lakhanpatti					
to Toz Saharwa Path					
under mmsy-WB					
Agency - m/s Ram sagar Rai & Co.					
Appt No - 47 SBD of 2020-21					
Date of start - 3.11.2020					
Date of Comp - 2.11.2021					

① Box-culting -

$$2 \times 7 \times 30.00 \times 0.525 \times 0.10 = 22.05$$

$$2 \times 2 \times 30.00 \times 0.525 \times 0.10 = 6.3$$

$$2 \times 1 \times 20.00 \times 0.525 \times 0.10 = 2.10$$

$$30.45 \text{ m}^3$$

Pat
25/8/22
JE

② Construction of G.S.B-I -

In-Box culting

$$2 \times 7 \times 30.00 \times 0.525 \times 0.10 = 22.05$$

$$2 \times 2 \times 30.00 \times 0.525 \times 0.10 = 6.30$$

$$2 \times 1 \times 20.00 \times 0.525 \times 0.10 = 2.10$$

Profile Correction

$$4 \times 7.25 \times 1.50 \times 0.10 = 4.35$$

$$6 \times 6.50 \times 1.80 \times 0.10 = 7.02$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(28) Supplying, fitting and placing bar -					
superstructure -					
Qty vide TMB-P-29					
1.110 MT @ Rs-58902.14/MT - Rs-65381=00					
					Rs-10010220=00
Add (GST + labour +3%) (+) Rs-1301329=00					
Add S. Fee (10%) (+) Rs-189984=00					
					Rs-11501533=00
Less Prior Paid					(-) Rs-7344076=00
vide - P-29.					

Rs-4157457=00

For
11/10/22
JE

Material statement

(1) Stone metal -	1452.25 m ³
(2) Sand -	342.36 m ³
(3) Stone Screwy -	129.60 m ³

For
11/10/22
JE