

22

Head - 3054/130R/2021-22

Schedule XIV-Form No. 134

N/B = Chhachobur Jyrimipur Sima
to lo mahadali to lo khuti

se to khutbe

Tarivengang

DIVISION

Chhachobur

SUB-DIVISION

MEASUREMENT BOOK

MB No - 341

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
NW-Const of Chhatapur Jaximipur					
Sima ke to Khatbe to la mahadali					
to la khuti in chhatapur block.					
Authority- EE/RWD/Triiveniganj					
Head:- 3054/FDR/2021-22					
CE-4/ L.N. 1937 dt 7-7-2021					
CE-4/ 1890 dt 22-4-2022					
Supplier-					
INDEX					
PAGE					

Measurement Entry

① Providing supply and
 Carriage of brick bats
 upto 8 km in breaches do
 all Com job as per direction
 of E/I

$$3 \times 25 \text{ M} \times \frac{6}{2} \text{ M} \times 6 \text{ M} = 270 \text{ M}^3$$

$$3 \times 20 \text{ M} \times 3.8 \text{ M} \times 3 \text{ M} = 68.4 \text{ M}^3$$

$$2 \times 30 \text{ M} \times 5.50 \text{ M} \times 6 \text{ M} = 198 \text{ M}^3$$

$$3 \times 25 \text{ M} \times 3.2 \text{ M} \times 3 \text{ M} = 72 \text{ M}^3$$

$$4 \times 25 \text{ M} \times 3.2 \text{ M} \times 5 \text{ M} = 160 \text{ M}^3$$

$$4 \times 25 \text{ M} \times 3.2 \text{ M} \times 5 \text{ M} = 160 \text{ M}^3$$

$$\text{Total} = 928.4 \text{ M}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② P/v laying and filling of bags with local sand & stitching in four line do in per direction of E/I $9 \times 200 \text{ M} \times 2. \text{ M} \times 1.2 \text{ M}$					960 M ³
No of bag bag =					$960 / .034 = 28235.29$ $= 28236 = 00$
					(AP) 4/7/22 7610m
					4.7.22 ✓

NW-Const of Chhatapur Jaximifur
Simra Se to Khathe Jala mahadalit
Jala Khuti in chhatapur block.
Authority - EE/RWD / Tolvenigang
Head - 3054 / FDR / 2021-22

Continuation

S.M. Form No. 124

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
For Direction of E/I					
Qty = 928.4 M ³					
R ₁ @ 1922.87/M ³					R ₀ = 1785193.0
② P/R laying and filling Ec bags with local sand & stitching in four line do all com. job as for Direction of E/I					
TMB P-②					
Qty = 28236 nos					
R ₁ @ 36.10/nos					R ₀ = 1019355.0
Total					R ₀ = 2804547.0

Add L.ress 1.1.					R ₀ = 28045.00
Add 12.1. GST					R ₀ = 336546.0
Add S.F					R ₀ = 107028.00
					R ₀ = 3276167.0

~~add~~
out of spec
R₀

AKP
4/7/2021
T/S/CHK

CKP
5.7.22