

107570 Babbaridha Taluk

Schedule XLV Form No. 134. *mmbsy (w.B)*

Bikramganj DIVISION

Dinaga SUB-DIVISION

Measurement Book

NO : 571

2nd on A/C BILL.
Abstract of cost
34

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:-	Lot 5 to				
Babhandiha tak.					
Agency -	Manish Kumar Singh.				
Agreement No -	34/SBD/20-21				
Agreement date -	04/03/2021				
Start date -	04/03/2021				
completion date -	03/03/2022				
Measurement date -	30/9/22				
Item (1) Providing and					
subgrade & earthen					
shoulder BT Portion					
& p.c.c Portion					
vide T.M.B page					
Item (1) Providing and					
fixing of typical					
mmmsy in formatary					
sign board with					
Logo - - - - -					
vide T.M.B Page- (13)					
Qty = 2.00 Nos.					
@ Rs 2 6000 / Nos -					12000/-
Item (2) Providing and					
benchmark pillar -					
vide T.M.B Page- (13)					
Qty = 3.00 Nos.					
@ Rs = 6000 / Nos Rs-					18000/-
Item (3) Providing and					
clearing & grubbing					
Road Land					
Continuation					Rs = 30,000/-

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BF Ps =	1,331	4576 =	
Item (16) Providing and					
³⁸ Prime coat Ps - - -					
vide T.M.B Page - (29)					
Qty = 9433.54 m ²					
@ Rs = 45.00/m ² - - -					Rs = 424509 =
Item (17) Providing and					
³⁹ tack coat Ps - - -					
vide T.M.B Page - (29)					
Qty = 9433.54 m ³					
@ Rs = 15.00/m ² - - -					Rs = 141503 =
Item (18) Providing and					
⁴⁰ Mix seal & robbing					
type B - - - - -					
vide T.M.B Page - (27)					
Qty = 6506.25 m ³					
Qty = 2927.29 m ³ (P-29)					
Total Qty = 9433.54 m ³					
@ Rs = 240.00 m ² - - -					Rs = 2264050 =
Item (19) Providing and					
panel concrete, plain					
cement concrete					
Pavement - - -					
vide T.M.B Page (27)					
Qty = 95.52 m ³					
@ Rs = 7200.00 m ³ - - -					Rs = 687744 =
Item (20) Providing and					
Road marking and					

Continuation Ps = 16832382 =

2007 XGA-LOWS NO. 129