

Name of Work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
					<u>1st on A/C Bill</u>
Name of work -	Construction				
of Road from Smt nagar					
to Mandal Hola					
A/A -	Bhagulpur infrastructure				
PVT. LTD., TNB Law College					
Road TilKaramnath Banari					
Road Dis - Bhagulpur					
Agreement No. -	06/PSAD/2021-2022				
Date of Work Start -	25-10-2021				
Date of work Comp -	24-10-2022				

Actual Date of Comp - In progress

Date of Endy - 25-7-2022

① providing and fixing of  
Working bench marks

$$130 \text{ m} \times 4 = 0.650 \text{ Km}$$

② clearing and grubbing

Road land - 130 m

$$13 \times 30.00 \times 4.00 = 1560 \text{ m}^2$$
$$= 0.156 \text{ Hac}$$

③ Construction of Embankment

with material obtained

from borrow pit -

Earthwork Calculation

(Continuation)

## Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	

Abstract of Cost

(1) providing and fixing of

working bench marks --

Qty vide page - 1

$$0.650 \text{ km} @ 224.99 = 45/\text{km} \rightarrow Rs 14625=0$$

(2) clearing and grubbing road

Land - do -

Qty vide page - 1

$$0.156 \text{ Hectare} @ 52970 = 33/\text{Hectare} \rightarrow Rs 8263=0$$

(3) Construction of embankment

with material obtained from

borrow pit do -

(i) 40% of Total from 100m

Lead

Qty vide page - 2

$$348.58 \text{ m}^3 @ 190 = 57/\text{m}^3 \rightarrow Rs 66429=0$$

(ii) 60% of Total from 100m lead

Qty vide page - 2

$$522.84 \text{ m}^3 @ 206 = 58/\text{m}^3 \rightarrow Rs 108008=0$$

(4) Construction of granular

Sub-base by providing well

graded material -- do -- mri

Qty vide page - 2

$$168.30 \text{ m}^3 @ 1783 = 56/\text{m}^3 \rightarrow Rs 300173=0$$

(5) providing and fixing of

(Continuation)

Sch. XLV-Form No. 134

**(Continuation)**