

Name of work - MK-3054 (F.D.R.) 2022-23

Schedule XLV-Form No. 134

(1) Karpur's check to Agdaul Sal

Agdaul DIVISION

Agdaul SUB-DIVISION

MBNo - 1031

MEASUREMENT BOOK

Agency - Sri, Warma Kart Mishra

JST & Final Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work - Permanent Restoration of Road Damaged in flood of Karburi chowk + Arga-U Road.					
Agency - Sri Nirmalkant Mishra					
Agreement No - 552/2022-23					
Date of Start - 25/06/22					
Date of Compli - 24/07/22					
Agreeded vald = 8 - 3,36,81 = 00					
Rate - 0.97 i. Below					

Measurements					
(1) Construction of Sub-grade/ Embankment & earthen shoulders as per Specifications - 1000 mt.					
$1 \times 5 \times 2 \times 30.0 \text{ mt} \times \frac{1.0 + 1.20}{2} \times 0.30 = 99.0 \text{ m}^3$					
$1 \times 5 \times 2 \times 30.0 \text{ mt} \times \frac{0.90 + 1.10}{2} \times 0.40 = 120.0 "$					
$1 \times 5 \times 2 \times 30.0 \text{ mt} \times \frac{1.0 + 1.10}{2} \times 0.35 = 110.25 "$					
$1 \times 4 \times 2 \times 30.0 \text{ mt} \times \frac{0.80 + 1.20}{2} \times 0.35 = 84.0 \text{ m}^3$					
$1 \times 2 \times 20.0 \text{ mt} \times 1.10 \times 0.50 = 22.0 \text{ m}^3$					
Total = 435.25 m ³					
(2) Providing & Laying G.S.B. with well graded materials as per specifications					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4) Providing/Applying Prime Coat.					
Vide item-5, P-4					
= 1359.62 m ^L					
@ Rs. 57.66/m ^L - A -					78,396 =
(5) Providing/Applying Tack-Coat.					
Vide item-6, P-4					
= 1359.62 m ^L					
@ Rs. 19.62/m ^L - A -					26,676 =
(6) Providing/Laying 20 mm. Pr mix - carpeting					
Vide item-7, P-4/5 = 1359.62 m ^L					
@ Rs. 264.29/m ^L - A -					3,59,334 =
(7) Construction of C.C. Pavement.					
Vide item-3, P-2/3					
= 121.20 m ³					
@ Rs. 8446.79/m ³ - A -					10,23,751 =
Total A =					27,63,487 = 00
Add 4% @ 1% = (+)					27,635 =
Add G.S.T. @ 12% = (+)					33,16,18 =
Add S.Fee @ 10% = (+)					41,600 =
Total A =					31,64,340 = 00
Less - 0.97% = (-)					30,694 =
Balance A =					31,33,646 = 00