

"ROAD" SCHEME

Name of the Road: GRANICATI HIGH SCHOOL
Schedule XIV-Form No. 134 70 YADAV TOLA

SHERCHAT

DIVISION

PHAS

SUB-DIVISION

MEASUREMENT BOOK

Agency: PRMOD KR. SINGH, BUKHARUJAD

REFERENCE No 50/232/2002

1185(A)

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

(These details are to be filled in by the measurer in the field)					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
	1st on A/c Measurement				

Name of the work: Const of Road from
 Gangth pratmik school to padav
 tola under NABAD scheme.

Agency: Sri Parnod Kumar
 Aurangabad

Agreement No: 50/SBD/2020-21

Dt of Comm: 10-02-2020

Dt of Comp: 09-11-2020

Dt of entry: 18-7-2020, 21-7-2020,
 28-7-2020, 19-8-2020, 20-8-2020.

Measurement as below:

item No. (i) Const of bench mark & Reference

pillars as per (i) for Reference B.M

1x 0.525 KM — = 0.525 KM

Total = 0.525 KM

(ii) Const. of Reference pillars at Burgh

Intersecting Bench mark

1x 0.525 KM — = 0.525 KM

Total = 0.525 KM

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2nd and final Bill					
Name of Work: - Const. of Road from					
Gangali Pruthmik School					
to Yadav Tola.					
Head: - NABARD					
Contractor: - Premod Kumar.					
Aurangabad.					
Agreement No: - 50/SBD/2020-21					
Date of Work start: - 10.02.2020					
Date of completion: - 09.11.2020					
Date of Measurement: - 1.09.2022					
1. Providing, Laying, spreading & compacting stone metal cur. III					
$1 \times 12.00 \times 2.80 \times 0.075 = 2.52 \text{ m}^3$					
2. Const. of Un-reinforced plain cement concrete pavement.					
$1 \times 6.40 \times 5.80 + 3.75 \times 0.16 = 4.89 \text{ m}^3$					
$10 \times 30.00 \times 3.75 \times 0.16 = 180.00 \text{ m}^3$					
$3 \times 30.00 \times 3.75 \times 0.16 = 54.00 \text{ m}^3$					
$1 \times 21.00 \times 3.75 + 17.80 \times 0.16 = 36.20 \text{ m}^3$					
$1 \times 10.00 \times 7.20 + 3.75 \times 0.16 = 8.76 \text{ m}^3$					
$1 \times 15.00 \times 3.75 + 3.40 + 3.65 \times 0.16 = 8.64 \text{ m}^3$					
$2 \times 30.00 \times 3.65 \times 0.16 = 35.04 \text{ m}^3$					
$1 \times 21.00 \times 3.65 + 4.00 \times 0.16 = 12.85 \text{ m}^3$					
$1 \times 12.00 \times 2.80 \times 0.160 = 5.38 \text{ m}^3$					
Continuation					345.76 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3. Const. of sub-grade					
earthen shoulders					
		$2 \times 6.40 \times 0.80 \times 0.335 =$			$3.40 m^3$
		$2 \times 13 \times 30.00 \times 0.90 \times 0.335 =$			$235.17 m^3$
		$2 \times 21.10 \times 0.45 \times 0.335 =$			$6.33 m^3$
					$244.90 m^3$
4. Providing & fixing ordinary					
K.M. Stone					
		$1 \times 2 = 2 nos.$			
5. Providing & fixing 200mm					
stone (prossat)					
		$1 \times 2 = 2 nos.$			
6. Providing & fixing boundary					
pillars					
		$1 \times 11 = 11 nos.$			
7. Providing two coats painting					
over new concrete					
surface					
		$- Nil -$			
8. Providing & fixing of H.M.S.Y					
information board					
		$3 nos.$			
9. Providing & fixing of retro-					
reflectorised traffic signs					
(i) 600mm circular					
		$1 \times 4 = 4 nos.$			
(ii) 600mm equilateral					
triangle		$1 \times 6 = 6 nos.$			

10. Providing & laying of hot applied thermoplastic compound

$$2 \times 17 \times 30.00 \times 0.10 = 102.00 \text{ m}^2$$
$$2 \times 13.40 \times 0.10 = 2.68 \text{ m}^2$$
$$1 \times 6.08 \times 0.30 = 1.80 \text{ m}^2$$
$$1 \times 17.00 \times 0.30 = 5.10 \text{ m}^2$$

Asy 111.58 m²

~~1/9/22~~ J.E.

~~Aug 5/22~~ A.G.

Aug 1/9/22
J.E.

1. Soil — 244.90 m³

2. Stone Aggregate - 314.233 m^3

3. Stone screening - 0.605 H^3

4. coarse sand - 155.592 m³

S. cement - 121.02 H.T.

Any	✓ 1/9/22	AE	1-5-22	AE
-----	----------	----	--------	----

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of work					
1/1 Const. of reference					
working bench marks					
Qty. of TMB item					
NO 1 (i) PM 6 = 0.575 km.					
CM 5246 = 93/Km - 2754 =					
2/2 Const. of reference					
Pillars/Burgies					
Qty. of TMB item					
NO 1 (ii) PM 6 = 0.525 km.					
CM 3685 = 66/Km - 1935 =					
3/3 Clearing & grubbing of road canal.					
Qty. of TMB item					
NO 2 PM 7 = 0.37 Hect.					
CM 49530 = 51/Hect - 18326 =					
4/5 Const. of embankment					
with lead up to 100m.					
Qty. of TMB item					
NO 11 PM 7 = 153.50 m ³					
CM 181 = 87/m ³ - 27917 =					
5/7 Const. of embankment					
with lead up to 100m.					
Qty. of TMB item					
NO 12 PM 7 = 358.17 m ³					
CM 135 = 74/m ³ - 50051 =					
CM - 1,00,983 =					

Particulars	Details of actual measurement				Contents of area
	No.	L ₁	B ₁	D ₁	
B/F — M1, 10, 383 = 4					
6/8 Const. of sub-grade & cushion shoulders.					
Qty. made TMB item					
NO 13 PM 7 = 343.20 m ³					
Item NO 3 PM 1 = 244.90 m ³					
				588.10 m ³	
CM 183 = 51/m ³					M 1,07,922 = 4
					M 1,07,681 = 4
7/9 Const. of granular sub-base — — —					
Qty. made TMB item					
NO 14 PM 7 = 217.92 m ³					
CM 1748 = 53/m ³					M 3,81,040 = 4
8/10 Providing, laying, spreading & compacting stone metal gr. III.					
Qty. made TMB item					
NO 20 PM 8 = 159.53 m ³					
Item NO 1 PM 10 = 2.52 m ³					
				162.05 m ³	
CM 9127 = 16/m ³					M 4,25,731 = 4
9/14 Const. of the reinforced plain cement concrete pavement:					
Qty. made TMB item					
NO 2 PM 10 = 345.76 m ³					
CM 5744 = 08/m ³					M 19,86,073 = 4
10/17 Providing & fixing of ordinary K.M. stone.					
					C/O — M 30,01,749 = 4

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/F		133	01,749 =
Sty. side TMB item.					
no 4 P NO 11 = 2 nos.					
CH 2332 = 89 each					4666 =
11/18 Providing & fixing 90cm.					
stone (Precast)					
Sty. side TMB item.					
no 5 P NO 11 = 2 nos.					
CH 629 = 27 each					1279 =
12/19 Providing & fixing of					
boundary pillars					
Sty. side TMB item.					
no 6 P NO 11 = 11 nos.					
CH 522 = 98 each					5753 =
13/22 Providing & fixing HMC					
information signs					
board with logo.					
Sty. side TMB item.					
no 8 P NO 11 = 3 nos.					
CH 11,652 = 31 each					34,957 =
14/24 400mm circular.					
Sty. side TMB item.					
no 9 CIP NO 11 = 4 nos.					
CH 4785 = 83 each					19,143 =
15/25 600mm equilateral					
triangle.					
C/O - 130,67,547 =					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/E		M30	67,547=
Qty. made TMB item					
NO 9 (ii) P no 11 = 6 nos.					
CB 3559 = 96 each					1921360
16/26 600mm x 450mm					
rectangle					
Qty. made TMB item					
NO 9 (ii) P no 12 = 4 nos.					
CB 4650 = 51 each					18602=
17/27 - 900mm side Octagon					
Qty. made TMB item					
NO 9 (iv) P no 12 = 2 nos.					
CB 8341 = 28 each					16683=
18/29 Providing & laying of					
Hot applied thermo-					
plastic compounds.					
Qty. made TMB item					
NO 10 P no 12 = 111.58 m ²					
CB 748 = 60/m ²					83,462=
					Rs 3207,654=60
less 10% below					Rs 320,765=60
					Rs 28,86889=62
Deduct Previous					
Payment					Rs 9,94,870=60
					TRs 18,92,019=60 only
By					
J 1/9/22					Accd
J E.					HS-22
					AG