

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, गोपालगंज-1

पत्रांक:- 1797 स्लुस् / गोपालगंज

दिनांक: 22/10/2022

प्रेषक,
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, गोपालगंज-1

सेवा में,
सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
बिहार, पटना।

विषय:- 3054 बिहार ग्रामीण पथ नई अनुसंधान नीति 2018 के योजना अन्तर्गत में
अधियाचित राशि का आवंटन उपलब्ध कराने के संबंध में।


महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के अनुपालन में 3054 बिहार ग्रामीण पथ नई
अनुसंधान नीति 2018 के योजना अन्तर्गत राशि की मांग संलग्न विहित प्रपत्र में पथवार की
गई है।

अतः भवदीय से अनुरोध है कि विहित प्रपत्र के कॉलम 18 में अंकित कुल राशि
का आवंटन उपलब्ध कराने की कृपा की जाय। अधियाचित राशि के संदर्भ में C & P किये
मापी पुस्तिका एवं Bump Intrigater Report की छाया प्रति संलग्न कर समर्पित किया जा
रहा है।

अनु० यथोक्त।

विश्वासभाजन


22/10/22

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, गोपालगंज-1
22/10/22

Requisition Format for Scheme Head- MR (3054) Under Bihar Rural Road Maintenance Policy 2018 (Initial Rectification and Surface Renewal)


Name of Works Division:- R.W.D. Works Division Gopalganj-1

SL No	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in lakh)	Remarks
					Length of (in Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Gopalganj-1/16	Malahi to Gopalpur	31406902071	724 dt. 12.02.2020	9.150	711.976	556.55412	97.05448	46-MBD-- NMP- 2020/21/ dt 24.09.2020	24.09.2020	23.06.2021	Good	25	5.015%	0.00000	0.00000	510.15301	Completed
2	MR-N/19-20 Gopalganj-1/09	Rampur Kala to Pakhaaghat Via Belahi Rampur	31406901010	1919 dt. 21.10.2019	4.680	218.832	151.94107	47.69829	71-MBD-- NMP- 2020/21/ dt 17.09.2020	16.06.2021	14.09.2022	Good	25	5.025%	0.00000	0.00000	113.63762	Completed

प्रमाणित किया जाता है कि पथ में कराये गये कार्य के सभी अवसरवार 100 प्रतिशत कार्य का दर्ज मापी का सत्यापन संबंधित कर्मीय अभियंता 50 प्रतिशत मापी का सत्यापन संबंधित सहायक अभियंता एवं 10 प्रतिशत मापी का सत्यापन अवरुद्धावली यथा कार्यमालक अभियंता द्वारा किया जा चुका है। करायो गया कार्य मानक एवं विशिष्टियों के अनुरूप है।

- 1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
- 2 Up-to-date Physical Progress has been uploaded in MIS

R.W.D. Works Division
Gopalganj-1


 22/10/22
 Executive Engineer
 R.W.D. Works Division
 Gopalganj-1
 22/10/22

FORM CER 19
(See government of India's Decision) Below Rule-150
Form of utilisation certificate up to Month of Sept. 2022
Rural Road Maintenance Policy 2018


Sl No.	Name of Scheme	Allotment Received		Expenditure		Balance	
1	Rural Road Maintenance Policy 2018	By Bank A/C	0.00	By Bank A/C	0.00	In Bank A/C	0.00
		By CFMS	421414220.00	By CFMS	418169248.00	In CFMS	3244972.00
		Total	421414220.00	Total	418169248.00	Total	3244972.00
						Certified that sum of Rs. 418169248.00 of has been utilized for the purpose of Rural Road Maintenance Policy 2018 as given in the margin for which it was sanction as that the balance of Rs.3244972.00 remaining unutilized at the end of the	


2. Certified that I have satisfied my self the condition in which the grants aid was sanctioned have been duly full filled are beign fulfilled and that have exercised the following checks to see that the kind of checks exercised:-

- Work have been supervised by executive engineer/Super intending Engineer..... Yes
- Periodical inspection has been conducted by E.E./S.E/E.E. Weekly S.E. quarterly
- Construction materials have been tested-Yes
- Measurement have been recorded in MB as test Check Conducted by Assistant Engineer/ Executive
- All other coda formalities have been observed- Yes


3 Physical Progress achieved:-

- Construction of Road work 11 Nos.
- Construction of CD work 77/2 Nos (77HP CUI/2 No RCC)


Divisional Accounts Officer
R.W.D. Works Division
Gopalganj-1


Executive Engineer,
R.W.D. Works Division
Gopalganj-1
22.10.22

Name of Customer: SRI NIVASH PRASAD ENGICONS AND MANAGEMENT PRIVATE LIMITED, Machine no: 19193, Road: Malahalli se Gopalpur, Date: 15/10/22, Section No: 39, Equation: $Y=0.936X+245.3$



Prasath
16/10/22
JE

Prasath
16/10/22

Vishu
20/10/22
ER

Name of work : Malahi se Gopalpur

Name of customer : SRI NIVASH PRASAD ENGCON'S AND MANAGEMENT
PRIVATE LIMITED

(R) Rural Road

(R)Rural Road															
Good					Average		Poor								
< 4000					4001 - 5000			> 5000							
Date	Time	Test No	Distance(m)	Total Distance(m)	BUMF(cm)	Speed(Km/Hr)	Ultram(Km)	Corrected UI (mm/km)	IRI	Status	Latitude	Direction	Longitude	Direction ¹	Remarks
15/10/22	08:57:24	39	0	0	0.0 cm	0.0 Km/Hr	0.0 mm/km	245	0.43	Good	0.0000009		0.0000009		Normal
15/10/22	08:58:53	39	100	100	28.0 cm	8.1 Km/Hr	2800.0 mm/km	2868	3.87	Good	26.5242815	N	84.3288736	E	Normal
15/10/22	08:59:10	39	100	200	25.0 cm	19.8 Km/Hr	2500.0 mm/km	2585	3.53	Good	26.5242815	N	84.3288736	E	Normal
15/10/22	08:59:27	39	100	300	28.0 cm	21.6 Km/Hr	2800.0 mm/km	2666	3.87	Good	26.5253057	N	84.3270502	E	Normal
15/10/22	09:00:56	39	100	400	26.0 cm	24.0 Km/Hr	2600.0 mm/km	2679	3.64	Good	26.5250540	N	84.3262186	E	Normal
15/10/22	09:01:18	39	100	500	27.0 cm	16.6 Km/Hr	2700.0 mm/km	2773	3.75	Good	26.5242357	N	84.3256845	E	Normal
15/10/22	09:01:53	39	100	600	31.0 cm	10.2 Km/Hr	3100.0 mm/km	3147	4.2	Good	26.5234556	N	84.3252268	E	Normal
15/10/22	09:02:30	39	100	700	32.0 cm	9.7 Km/Hr	3200.0 mm/km	3241	4.32	Good	26.5227308	N	84.3249053	E	Normal
15/10/22	09:02:54	39	100	800	30.0 cm	15.4 Km/Hr	3000.0 mm/km	3053	4.09	Good	26.5223436	N	84.3247766	E	Normal
15/10/22	09:03:16	39	100	900	32.0 cm	15.0 Km/Hr	3200.0 mm/km	3241	4.32	Good	26.5207815	N	84.3246393	E	Normal
15/10/22	09:03:40	39	100	1000	35.0 cm	14.8 Km/Hr	3500.0 mm/km	3521	4.65	Good	26.5199423	N	84.3246088	E	Normal
15/10/22	09:03:57	39	100	1100	29.0 cm	21.6 Km/Hr	2900.0 mm/km	2960	3.98	Good	26.5193587	N	84.3245096	E	Normal
15/10/22	09:04:10	39	100	1200	27.0 cm	27.0 Km/Hr	2700.0 mm/km	2773	3.75	Good	26.5185804	N	84.3242350	E	Normal
15/10/22	09:04:22	39	100	1300	27.0 cm	30.6 Km/Hr	2700.0 mm/km	2773	3.75	Good	26.5175428	N	84.3242350	E	Normal
15/10/22	09:04:35	39	100	1400	31.0 cm	27.2 Km/Hr	3100.0 mm/km	3147	4.2	Good	26.5164804	N	84.3239908	E	Normal
15/10/22	09:04:52	39	100	1500	30.0 cm	21.3 Km/Hr	3000.0 mm/km	3053	4.09	Good	26.5162191	N	84.3247538	E	Normal
15/10/22	09:05:05	39	100	1600	25.0 cm	28.4 Km/Hr	2500.0 mm/km	2585	3.53	Good	26.5155210	N	84.3248072	E	Normal
15/10/22	09:05:19	39	100	1700	29.0 cm	26.7 Km/Hr	2900.0 mm/km	2960	3.98	Good	26.5145521	N	84.3246088	E	Normal
15/10/22	09:05:38	39	100	1800	35.0 cm	21.1 Km/Hr	3500.0 mm/km	3521	4.65	Good	26.5136118	N	84.3247766	E	Normal
15/10/22	09:05:50	39	100	1900	33.0 cm	25.2 Km/Hr	3300.0 mm/km	3334	4.43	Good	26.5134897	N	84.3254404	E	Normal
15/10/22	09:06:04	39	100	2000	29.0 cm	26.4 Km/Hr	2900.0 mm/km	2960	3.98	Good	26.5134897	N	84.3254404	E	Normal

Signature
16/10/22

Signature
16/10/22

Signature
22/10/22

Name of customer :	SRI NIVASH PRASAD ENGICONS AND MANAGEMENT PRIVATE LIMITED
--------------------	---

Good

Average

Poor

15/10/22	09:06:17	39	100	2100	23.0 cm	27.2 Km/Hr	2300.0 mm/Km	2398	3.3	Good	26.5131197	N	84.3277674	E	Normal
15/10/22	09:06:33	39	100	2200	32.0 cm	22.5 Km/Hr	3200.0 mm/Km	3241	4.32	Good	26.5130129	N	84.3267267	E	Normal
15/10/22	09:06:47	39	100	2300	33.0 cm	24.9 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.5121260	N	84.3288736	E	Normal
15/10/22	09:07:02	39	100	2400	35.0 cm	25.4 Km/Hr	3500.0 mm/Km	3521	4.65	Good	26.5113459	N	84.3293924	E	Normal
15/10/22	09:07:17	39	100	2500	27.0 cm	22.7 Km/Hr	2700.0 mm/Km	2773	3.75	Good	26.5105391	N	84.3296366	E	Normal
15/10/22	09:07:31	39	100	2600	30.0 cm	25.9 Km/Hr	3000.0 mm/Km	3053	4.09	Good	26.5104494	N	84.3285151	E	Normal
15/10/22	09:07:46	39	100	2700	25.0 cm	24.6 Km/Hr	2500.0 mm/Km	2585	3.53	Good	26.5104589	N	84.3282862	E	Normal
15/10/22	09:08:00	39	100	2800	28.0 cm	24.6 Km/Hr	2800.0 mm/Km	2866	3.87	Good	26.5096560	N	84.32710807	E	Normal
15/10/22	09:08:12	39	100	2900	33.0 cm	29.4 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.5088797	N	84.3265924	E	Normal
15/10/22	09:08:24	39	100	3000	37.0 cm	31.8 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.5079889	N	84.3261423	E	Normal
15/10/22	09:08:37	39	100	3100	37.0 cm	26.7 Km/Hr	3700.0 mm/Km	3709	4.87	Good	26.5071211	N	84.3259745	E	Normal
15/10/22	09:09:01	39	100	3200	36.0 cm	16.3 Km/Hr	3600.0 mm/Km	3615	4.76	Good	26.5062151	N	84.3261042	E	Normal
15/10/22	09:09:18	39	100	3300	33.0 cm	18.6 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.5055113	N	84.3257685	E	Normal
15/10/22	09:09:35	39	100	3400	30.0 cm	21.8 Km/Hr	3000.0 mm/Km	3053	4.09	Good	26.5045958	N	84.3252954	E	Normal
15/10/22	09:09:56	39	100	3500	33.0 cm	16.3 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.5037603	N	84.3249979	E	Normal
15/10/22	09:10:11	39	100	3600	31.0 cm	24.5 Km/Hr	3100.0 mm/Km	3147	4.2	Good	26.5028086	N	84.3249074	E	Normal
15/10/22	09:10:26	39	100	3700	35.0 cm	24.1 Km/Hr	3500.0 mm/Km	3521	4.65	Good	26.5020933	N	84.3249063	E	Normal
15/10/22	09:10:39	39	100	3800	35.0 cm	27.2 Km/Hr	3500.0 mm/Km	3521	4.65	Good	26.5012865	N	84.3248529	E	Normal
15/10/22	09:10:51	39	100	3900	33.0 cm	28.8 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.5001917	N	84.3246393	E	Normal
15/10/22	09:11:09	39	100	4000	28.0 cm	20.7 Km/Hr	2800.0 mm/Km	2866	3.87	Good	26.4996881	N	84.3244486	E	Normal
15/10/22	09:11:23	39	100	4100	27.0 cm	25.2 Km/Hr	2700.0 mm/Km	2773	3.75	Good	26.5003462	N	84.3233118	E	Normal
15/10/22	09:11:36	39	100	4200	23.0 cm	27.3 Km/Hr	2300.0 mm/Km	2398	3.3	Good	26.5011721	N	84.322652	E	Normal

~~12/14/22~~

Quishes
22/10/22

Name of customer :	SRI NIVASH PRASAD ENGINEERS AND MANAGEMENT
--------------------	--

ON INVESTMENT AND MANAGEMENT PRIVATE LIMITED

(R) Rural Road

					Good		Average				Poor				
					< 4000		4001 - 5000				> 5000				
15/10/22	09-17-25	39	100	6500	27.0 cm	14.7 Km/Hr	2700.0 mm/Km	2773	3.75	Good	26.5106173	N	84.3067408	E	Normal
15/10/22	09-17-47	39	100	6600	14.0 cm	16.0 Km/Hr	1400.0 mm/Km	1556	2.24	Good	26.5097589	N	84.3065874	E	Normal
15/10/22	09-18-02	39	100	6700	33.0 cm	23.4 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.5090780	N	84.3064966	E	Normal
15/10/22	09-18-16	39	100	6800	32.0 cm	25.2 Km/Hr	3200.0 mm/Km	3241	4.32	Good	26.5079279	N	84.3061533	E	Normal
15/10/22	09-18-27	39	100	6900	19.0 cm	31.5 Km/Hr	1900.0 mm/Km	2024	2.83	Good	26.5069914	N	84.3058939	E	Normal
15/10/22	09-18-41	39	100	7000	25.0 cm	27.6 Km/Hr	2500.0 mm/Km	2585	3.53	Good	26.5062151	N	84.3060236	E	Normal
15/10/22	09-18-53	39	100	7100	23.0 cm	28.8 Km/Hr	2300.0 mm/Km	2398	3.3	Good	26.5056562	N	84.3068010	E	Normal
15/10/22	09-19-03	39	100	7200	22.0 cm	35.6 Km/Hr	2200.0 mm/Km	2305	3.16	Good	26.5053806	N	84.3077478	E	Normal
15/10/22	09-19-13	39	100	7300	15.0 cm	33.5 Km/Hr	1500.0 mm/Km	1649	2.36	Good	26.5049086	N	84.3088083	E	Normal
15/10/22	09-19-26	39	100	7400	21.0 cm	29.1 Km/Hr	2100.0 mm/Km	2211	3.07	Good	26.5045423	N	84.3097010	E	Normal
15/10/22	09-19-41	39	100	7500	35.0 cm	24.9 Km/Hr	3500.0 mm/Km	3521	4.65	Good	26.5041113	N	84.3105631	E	Normal
15/10/22	09-19-54	39	100	7600	27.0 cm	27.0 Km/Hr	2700.0 mm/Km	2773	3.75	Good	26.5034800	N	84.3102732	E	Normal
15/10/22	09-20-09	39	100	7700	29.0 cm	23.8 Km/Hr	2900.0 mm/Km	2960	3.98	Good	26.5032358	N	84.3093424	E	Normal
15/10/22	09-20-22	39	100	7800	27.0 cm	26.4 Km/Hr	2700.0 mm/Km	2773	3.75	Good	26.5026617	N	84.3088236	E	Normal
15/10/22	09-20-34	39	100	7900	28.0 cm	31.5 Km/Hr	2800.0 mm/Km	2866	3.87	Good	26.5017176	N	84.3086100	E	Normal
15/10/22	09-20-50	39	100	8000	29.0 cm	22.0 Km/Hr	2900.0 mm/Km	2960	3.98	Good	26.5009451	N	84.3081903	E	Normal
15/10/22	09-21-04	39	100	8100	24.0 cm	27.2 Km/Hr	2400.0 mm/Km	2492	3.41	Good	26.5001516	N	84.3078470	E	Normal
15/10/22	09-21-28	39	100	8200	25.0 cm	15.1 Km/Hr	2500.0 mm/Km	2585	3.53	Good	26.4995413	N	84.3072596	E	Normal
15/10/22	09-21-51	39	100	8300	33.0 cm	15.3 Km/Hr	3300.0 mm/Km	3334	4.43	Good	26.4992113	N	84.3063288	E	Normal
15/10/22	09-22-16	39	100	8400	36.0 cm	13.6 Km/Hr	3600.0 mm/Km	3615	4.76	Good	26.4985882	N	84.3062220	E	Normal
15/10/22	09-22-34	39	100	8500	36.0 cm	21.6 Km/Hr	3600.0 mm/Km	3615	4.76	Good	26.4974298	N	84.3060236	E	Normal
15/10/22	09-23-43	39	100	8600	35.0 cm	5.0 Km/Hr	3500.0 mm/Km	3521	4.65	Good	26.4968443	N	84.3057642	E	Normal

~~10/10/20~~

Yusuf
22/10/22

1st On A/c Bill

1

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Name of Work:- Construction of</u>					
road & C.D Works from					
Malahi to Gopalpur.					
Under NMP-2018.					
<u>Agency:- Sri Nimal Babad Engineers</u>					
& management- Pvt. Ltd.					
<u>Agreement No:-46/MBD-NMP-2018/2020-21</u>					
<u>Agreement Value (C) Rs 5,56,55412=00</u>					
(m) Rs 97,05,440=00					
<u>Date of Start</u> 24/09/2020					
<u>Date of Completion</u> 23/06/2021					
<u>Date of measurement</u> -23/03/2021					
<u>RECORD MEASUREMENT:-</u>					
① <u>Clearing & grubbing</u>					
road land — 06 —					
— 06 as per E.P.					
16x30.00 x 2x1.00 = 960.00m ²					
30x30.00 x 2x1.00 = 1800.00m ²					
30x30.00 x 2x1.00 = 1800.00m ²					
29x30.00 x 2x1.00 = 1740.00m ²					
30x30.00 x 2x1.00 = 1800.00m ²					
30x30.00 x 2x1.00 = 1800.00m ²					
30x30.00 x 2x1.00 = 1800.00m ²					
Continuation 11700.00m ²					

27 Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
①				
Cleaning & grubbing				
acid land by manual				
— do — do as per Ep				
Qty Vide TM B P-02 Ham 1				
1.64 Ha @ Rs 51133.76/Ha				Rs 83,859=00
②				
3 Construction of				
Subgrade & earthen				
Shoulder — do — do				
as per Ep				
Qty Vide TM B P-2 Ham 2			1320.00m ³	
P-12, 910m L			41428.00m ³	
			5748.00m ³	
@ Rs 204.16/m ³				Rs 11,73,512=00
③				
4 GSB Gr II - Construction				
of GSB Gr II by				
providing well graded				
materials — do				
— do as per Ep				
Qty Vide TM B P-2 Ham 3				
155.63m ³ @ Rs 2439.43/m ³				Rs 3,79,648=00
Continuation				Rs 16,37,019=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF	Rs 457777/4=0
(30) 40				Add Labour & Cess 1%	Rs 4,57,777
(31) 41				Add GST 12%	54,93,326= Rs 54,93,325/8=00 Rs 51,72,881/7=00
(32) 42				Add S.F	Rs 3,80,786=00 Rs 5,21,09,603=00 5,21,09,603= 10,94,302=
Bhabha 16/10/2022 JE 8.10% Below 12/10/22 JE					
DAO CSP 22/10/22					
Net payable					Rs 5,10,15,301=