

(These four lines should be repeated at the commencement of the measurement relating to each work.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work					
LO-27 to Harijan Jala Bhoshari (MMSY-MDB)					
Agency - Paramba const. Pvt. Ltd					
Agreement No - 07 SBD/2021-22					
Date of work start -				04-03-2022	
Date of completion -				03-03-2023	

Below —	6.76 %					
<u>Date of enjy.</u>		24-09-2022				
① construction of Embankment with approved material — — —						
<u>Pre level.</u>						
300	250	200	150	100	50	Chaining
93.644	93.991	93.255	93.103	93.227	93.102	2.500 / 930 0.000
93.420	93.860	93.480	93.335	93.290	93.355	93.970
93.525	93.875	93.515	93.415	93.320	93.390	93.900
93.570	93.845	93.535	93.385	93.310	93.365	93.250
93.564	93.548	93.189	93.144	93.209	93.102	93.008
						1.920 / 930 2.900

Continuation

Sch. XLV-Form No.134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of entry -			25-10-20	22	
① cement concrete pavement					
const. of un reinforced cement					
covered pavement					
15m x 30.00 x 3.75 x 0.160					270.00 m ³
at joint or corner					
1 x 30.00 x 3.75 + 4.30 + 4.10					
		3		x 0.160	19.75 m ³
1 x 20.00 x 4.10 + 4.50 + 3.75					
		3		x 0.160	13.38 m ³
				87.7	303.13 m ³

② Masonry Drym Board

2 Nos.

③ Earthwork sty sheet

S.No.	Ch.	Area (m ²)	Mean Area (m ²)	Depth (m)	=	Volume (m ³)
1	00	0.207	-	-	=	-
2	50	0.152	0.180	50	=	8.975 m ³
3	100	0.218	0.185	50	=	9.250 m ³
4	150	0.150	0.184	50	=	9.200 m ³
5	200	0.196	0.173	50	=	8.650 m ³
6	250	2.411	1.304	50	=	65.175 m ³
7	300	2.577	2.106	50	=	105.250 m ³
8	350	2.602	2.601	50	=	130.025 m ³
9	400	2.502	2.152	50	=	107.600 m ³
10	450	2.237	2.370	50	=	118.475 m ³
11	500	3.465	2.851	50	=	142.550 m ³
12	550	3.487	3.476	50	=	173.800 m ³
13	600	2.489	2.288	50	=	149.400 m ³

Continuation

Total sty = 1068.350 m³

AE 25/10/22

R. B. J. J. J.

25/10/2022

TB



ABSTRACT OF COST

Sch. XLV-Form No.134

9

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date.	25-10-2022				
(1) const. of ref. & working Bench.					
mark					
sty wide T.M.B. & Page - 2					
		sty = 0.600 km.			
@ Rs 6253.11/km				Rs	3752.00
(2) const. of ref. pillar / Bench.					
sty wide T.M.B. & Page - 2					
		sty = 0.600 km			
@ Rs 3282.00/km				Rs	1969.00
(3) clearing & grubbing road					
land					
sty wide T.M.B. & Page - 4					
		sty = 0.1812			
@ Rs 59306.02/Ha				Rs	10675.00
(4) const. of embankment with					
approved material					
sty wide 4m B. & Page - 08					
		sty = 1068.35m ³			
@ Rs 254.58/m ³				Rs	271980.00
(5) Excavation for road					
in soil using					

Continuation

Rs 288376.00



[illegible]

Continuation

स्थल प्रयोगशाला
योजना का नाम- मुख्यमंत्री ग्राम सड़क योजना
पथ का नाम- L027 से हरिजन टोला भेड़िहारी
पथ की लम्बाई - 600 कि.मी.
संयोजक का नाम- गणेश कान्हा प्रो.एच.एस.नारायण

Latitude: 26.858507
Longitude: 84.722975
Elevation: 98.59±62 m
Accuracy: 18.0 m
Time: 25-09-2022 16:16
Note: L027 to Harijan Tola Bherihari

Powered by NoteCam