

1st AC bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W PWD road to Cumbey Tola					
Bhopatipur (Mmasy) Gen					
(Length 0.56 km)					
Agency Manoj Pandey. At					
Karmachi (Gaz. Po. Talajpur					
Dist. Gopalganj					
Ag. No. 18/5(BD) mm Gsy/Gen/909/99					
Date of Commencement of work					24-7-2021
Date of Completion of work					23-6-2022
Record Measurement					
(1) Const of reference					
working bench mark as					
per specification					
					5 x 100.00 = 500 mt
					1 x 21.00 = 21 mt
					581 mt
					= 0.581 km
(2) Const of reference Pillar					
as per specification					
as same as item (1)					
					0.52 km

Continuation

Final Const. bill

38

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W-3 PWD road to Chauri Jalei Chhapri pur (Mm GSY Gen)					
Agency- Manoj Pandey at Karmangazi Talalpur Dist- Gopalganj					
Agreement- 18/5/2021 Mm GSY Gen/ 2021-2022					
Date of commencement of work- 24-9-21					
Date of completion- 23-6-2022					
Date of Actual completion- 21-6-2022					
Further measurement					

Nil

15-10-22

5-2

Abstract of cost

- Const. of reference working benchmark - Nil
Qty V.T.M.B P(27) 0.521 km
Rate 5664 = 101 km - Rs 2951=
- Const. of reference pillar
As per spec'n - Nil
Qty V.T.M.B P(27) 0.521 km
Rate 3264 = 32 km - Rs 1701=
- Clearing and grubbing
Road Land Continuation
Qty V.T.M.B P(27) 0.1563 Hect
Rate 53079 = 82 Hect - Rs 8421=

Rs 13,073=00

Abstract of cost

① Const of reference working benchmark - - B/D

Qty V.T.M.B P(27) 0.52 km

OR 5664 = 10 km - OR 2951 =

② Const of reference filler

as per specⁿ - B/D

Qty V.T.M.B P(27) 0.52 km

OR 3264 = 32 km - OR 1701 =

③ Clearing and grubbing

road land Continuation B/D

Qty V.T.M.B P(27) 0.563 Hect

OR 53079 = 82 Hect - OR 842 =

OR 13,073 = 00

B. P. 1838, 42, 713-20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(36) Plastering with cm (37) 1:4 on brick work on sub-structure of per technical & per ft. 150 Qty of mortar (36) 72.79 m ³ of 183 = 261 m ² 6 13.339 =					
(37) Promising 1.5 mm Cement putting including curing carriage & water 150 Qty of mortar (36) 26.52 m ³ of 59 = 4.51 m ² 6 1.577 =					
(38) Add GST 12% 6 4.62915 =					
(39) Add Cere 21% 6 3.8576 =					
(40) Add S-eighty eight 6 57.659 =					
(41) of VJ m 152-36 6 44 16.779 =					
Less 0.05% as per agreement 6 2.208 =					
Deduct previous payment 6 30.39.188 =					
Certified the correct work is completed as per specification.					13,75,383.00
15/10/2022 J.R					
15/10/2022 J.R					

Continuation

12/2/21
15-10-2022
J.E
D.A
C.H
Twist
22/10/22