

1st on A/C Bill

1

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work — Construction					
of road from Ranchpur					
to road Tola To NH-19.					
Situation of work — ongoing.					
Name of Agency — Amrendra					
Kumar.					
Agreement No — 36/SBD/2021-2022					
Agreement Amount —					
Const. Cost is 42.16399					
Maint. Cost is 1.27060					
Total is 43.43459					

D.O.S — 3. 01. 2022

D.O.C — 2. 10. 2022

Date of Entry — 15. 6. 2022

① Piling and driving

Work of B.M. — 10 do

Cft.

$1 \times 0.430 = 0.430 \text{ cu. m.}$

② road cutting - excavation

for road laying in soil

— 10 — 10 cft.

all complete fts.

$2 \times 125 \times 0.875 \times 1.00 = 21.875^3$

③ clearing and grubbing

of road land — do

— 10 all complete fts.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B.F. — ₹ 3204038.00
					Less 0.05% below O.P. 1602.50
					— ₹ 3202436.50

(Signature) 16/8/2022 J.G. J.S.
 J.S. 16/8/2022
J.A.

Material statement:

① Stone Metal	— 293.80 ⁴³
② Stone chips	— 192.89 ⁴³
③ Stone screen	— 24.11 43
④ Coarse sand	— 143.83 ⁴³
⑤ B/W	— 636.64 ⁴³

(Signature) 16/8/2022
J.S.