

Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement
 (These four lines should be repeated at the completion of the measurements relative to the work)

Particulars	Details of actual measurement				Total No. of measurements
	No	L	B	D	

Name of Work - Const. of Road
 from P.W.D. Road to Shahpur
 Tala.

Agency - Sri Anil Ray
 No. & date of Agreement 49 MMBSY/
 30-01-21

D.O.W. Start 30-11-21

D.O.W. Completion 29-01-22

Date of Measurement
 18-01-22

J. C. P.V. and Fixing of

Benchmark Pillar 1 No.

(i) P.V. & Fixing of Ref.

Pillar 2 No.

(2) Cleaning & grubbing
 Road land

$$2 \times 665.0 \times 3.50 / 10,000 = 0.465 \text{ Ha.}$$

Say 0.47 Ha.

(3) Const. of Embankment

With approved mat;
 Lead up to 1000 m

E/W Calculation Chart

Chainage	Area	Mean Length	Qty
00	5.100	-	-
50	5.650	5.375	50 268.75 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					R 1/R ₂ 35,67,408.00
(15) PIV P.C.C. Main					
Sub-structure					
Qty V.T.M.B.P. =					33.74m ³
CR. 6096-98 per m ³					
					R 2,65,712.00
(16) Painting on					
Parapet Wall					
Qty V.T.M.B.P. =					20.64m ²
CR. 100-76 per m ²					
					R 2,080.00
					Total R 27,75,200.00
Add Idt. b.S.T.					R 4,53,024.00
Add I.I. Labour ces					R 34,752.00

Add saghirage fee					R 33,980.00
					Total R 4,305,956.00
Less 1.56% Below as per					
Agreement R =					67,173.00
					Total R 42,38,783.00

7/Arund
 7/03/22
 A.E.
 Narkhata

7/Arund
 18-01-22
 T.E.
 Narkhata
 C & P
 22-08-22