

ਮੁਕਤ ਸਿੱਖੀ ਸਾਜ਼ਾ ਦੇ ਪਾਠ ਪ੍ਰਤੀਤੀ

Pt.B.No-3444

Schedule XLV-Form No. 134

ਸਾਹਿਬਜ਼ਾਦਾ ਮੁਕਤ ਸਿੱਖੀ ਸਾਜ਼ਾ ਦੇ ਪਾਠ ਪ੍ਰਤੀਤੀ ਦੇ ਪਾਠ ਪ੍ਰਤੀਤੀ ਦੇ ਪਾਠ ਪ੍ਰਤੀਤੀ ਦੇ ਪਾਠ ਪ੍ਰਤੀਤੀ

ਪਾਠ ਪ੍ਰਤੀਤੀ - 32 / SBD / 2024-22

ਸਾਹਿਬਜ਼ਾਦਾ ਮੁਕਤ ਸਿੱਖੀ ਸਾਜ਼ਾ ਦੇ ਪਾਠ ਪ੍ਰਤੀਤੀ

DIVISION

ਸਾਹਿਬਜ਼ਾਦਾ ਮੁਕਤ ਸਿੱਖੀ ਸਾਜ਼ਾ ਦੇ ਪਾਠ ਪ੍ਰਤੀਤੀ

SUB-DIVISION

ਸਾਹਿਬਜ਼ਾਦਾ

MEASUREMENT BOOK

M.B.No-3444

2nd & Final bill

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- Construction of Road & e/D works from Tehnikas Jalalpur road to Ramnagar under mmsy (Gen) at block Jalalpur.					
N/Agency - Sri Rambhadr Kumar					
Ass. No - 32/SB D/2021-22					
Date of start - 27.09.2021					
Date of completion - 26.06.2022					
Date of measurement - 22/06/22					

Items of works.

① Earthwork Calculation.					
Sl. NO	chainage	cls Area	mean cls Area	Dist	volume
	(m)	(m ²)	(m ²)	(m)	m ³
1	0	2.192	1.096	0	0.00
2	50	2.958	2.575	50	128.750
3	100	2.931	2.945	50	147.225
4	150	3.870	3.401	50	170.025
5	200	3.485	3.678	50	183.875
6	250	2.283	2.884	50	144.200
7	300	2.575	2.429	50	121.450
8	350	3.403	2.989	50	149.450
9	400	2.972	3.188	50	159.375
10	450	2.396	2.684	50	134.200

Qty cl 0 = 1338.550 m³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Sl. No chainage	45	Mean	Dist	Volume	
	(m)	(m ²)	(m ²)	(m)	(m ³)
			Aty B/F =	1338.550 m ³	
11	500	2.753	2.575	50	128.725
12	550	3.215	2.984	50	149.200
13	600	1.992	2.604	50	130.175
14	650	1.990	1.991	50	99.550
15	700	2.686	2.338	50	116.900
16	750	2.980	2.833	50	141.650
17	800	2.979	2.980	50	148.975
18	850	3.588	3.284	50	164.175
Total	E/w Qty	Including	crust		2417.90 m ³
Less for	G.S.B. (-)				100.38 m ³
"	"	W.B.M. (-)			243.84 m ³
"	"	P.C.C. (-)			520.20 m ³
"	"	Horizontal Shuttering			53.12 m ³
Net Qty of E/w					= 1500.36 m ³
Less for Earthwork					(-) 462.17 m ³
Net Qty of E/w in					= 1038.19 m ³
embankment					
Previous Paid Qty					= 972.00 m ³
Net Payable Qty					= 66.19 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2) Box cutting - Excavation for road way in soil using manual means.					
	2 x 6	30.0m	0.225m	0.10m	$8.10m^3$
	2 x 1	10.0m	0.375m	0.10m	$0.75m^3$
				Total =	$8.85m^3$
(3) Construction of granular sub-base by spreading coarse graded material on box cutting -					
	2 x 6	30.0m	0.225m	0.10m	$8.10m^3$
				for profile correction	
	1 x 4	8.0m	1.25m	0.10m	$2.40m^3$
				Total =	$10.50m^3$
(4) P.V., Laying, spreading & Compacting of WBM-3					
	6 x 30.0m	0.450m	0.075m		$6.07m^3$
	1 x 10.0m	3.75m	0.075m		$2.81m^3$
				Total =	$8.88m^3$
(5) Construction of unreinforced and plain cement concrete Pavement as per technical specification -					
	1 x 30.0m	3.30m	0.160m		$15.84m^3$
	10 x 30.0m	3.75m	0.160m		$180.00m^3$
	7 x 30.0m	3.75m	0.160m		$126.00m^3$
				Qty c/c =	$321.84m^3$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Qty B/F ~	321.84 m ²
6 x 30.00 m x 3.75 m x 0.160 m =					108.00 m ²
1 x 10.00 m x 3.40 m x 0.160 m =					5.44 m ²
4 x 30.00 m x 3.75 m x 0.160 m =					72.00 m ²
1 x 10.00 m x 3.75 m x 0.160 m =					6.00 m ²
Extra width at H curve					
4 x 5.50 m x 0.60 m x 0.160 m =					2.11 m ²
2 x 3.80 m x 2.40 m x 0.160 m =					2.91 m ²
4 x 6.00 m x 0.550 m x 0.160 m =					2.11 m ²
2 x 2.50 m x 2.00 m x 0.160 m =					1.60 m ²
2 x 5.00 m x 0.60 m x 0.160 m =					0.96 m ²
				Total =	522.92 m ²

				Qty limits	520.20 m ²
⑥ Laying brick soling layer on prepared subgrade					
2 x 10 x 30.00 m x 0.250 m =					150.00 m ²
2 x 10 x 30.00 m x 0.250 m =					150.00 m ²
2 x 8 x 30.00 m x 0.250 m =					120.00 m ²
2 x 1 x 10.00 m x 0.250 m =					5.00 m ²
				Total =	425.00 m ²

⑦ Construction of subgrade & earthen shoulder with approved material.					
Sides of BES					

2 x 10 x 30.00 m x 1.00 m x 0.125 m =					75.00 m ³
2 x 10 x 30.00 m x 1.00 m x 0.125 m =					75.00 m ³
2 x 8 x 30.00 m x 1.00 m x 0.125 m =					60.00 m ³
2 x 1 x 10.00 m x 1.00 m x 0.125 m =					2.50 m ³
Continuation Qty C/F ~ 212.50 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				Qty B/F	212.50m ²
Sides of wall - 2					
2 x 10 x 30.00m x 0.625m x 0.075m					28.12m ²
2 x 10 x 30.00m x 0.625m x 0.075m					28.12m ²
2 x 8 x 30.00m x 0.625m x 0.075m					22.50m ²
2 x 1 x 10.00m x 0.625m x 0.075m					2.64m ²
Sides of P.C.C					
2 x 10 x 30.00m x 0.625m x 0.160m					60.00m ²
2 x 10 x 30.00m x 0.625m x 0.160m					60.00m ²
2 x 8 x 30.00m x 0.625m x 0.160m					48.00m ²
2 x 1 x 10.00m x 0.625m x 0.160m					2.00m ²
				Total =	462.17m ²
(8) Earthwork in excavation					
for structure (H.P.C. ref = 1 x 1000mm = 1m)					
For H. wall,					
2 x 6.450m x 1.400m x 1.500m					27.09m ³
Below pipe,					
1 x 4.850m x 1.530m x 0.365m					2.70m ³
				Total =	29.79m ³
(9) Plaster (P.C.C 1:2.5:5) as					
levelling course in foundation -					
H. wall,					
2 x 6.450m x 1.400m x 0.150m					2.70m ³
Below pipe,					
1 x 4.930m x 1.530m x 0.250m					1.88m ³
Less for pipe -					
0.250 x 0.785 x (1.230m) ²					1.63m ³
				5.496m ³	
				Total =	2.95m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10) plv plain cement concrete in open foundation & Substructure as per technical specification					
H. wall,					
$2 \times 6.150 \text{ m} \times \frac{1.230 \text{ m} + 0.400 \text{ m}}{2} \times 2.580 \text{ m} = 26.18 \text{ m}^2$					
Parapet wall,					
$2 \times 6.150 \text{ m} \times 0.400 \text{ m} \times 1.200 \text{ m} = 5.90 \text{ m}^2$					
Less for pipe					
$2 \times 0.7857 \times (1.230 \text{ m})^2 \times 0.622 = (-) 1.47 \text{ m}^2$					
Total =					30.61 m ²
(11) plv & Lining - R.C.C pipe HP of dia 1000mm					
$3 \times 2.50 \text{ m} = 7.50 \text{ m}$					
(12) Painting two Coats including Primer coat					
outer sides,					
$2 \times 6.150 \text{ m} \times 3.780 \text{ m} = 46.49 \text{ m}^2$					
inner sides					
$2 \times 6.150 \text{ m} \times 0.600 \text{ m} = 7.38 \text{ m}^2$					
Top, $2 \times 6.150 \text{ m} \times 0.400 \text{ m} = 4.92 \text{ m}^2$					
Ends, $2 \times 2 \times 0.825 \text{ m} (\text{Avg}) \times 2.580 \text{ m} = 8.51 \text{ m}^2$					
End, parapet, $2 \times 2 \times 0.400 \text{ m} \times 1.200 \text{ m} = 1.92 \text{ m}^2$					
Less for pipe					
$2 \times 0.7857 \times (1.230 \text{ m})^2 = (-) 2.37 \text{ m}^2$					
Total =					66.85 m ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) P.V. 15 mm cement flooring					
Top, $2 \times 6.150 \text{ m} \times 0.40 \text{ m} = 4.92 \text{ m}^2$					
Ends for slab, $2 \times 2 \times 0.40 \text{ m} \times 1.200 \text{ m} = 1.92 \text{ m}^2$					
Inner sides,					
$2 \times 6.150 \text{ m} \times 0.600 \text{ m} = 7.38 \text{ m}^2$					
Total = 14.22 m^2					
(14) P.V. & fixing of R.C.C.					
MISS grade kilometre stones					
= 02 NOS					
(15) P.V. & fixing of R.C.C.					
MISS 200 mm stone = 03 NOS.					
(16) P.V. & fixing of retro-reflectors					
sign board					
600 mm equilateral triangle					
triangle = 01 NO					
(17) 600 mm circular = 01 NO					
(18) 800 mm x 600 mm rectangle = 02 NO					
(19) 600 mm x 450 mm rectangle = 02 NOS					
(20) 900 mm side octagon = 01 NO.					
(21) P.V. & erecting alignment					
place identification board = 04 NOS					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
1. p/r & fixing of working Reckman pillar.					
0.850 km, vide TMAP-5					
(a) Rs 12,230.30/km - Rs 10,396.20					
$\frac{2}{2}$ clearing & grubbing of road land.					
0.17 Hect, vide TMAP-5					
(a) Rs 53879.28/Hect - Rs 91600.00					
$\frac{2}{3}$ Box cutting - Excavation for roadway in soil using manual means					
53.95 m ³ , vide TMAP-5					
8.85 m ³ , vide TMAP-11					
62.80 m ³					
(a) Rs 133.10/m ³ - Rs 8,359.20					
$\frac{4}{4}$ Construction of embankment with approved material deposited from roadway cutting					
32.37 m ³ , vide TMAP-5					
(a) Rs 96.78/m ³ - Rs 3133.00					
$\frac{5}{5}$ Construction of embankment with a lead upto 1000m.					
972.00 m ³ , vide TMAP-5					
66.19 m ³ , vide TMAP-10					
1038.19 m ³					
(a) Rs 177.10/m ³ - Rs 2,04,627.00					
Continuation					
					Rs 2,135,675.00

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/F	B	57,02,893 = 60
$\frac{14}{24}$	plv plain cast -				
	Concrete in open				
	foundation & sub-struct.				
	as per technical spec.				
	30.61 m ³ , vide TMBP-14				
	(a) B 5804258/m ³ -B				1,77,678 = 60
$\frac{15}{25}$	plv & casting R.C.C				
	pipe NPS of dia				
	1000mm,				
	7.50m, vide TMBP-14				
	(a) B 3408 = 71/m-B				25,565 = 60
$\frac{16}{26}$	painting two coats				
	including primer coat				
	66.85 m ³ , vide TMBP-14				
	(a) B 101.60/m ² -B				6,792260
$\frac{17}{27}$	plv 1.5mm lead lining				
	14.22 m ² , vide TMBP-15				
	(a) B 52 = 14/m ² -B				741 = 60
$\frac{18}{12}$	plv & fixing of R.C.C				
	M15 grade concrete				
	stones				
	02 Nos, vide TMBP-15				
	(a) B 2185 = 32/No-B				4379 = 60
			C/O, B		59,17,988 = 60

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BIF B	59,17,988
<u>19</u> 13				Plv & divy of R.C.C	
				MIS. Made 200mm stones	
	03	No.	vide TMBP-15		
				(a) B 6072/15/No-B	1824=60
<u>20</u> 14				Plv & divy of retro- reflectorised traffic	
				Sign board	
				600mm equilateral	
				& triangle	
	01	No.	vide TMBP-15		
				(a) B 343429/No-B	34.35=60
<u>21</u> 15				600 mm circles	
	01	No.	vide TMBP-15		
				(a) B 461523/No-B	4615=60
<u>22</u> 16				800mm x 60mm rectangle	
	02	No.	vide TMBP-15		
				(a) B 644621/No-B	12,892=60
<u>23</u> 17				600mm x 450mm rectangle	
	02	No.	vide TMBP-15		
				(a) B 449424/No-B	8989=60
<u>24</u> 18				900mm side octagon	
	01	No.	vide TMBP-15		
				(a) B 823025/No-B	82312=60
				c/o. B	59,57,971=60

Continuation

(Rubens Fifty three Lakh,
Seventy four thousand,
four hundred & thirty
nine / only

22	106	22
(J.E)		

12812