

3rd on A/C Bill

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w -	Bachelia	Asthan	Lohjar		
road to	Lohjar	mustim	bla		
Name & firm of Contractor -	Amit Kumar				
Agreement no -	216	/SBD	/2021-22		
Agreement value -	Rs. 61,95,891	=	00		
Date of agreement -	05.06.2021				
Stipulated date of Completion -	04.03.22				
Actual date of Completion -	10.05.2022				

ABSTRACT OF COST

(1/1) Providing and fixing
working benchmark pillars
- do - do

Qty = 01 no

vide T. M.B. Page - 18

@ Rs. 9580.57/each Rs. 4581 = 00

(2/2) Providing and fixing
reference pillars - do - do

Qty = 02 no Page - 18

@ Rs. 2106.39/each Rs. 4213 = 00

(3/3) Clearing and grubbing road
land (By manual means) - do

Qty = 0.37 Hctare Page - 18

@ Rs. 52970.33/Hct Rs. 19599 = 00

(4/26) E/w in excavation for foundation
of structure - do - do

Qty = 30.63 m³ Page - 18

Continuation

@ Rs. 305.42/m³ Rs. 9355 = 00

Rs. 37748 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add 12% G.S.T.			Rs.	5579 94 = 00	
Add 1% L.C.			Rs.	665 00 = 00	
Add S.F.			Rs.	507 71 = 00	
			Rs.	530 52 / 8 = 00	
Less 2% below (-)			Rs.	11191 = 00	
			Rs.	529 40 77 = 00	
Less previous bid (-)			Rs.	459 36 09 = 00	
			Rs.	700 46 8 = 00	

[illegible]