

Sch. XLV-Form No. 101					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
40' - const ⁿ of Road from Yamhala with passing road on from where Singh. on short legal to along then the side of it.					
Agency:- Company name					
Area nos:- 322800/ 2021-22					
date of work order:- 26/11/2021					
date of compl ⁿ :- 28/08/2022					
Actual date of compl ⁿ :-					

measurements of Item

① work Grad-3 providing layer

spreading & compaction stone

Aggr. - do - do comp

1x14.00x	6.50+5.10+3.75			
		3	0.075	= 5.40
1x10.00x	4.80+3.75+4.70			
		3	0.075	= 3.20
1x10x	4.50+4.70+3.75			
		3	0.075	= 3.20
				Total = 11.80

② prime coat - providing and
applying primer coat with
Bitumen Emulsion (SS-1) - do comp

1x14.00x	6.50+5.10+3.75			
		3	0.	= 71.40
1x10x	30.00x3.75			= 1125.00
1x2x	30.00x3.75			= 225.00

Continuation

Total = 1871.406
142140m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					RF = 2465628.00
(²⁷ / ₂₈) providing and laying of hot applied thermoplastic compound - do of					
vide TMS page NO - 15					
102.80 m ² @					721.98 = 74217.00
(²⁸ / ₂₉) Rubble strips (provision of 18 nos rubble					
- do - do comp					
vide TMS page NO - 15					
78.40 m ² @					197.170 = 15454.00
(²⁹ / ₄₀) planting of trees					
and their maintenance					
- do - do comp					
vide TMS page NO - 16					
20 Each @					844.090 = 16882.00
Total RS = 2572181.00					
Add 12% GST + 1% L.S. = 308658.00					
Less 10% below RS per					
Hence total RS = 2615908.00					
Less previous payment					
vide TMS page NO - 15 = (-) 1274367.00					
Hence total RS = 1341541.00					
Signature					
24/06/22					
JP					

Continuation

06/05/22