

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, त्रिवेणीगंज।

पत्रांक ...1390379.../त्रिवेणीगंज,
प्रेषक,

दिनांक ...06/09/2022/

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, त्रिवेणीगंज।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह- सचिव,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय :- MR-3054 (New Maintenance Policy-2018) योजनान्तर्गत राशि विमुक्ति हेतु
अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि MR-3054 (New Maintenance Policy-2018) योजनान्तर्गत अधियाचना इस पत्र के साथ संलग्न विहित प्रपत्र में तैयार कर समर्पित की जा रही है।

अतः अनुरोध है कि आवंटन उपलब्ध कराने की कृपा की जाय।

विश्वासभाजन

16.9.22

कार्यपालक अभियंता
ग्रामीण कार्य विभाग

कार्य प्रमंडल, त्रिवेणीगंज।
06/09/22

Rural Works Department

Requisition Format for Scheme Head- MR (3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Division :- Triveniganj

S. No	Package No	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lacs)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km.)	Amount of (in Lacs)	Initial Rectification and Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/2019-20-Triveniganj/05	Kanjara North to Bisuniyan via Mandal tola. (Gadipur KNR)		Letter No- 6278 dated- 02.12.19	2.60	172.24600	139.33306	28.73484	06/MBD/ MR-3054/ 2020-21	06.08.2021	Completed	3281	25	5.01	133.42512	135.85396	2.42884	Completed
Total					2.600	172.24600	139.33306	28.73484							133.42512	135.85396	2.42884	

**Executive Engineer
R.W.D. (W.D.) Triveniganj**

86.9.22
66/9/22

FORM GER - 19 - A
(See Government of India's Decision (f) below Rule - 150)
Form of Utilization Certificate up to 06.09.2022
(Programming Fund)

Sl. N.	Name of Scheme	Sanction No. & Date with Amount (in Lac.)	Total Amount Received (in Lac.)	Particulars
1	2	3	4	5
1.	Construction of Rural Road under MR-3054 (Bihar Rural Road Maintenance Policy)	Total Allotment received vide Secretary-cum-Empowered Officer BRRDA, Additional CEO, Patna. Letter No-46 Dated-13.04.2022 Letter No-01 Dated-20.05.2022	Rs- 3286.99668	Total Allotment Rs.- 3286.99668 Lakh CFMS Expenditure Rs.-3241.22924 Lakh Balance Rs.- 45.76744 Lakh
2.	Certified that I have satisfied myself that the condition on which the grants in aid sanctioned have been duly fulfilled / are being fulfilled and that I have Exercised the following Checks to see that the money was actually utilized for the purpose for which it was sanctioned. <ul style="list-style-type: none"> i) Works have been supervised by Executive Engineer / Superintending Engineer. ii) Periodical inspection has been conducted by A.E. / Executive Engineer / Superintending Engineer. iii) Construction materials have been tested. iv) Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer / Executive Engineer. v) All other Codal formalities have been observed. 			
		Total	3286.99668	

Sr. D.A.O.
RWD, Works Division, Triveniganj

26.9.22

Executive Engineer
RWD, Works Division, Triveniganj

26/9/22

Head- 3054/1978

Name of Work:- Kanyasa Natti to Bisun's
W/o Pradai Pota

Schedule XLV-Form No. 134

DIVISION

Chhatapur

SUB-DIVISION

M.B. NO-702

MEASUREMENT BOOK

SANJAY KUMAR SINHA

20/001

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/A - Kamjara north to Bishumia. var mamatal taka under m2 - (3059) year 2020-21.					
N/Conf. Sri Sanjay Kumar Singh					
Agreement No - 06/m3D/m2/3059 2020-21.					
Date of Agreement - 02/09/2020					
Date of commencement - 14/08/2020					
Date of completion - 13/08/21.					
Date - 20/01/21.					
D. Changan road side of road land with cult. 21					
2x26x100ft 5200m ²					
area = 0.524 ha.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
37) Pro and filling of joint and Sealing compound.					
TMB P — (49)					
Qty = 15 M					
Rs @ 40.54/M					Rs 608.200
38) Pro B/W in CM (1:4) of Parapet do -					
TMB P — (50)					
Qty = 6.72 M ³					
Rs @ 5769.51/M ³					Rs 38771.200
39) Pro C/P of CM in cm (1:4) do -					
TMB P — (50)					
Qty = 116.89 M ²					
Rs @ 197.25/M ²					Rs 23087.200
40) Pro 1.5 mm Commence place do Com. job -					
TMB P — (50)					
Qty = 45.76 M ²					
Rs @ 47.52/M ²					Rs 2174.200
41) Pro S/P/F/D of weep hole do Com. job.					
TMB P — (50)					
Qty = 36 NOS					
Rs @ 237.66 / NO					Rs 8555.200
Add GST 10%.					Rs 12034503.20
Add 0.1% Less					Rs 12034503.20
Add S.P.					Rs 18578997.20
Less below 0.1%.					Rs 18578997.20
					Rs 18578997.20

Continuation

Sch. XLV-Form No. 134

[illegible]