

2067 604 do Tondue. Hoxe to 3a2a2h.

Schedule XLV-Form No. 134

R. B. A. Const

DIVISION

Mokha.

SUB-DIVISION

MEASUREMENT BOOK

1188

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road: 4067		204	to	Tendua	
		more to	Balachik.		
Agency: RBA Const Pvt Ltd					
Agreement: RWD/SSM-2/3054					new map
					74/21-22
Date of start: 25.11.21					
Date of completion: 24.11.22					

Measurement:

1) Clearing & Grubbing Roadland.

$$2 \times 30 \times 30 \times 1 = 1800$$

$$2 \times 30 \times 30 \times 1 = 1800$$

$$2 \times 22 \times 30 \times 1 = 1320$$

$$4920 / 1000 = 4.92 \text{ Ha.}$$

2) Granular sub base with well graded material.

$$18 \text{ km: } 5 \times 4.30 \times 1.15 = 24.73 \text{ m}^2$$

$$1 \times 2.40 \times .6 = 1.44 \text{ m}^2$$

$$3 \times 3.20 \times .75 = 7.20 \text{ m}^2$$

$$2 \times 2.90 \times 1.00 = 5.80 \text{ m}^2$$

Continuation

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑧ Providing messores w/ Bm not					
Qty - 18	91.87 m ²				for T.M.B.P - 6
⑨	203.98				Rs 385904.00
⑨ Providing SDBL etc					
Qty - 230.83 m ³					for T.M.B.P - 7
⑩	10592.97				Rs 2445175.00
⑩ Providing KM Stone					
i) KM Stone					
Qty - 4.00 NO					800x600 mm B.P - 8
⑪	2063.56				Rs 8254.00
ii) 200 mm Stone					
Qty - 10.00 NO					600x600 mm B.P - 8
⑫	575.77				Rs 5758.00
⑪ Providing Retro - reflectorised					
Qty - 1.92 m ²					for T.M.B.P - 8
⑬	11683.87				Rs 22433.00
⑫ Providing Retro - reflectorised					
traffic signs etc					
i) 600 mm equilateral					
Qty - 40.00 NO					for T.M.B.P - 8
⑭	3355.60				Rs 134224.00
ii) 600 mm Circular					
Qty - 6.00 NO					for T.M.B.P - 8
⑮	3553.00				Rs 21318.00
iii) 600 x 450 mm rectangular					
Qty - 6.00 NO					for T.M.B.P - 8
⑯	3428.65				Continuation Rs 20572.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(iv) 900 mm side octagon					
Qty - 2.00 NO for TMBP - 8					
@ 7273.71					Rs 14547.00
(12) Providing boundary pillars etc					
Qty - 108.00 NO for TMBP - 8					
@ 494.75					Rs 53433.00
(13) Planting of tree etc					
Qty - 88 NO for TMBP - 8					
@ 844.59					Rs 74324.00
(14) Providing Road marking etc					
Qty - 510.00 m ² for TMBP - 9					
@ 721.95					Rs 368195.00
(15) Providing logo and citizen information board etc					
Qty - 2.00 NO for TMBP - 9					
@ 9558.86					Rs 19118.00
(16) B/w 29 CM (1.5) etc					
Qty - 19.96 m ² for TMBP - 9					
@ 5118.15					Rs 102158.00
(17) Plastering with CM (1:4) etc					
Qty - 139.84 m ² for TMBP - 10					
@ 142.73					Rs 19959.00
(18) Painting of parapet wall etc					
Qty - 406.72 m ² for TMBP - 10					
@ 100.76					Rs 40981.00

Continuation

5188347.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/A	-51	88347.00
(19) Gst-12%.				PS	622602.00
(20) Lwc-1%.				PS	51883.00
(21) SF -					
(1) Earth: - 2322.00 m ³ @ 33					
	10%			PS	7663.00
(2) GSB: - 62-10 @ 532.01					
	10%			PS	3304.00
(3) WBM gr-2: - 55.87 @ 700.87					
	10%			PS	3916.00
(4) WBM gr-3: -					
11236 m ³ @ 714.30					
	10%			PS	9026.00
(5) MSS: - 1891.87 @ 14.13					
	10%			PS	2673.00
(6) SDBC: - 230.83 @ 795.97					
	10%			PS	18373.00
(7) B/W: - 19.96 m ³ @ 2685.09					
	10%			PS	5359.00
(8) plaster: - 139.84 @ 184.59					
	10%			PS	2581.00
			total SF -	5	1895.00
			band for	-59	14727

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/E	592	4727.00
			less as per (B)		5.65%
			agreed (-)		334182.00
			5.65%		
					5580545
			892		55,80,545/-
limited -	5584000				(2000)
			53.22		15/03/22
			AG		25
Call.					
16/03/22					

material statement

(1) earth	-	2322.00 m ³	
(2) 6.5 to 9.5	-	39.74 m ³	
(3) 9.5 to 2.36	-	15.89 m ³	
(4) 2.36 mm below	-	23.84 m ³	
(5) WBM 90	-	2	
(6) 6.3 to 4.5 mm	-	14.89 67.60 m ³	
(7) sand	-	14.89 m ³	
(8) WBM 90	-		
(9) 5.3 to 2.4	-	135.95 m ³	